Drainage Services Department

Port Shelter Sewerage, Stage 3 – Sewerage Works at Po Toi O

Monthly EM&A Report

(July 2026)

Prepared by

SGS Hong Kong Limited

Certified by:	**Verified by:**
Johnathan Ho	**F.C. Tsang**
Environmental Team Leader	**Independent Environmental Checker**

SGS Hong Kong Ltd. Units 303 & 305, 3/F, Building 22E
Phase 3, Hong Kong Science Park
Pak Shek Kok, New Territories
Hong Kong, China

Our Ref: PL-202608008

Drainage Services Department
Special Duty Division
42/F, Revenue Tower, 5 Gloucester Road,
Wan Chai, Hong Kong.

Attention: Mr. Marcus LEUNG

14 August 2026

Dear Mr. Leung,

Port Shelter Sewerage, Stage 3 - Sewerage Works at Po Toi O
Monthly EM&A Report for July 2026

Reference is made to your submission of the Monthly EM&A Report for July 2026 received by email on 10 August 2026 and the subsequent revision on 14 August 2026. We are pleased to inform you that we have no adverse comment on the captioned report and hereby verify the report.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours faithfully,

F.C. Tsang
Independent Environmental Checker

cc. ETL – Johnathan HO

Drainage Services Department

Port Shelter Sewerage, Stage 3 – Sewerage Works at Po Toi O

Monthly EM&A Report

(Period from 1 to 31 July 2026)

Prepared by

SGS Hong Kong Limited

Drainage Services Department

Issue and Revision Record					
Revision	**Description**	**Prepared by**	**Checked by**	**Approved by**	**Date**
03	Submission	Various	Johnathan Ho	Roy Hung	August 2026

Disclaimer

This document is issued by the Company under its General Conditions of Service accessible at http://www.sgs.com/en-hk/Terms-and-Conditions.aspx. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein.

Any holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content or appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.

TABLE OF CONTENT

1. EXECUTIVE SUMMARY 5

2. INTRODUCTION 7

3. AIR QUALITY 10

4. NOISE 18

5. WATER QUALITY 22

6. WASTE MANAGEMENT 26

7. ENVIRONMENTAL SITE INSPECTION AND AUDIT 27

8. FUTURE KEY ISSUES 30

9. CONCLUSION 31

FIGURE 2-1 – LAYOUT PLAN OF THE CAPTIONED PROJECT 1

FIGURE 3–1 PROPOSED AIR QUALITY AND NOISE MONITORING STATIONS LOCATIONS 1

FIGURE 5–1 LOCATIONS OF WATER QUALITY IMPACT MONITORING STATIONS1

APPENDIX A – PROJECT ORGANIZATION CHART 1

APPENDIX B – CONSTRUCTION PROGRAMME 1

APPENDIX C – METEOROLOGICAL DATA 1

APPENDIX D – AIR QUALITY MONITORING EQUIPMENT CALIBRATION CERTIFICATES 1

APPENDIX E – METHODOLOGY FOR CORRELATION CALCULATION BETWEEN POTABLE LASER DUST METER AND HIGH-VOLUME SAMPLER 1

APPENDIX F – AIR QUALITY AND NOISE IMPACT MONITORING SCHEDULE 1

APPENDIX G – AIR QUALITY MONITORING RESULTS 1

APPENDIX H – EVENT AND ACTION PLAN 1

APPENDIX I - NOISE MONITORING EQUIPMENT CALIBRATION CERTIFICATES .. 1

APPENDIX J - NOISE IMPACT MONITORING RESULTS 1

APPENDIX K – WATER QUALITY MONITORING SCHEDULES 1

APPENDIX L – WATER QUALITY MONITORING RESULTS 1

APPENDIX M – CALIBRATION CERTIFICATE OF WATER QUALITY MONITORING EQUIPMENT 1

APPENDIX N – MONTHLY SUMMARY OF WASTE FLOW 1

APPENDIX O - IMPLEMENTATION SCHEDULE OF RECOMMENDED MITIGATION MEASURES 1

APPENDIX P - RECOMMENDED MITIGATION MEASURES AND PROACTIVE ENVIRONMENTAL PROTECTION PROFORMA 1

APPENDIX Q - CUMULATIVE STATISTICS ON COMPLAINTS, NOTIFICATIONS OF SUMMONS 1

1. EXECUTIVE SUMMARY

1.1 The proposed sewerage works in Po Toi O (hereafter as "the Project") is an environmental enhancement project th aims to improve environmental hygiene of the Po Toi O area. The Environmental Impact Assessment (EIA) Report for the Project (Register No: AEIAR-206/2017) was approved on 27 January 2017. The Environmental Permit (EP) (Permit No.: VEP-651/2025) was issued on 27 January 2017 and is the current permit for the Project.

1.2 Société Générale de Surveillance (SGS) Hong Kong Limited has been appointed by Drainage Services Department (DSD) under service contract no. SD 4/2024 as the Environmental Team (ET) to undertake the EM&A programme during construction phase of the Project in accordance with the approved EM&A Manual for the Project.

1.3 This is the 65th monthly Environmental Monitoring & Audit (EM&A) Report prepared by SGS for the Project. This report summarized the monitoring results and audits findings of the EM&A programme under the EP and the EM&A Manual of the Project during the reporting period of 1 July 2026 to 31 July 2026.

Key Construction Works During the Reporting Period

1.4 The main works undertaken during the reporting period are as follows:

Major activities in the reporting month:

1. Construction of village sewer;

2. E&M works for Po Toi O Sewage Treatment Plant

3. TBM

Summary of Exceedances, Investigation and Follow-up

1.5 There was no action or limit level exceedance record of construction noise and air quality was recorded in the reporting month.

1.6 In this Reporting Period, thirteen (13) Action Level and zero (0) Level exceedances of Suspended Solids were recorded. Notification of Exceedances (NOEs) had been issued to relevant parties. Investigation for the cause of exceedance was carried out by ET subsequently.

Complaint Handling, Prosecution and Public Engagement

1.7 One complaint was received on 30 July 2026 via EPD's email. The complaint from a member of the public concerns about muddy water and white effluent discharge from a construction site at Po Toi O. Referring to the inspections conducted immediately after acknowledgement of the complaint on 30th July and 6th August 2026, the joint inspection with EPD conducted on 31 July 2026 and investigation report submitted on 12 August 2026, there are no signs of evidence that this incident is caused by the project construction site activities.

1.8 No notification of summons and successful prosecution was received in the reporting period. No public engagement activity was conducted in the reporting month.

1.9 No air quality and noise complaint was received in the reporting month.

Reporting Change of EM&A Programme

1.10 No reporting change of the EM&A programme in this reporting month.

Future Key Issues

1.11 The main works will be anticipated in the next reporting period are as follows:

-Major activities in the upcoming month:

- Construction of village sewer;
- TBM;
- E&M works for Po Toi O Sewage Treatment Plant
- Diffuser installation

2. INTRODUCTION

Project Information

2.1 Société Générale de Surveillance (SGS) Hong Kong Limited has been appointed by Drainage Services Department (DSD) as the Environmental Team (ET) to undertake the EM&A programme during construction phase of the Project in accordance to the approved EM&A Manual for the proposed sewerage works in Po Toi O (hereafter as "The Project"), an environmental enhancement project that aims to improve environmental hygiene of the Po Toi O area.

Project Background

2.2 Po Toi O is located in the southern part of Sai Kung District, next to Clear Water Bay. There is a small settlement called Po Toi O village around the bay. There is currently no public sewerage system for the village. Sewage and wastewater generated by local residents and local restaurants are treated by Septic tanks/ soakaway system (STS).

2.3 Sewage works at Po Toi O comprise sewage collection, treatment and disposal facilities at Po Toi O under Port Shelter Sewerage, Stage 3 – Sewerage Works at Po Toi O.

2.4 The Project in Po Toi O mainly comprises of the following items:

a. Provision of village sewerage to the unsewered areas of Po Toi O. The works involve construction of about 800m of gravity sewers and 400m of rising mains;

b. Construction of a local sewage treatment plant (STP) with Average Dry Weather Flow (ADWF) of about 139m3/day; and

c. Construction of a submarine outfall of about 385m in length.

2.5 The Project consists of the following works, which are classified as Designated Projects under Part I, Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO):

a. Item Q.1 – A sewage treatment plant and portion of sewer alignments in a conservation area;

b. Item C.12 (a) (v) and (vii) – A dredging operation which is less than 500m from the nearest boundary of an existing fish culture zone and coastal protection area; and

c. Item F.6 – A submarine sewage outfall.

2.6 The Environmental Impact Assessment (EIA) Report "Port Shelter Sewerage, Stage 3 – Sewerage Works at Po Toi O" (Register No: AEIAR-206/2017) was approved on 27 January 2017. An Environmental Permit (EP) (Permit No.: VEP-651/2025) was issued on 27 January 2017 and is the current permit for the Project. The EM&A programme of the Project shall be implemented in accordance with the requirements and procedures set out in the EM&A Manual and the Environmental Permit (EP) of the Project (Permit No.: VEP-651/2025).

2.7 The air quality and noise baseline monitoring works were conducted from 23 December 2020 to 5 December 2021 and the water quality baseline monitoring work was conducted from 17 December 2020 to 12 December 2021. A Baseline Monitoring Report had been submitted to EPD on 10 March 2021.

Scope of Report

2.8 This is the 65th EM&A Report prepared by SGS for the Port Shelter Sewerage, Stage 3 – Sewerage Works at Po Toi O. This report summarized the monitoring results and audits findings of the EM&A programme under the EP of the Project and in accordance with the EM&A Manual during the reporting period of 1 July 2026 to 31 July 2026.

Project Organisation

2.9 The project organization structure is shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 2-1**.

Table 2-1 Contact information of key personnel

Position	Party	Name	Telephone
Project Proponent	Drainage Services Department (DSD)	Mr. Marcus Leung	3965 8643
Senior Resident Engineer (SRE)	Binnies Hong Kong Limited (Binnies)	Mr. Eugene Chan	6392 3809
Independent Environmental Checker (IEC)	Acuity Sustainability Consulting Limited (ASC)	Dr. F.C. Tsang	2698 8060
Environmental Team (ET)	Société Générale de Surveillance (SGS) Hong Kong Limited	Mr. Johnathan Ho	9236 5528
Environmental Officer	China Geo-engineering Corporation (CGC)	Mr. Alex Chow	5918 9179

Construction Programme and Activities

2.10 The main works undertaken in the reporting period are as follows:

Major activities in the reporting month:

1. Construction of village sewer;

2. E&M works for Po Toi O Sewage Treatment Plant

3. TBM

The Construction Programme is shown in **Appendix B**. The general layout plan of the Project is shown in **Figure 2-1**.

3. AIR QUALITY

Monitoring Requirements

3.1 In accordance with the EM&A Manual, impact air quality monitoring shall be carried out throughout the construction period at all approved air quality monitoring locations (AMSs). 24- hours total suspended particles (TSP) monitoring shall be conducted at least once every 6 days. Meanwhile, 1-hour TSP monitoring shall be conducted at least 3 times every 6 days when the highest dust impact takes place. The Action and Limit levels for 1-hour and 24-hours TSP level are provided in **Table 3-1** and **Table 3-2.**

Table 3-1 Action and Limit Levels for 1-hour-TSP

Parameter	Air Quality Monitoring Station (AMSs)	Action Level ($\mu g/m^3$)	Limit Level ($\mu g/m^3$)
1-hr TSP ($\mu g/m^3$)	AMS1N	319	500$\mu g/m^3$
	AMS2N1	279	
	AMS3N	303	
	AMS4N	278	

Table 3-2 Action and Limit Levels for 24-hour-TSP

Parameter	Air Quality Monitoring Station (AMSs)	Action Level ($\mu g/m^3$)	Limit Level ($\mu g/m^3$)
24-hr TSP ($\mu g/m^3$)	AMS1N	153	260$\mu g/m^3$
	AMS2N1	179	
	AMS3N	158	
	AMS4N	144	

Monitoring Equipment

3.2 The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) at each of the designated monitoring stations. The HVS are calibrated by a HVS calibrator. Meanwhile 1-hour TSP air quality monitoring was performed using portable TSP monitors. The equipment used for air quality monitoring are given in **Table 3-3**.

Table 3-3 Equipment Used for Air Quality Monitoring

Air Quality Monitoring	Brand and Model of Equipment	Serial Number
24-hour TSP*	Graseby GMW High Volume Sampler	1174
		5584
		2483
	Tisch TE-5170X	1079
	Tisch TE-5025A High Volume Sampler Calibrator	4400
1-hour TSP	Sibata LD-3B Portable TSP Monitors	014746
		155331
		597340
		597227

3.3 Meteorological information (such as the humidity, rainfall, air pressure and temperature etc.) were collected from Hong Kong Observatory (HKO)'s Weather Stations.

3.4 According to the approved EM&A Manual, wind data monitoring equipment shall be provided and setup for logging wind speed and wind direction near the dust msonitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:

a. The wind sensors should be installed 10 m above ground so that they are clear of

obstructions or turbulence caused by buildings.

b. The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.

c. The wind data monitoring equipment should be re-calibrated at least once every six months.

d. Wind direction should be divided into 16 sectors of 22.5 degrees each.

3.5 It is noted that after liaison with the Po Toi O resident's representative on 22 December 2020, the resident's representative has rejected the access to the space and power supply for ET to install the wind data monitoring stations. Therefore, ET had proposed the alternative method for wind data collection according to section 3.4.7 of EM&A Manual.

3.6 The alternative method for wind data collection was adopt the wind data information collected from the HKO's Waglan Island weather station as the representative wind data. Although there are other closer weather stations, Waglan Island Station was selected as it is the nearest weather station that measures wind data information mentioned above.

3.7 The meteorological data from HKO's Weather Station is given in **Appendix C**.

Monitoring Parameters, Frequency and Duration

3.8 The parameters, duration and frequency for air quality impact monitoring is given in Table 3-4. Monitoring stations AMS1N, AMS2N1, AMS3N and AMS4N were set up in accordance to the requirements for placement of equipment, as set out in section 3.5.3 of the EM&A manual of the Project. Locations of the alternative AMSs are given in **Figure 3-1.**

Table 3-4 Monitoring Parameters for Air Quality Monitoring

Identification no.	Location	Type of monitoring	Parameters	Frequency
AMS1N*	Footpath above House No. 28 Po Toi O Chuen Road	TSP	1-hr TSP 24-hr TSP	1-hour TSP: At least 3 times for 1- hour with every 6 days 24-hour TSP: Once every 6 days
AMS2N1*	Open space Approx. 15 m from Hung Shing Temple			
AMS3N*	Vacant land near Temporary Structure (House) Rocky Shore			

AMS4N*	Resting shelter near Seacrest Villas			

Notes:

*- Due to a number of limitations identified at the air quality monitoring stations in the Approved EM&A Manual for the Project, the monitoring location AMS1 – AMS4 were replaced by alternative monitoring location AMS1N – AMS4N, which were approved by ER and IEC.

Monitoring Methodology for 24-hour TSP Monitoring

3.9 The HVS was installed in the vicinity of the air quality monitoring stations. The following criteria were considered in the installation of the HVS:

a. A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.

b. The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.

c. A minimum of 2 meters Separation from walls, parapets and penthouse for rooftop sampler.

d. A minimum of 2 meters Separation from any supporting structure, measured horizontally.

e. No furnace or incinerator flues nearby.

f. Airflow around the sampler was unrestricted.

g. Permission was obtained to set up the samplers and access to the monitoring stations.

h. A secured supply of electricity was obtained to operate the samplers.

i. The sampler was located more than 20 meters from any dripline.

j. Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.

k. Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

3.10 The following procedures to be followed for the preparation of filter papers of the HVS:

a. Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.

b. All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient

working RH was 40%.

c. All filter papers were prepared and analysed by a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

3.11 The following procedures are followed throughout air quality monitoring works:

a. The power supply was checked to ensure the HVS works properly.

b. The filter holder and the area surrounding the filter were cleaned.

c. The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.

d. The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.

e. The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.

f. Then the shelter lid was closed and was secured with the aluminum strip.

g. The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.

h. A new flow rate record sheet was set into the flow recorder.

i. On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m3 /min and complied with the range specified in the updated EM&A Manual (i.e., 0.6-1.7 m3 /min).

j. The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.

k. The initial elapsed time was recorded.

l. At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.

m. The final elapsed time was recorded.

n. The sampled filter was removed carefully and folded in half-length so that only surfaces with collected particulate matter were in contact.

o. It was then placed in a clean plastic envelope and sealed.

p. All monitoring information was recorded on a standard data sheet.

3.12 The following procedures are followed for the maintenance and calibration of HVS:

a. The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.

b. 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring. The details for HVS calibration against the TE-5025A Calibration Kit is given in **Appendix D**.

Monitoring Methodology for 24-hour TSP Monitoring by Direct Reading Dust Meters

3.13 Since power supply for HVS for 24-hour TSP monitoring at alternative monitoring locations (i.e., AMS1N to AMS4N) were rejected, the use of direct reading dust meters is adopted to measure both 1-hour and 24-hour average TSP levels for the reporting month.

3.14 In accordance to Condition 3.1 of the Project's EP and Section 3.3 of the Project's EM&A Manual, the proposal for alternative monitoring equipment (i.e., direct reading dust meter) for TSP monitoring was approved by IEC and ER.

3.15 The measuring procedures of the direct reading dust meters are given in Section 3.5.10.

3.16 24 consecutive 1-hour TSP concentration measurement results is adopted for the evaluation of 24-hour TSP concentration. Results are manually logged daily, during daily maintenance of the dust meter. Calculation of the value of 24-hour TSP concentration is given by the average of 24 calculated 1-hour TSP concentration, where the calculated 1-hr TSP concentration is given by the product of the direct reading and the K-factor based on the correlation results between the direct reading meter and HVS. Details for the correlation methodology and correlation record are given in **Appendix E**.

3.17 HVS for 24-hr TSP monitoring will be adopted once secured supply of electricity becomes available for any agreed TSP monitoring locations.

Monitoring Methodology for 1-Hour TSP Monitoring

3.18 The measuring procedures of the direct reading dust meters were in accordance with the Manufacturer's Instruction Manual as follows:

a. Turn the power on.

b. Close the air collecting opening cover.

c. Push the "TIME SETTING" switch to [BG].

d. Push "START/STOP" switch to perform background measurement for 6 seconds.

e. Turn the knob at SENSI ADJ position to insert the light scattering plate.

f. Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.

g. Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.

h. Pull out the knob and return it to MEASURE position.

i. Push the "TIME SETTING" switch the time set in the display to 3 hours.

j. Lower down the air collection opening cover.

k. Push "START/STOP" switch to start measurement.

3.19 The following procedures are followed for the maintenance and calibration of direct reading dust meters:

a. The 1-hour TSP meter was calibrated at 1-year intervals against with high volume sampler.

b. Calibration certificates of the Laser Dust Monitors are provided in **Appendix D**. 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

Monitoring Results and Observations

3.20 The schedule for environmental monitoring in the reporting period is provided in **Appendix F**.

3.21 The air quality monitoring results for 1-hour and 24-hour air quality monitoring are summarized in **Table 3-6** and **Table 3-7**. Air quality monitoring data and graphical presentation of the data are provided in **Appendix G**.

3.22

Table 3-6 1-hour Air Quality Monitoring Results in the Reporting Period

Parameter	Monitoring Station	Average (μg/m^3)	Range (μg/m^3)
1-hr TSP in μg/m^3	AMS1N	41.2	36 – 48
	AMS2N1	45.7	37 – 61
	AMS3N	37.8	31 – 45
	AMS4N	34.4	25 - 48

Table 3-7 24-hour Air Quality Monitoring Results in the Reporting Period

Parameter	Monitoring Station	Average (μg/m^3)	Range (μg/m^3)
24-hr TSP in μg/m^3	AMS1N	39.2	30 – 47
	AMS2N1	47.0	36 - 60
	AMS3N	43.0	33 - 46
	AMS4N	37.8	29 - 56

3.23 No Action or Limit Level exceedances of air quality were recorded in the reporting month. No air quality between 0700 – 1900 hours on normal weekdays (i.e., Mondays to Saturdays) were received in the reporting month.

Other Influencing Factors of the Monitoring Results

3.24 Major emission sources during air quality monitoring in the reporting period were mainly vehicle emission from Po Toi O Chuen Road and nearby residents' activities.

3.25 The event and action plan for air quality monitoring are given in **Appendix H**.

4. NOISE

Monitoring Requirements

4.1 In accordance with the EM&A Manual, noise impact monitoring was conducted during daytime construction work on normal weekdays (0700-1900 hours between Monday to Saturday), 1 set of 30-min measurement shall be carried out at approved noise monitoring stations (NMSs) every week based on the measurement procedures under EPD's" Technical Memorandum for the Assessment of Noise from Places Other Than Domestic Premises, Public Places or Construction Sites". The Action and Limit levels for construction noise monitoring is provided in **Table 4-1**.

Table 4-1 Action and Limit Levels for Construction Noise

NMSs ID	Noise Sensitive Receivers	Descriptions	Action Level	Limit Level
NMS1N	PTO_N1	Footpath Above House No. 28 Po Toi O Chuen Road	When one documented complaint is received from any one of the noise sensitive receivers	75 dB(A)*
NMS2N1	PTO_N2	Open Space Approx. 15 m from Hung Shing Temple		
NMS3N	PTO_N3	Vacant Land Near Temporary Structure (House) Rocky Shore		
NMS4N	PTO_N4	Resting Shelter Near Seacrest Villas		

Monitoring Equipment

4.2 Noise monitoring was completed using sound level meters at each NMSs. The sound levels meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to calibrate the sound level meters at a given sound pressure level. The equipment used for noise impact monitoring is given in **Table 4-2**.

Table 4-2 Noise Monitoring Equipment

Equipment	Brand and Model	Serial No. /Equipment ID
Integrated Sound Level Meter	Rion NL-52	00996504

Integrated Sound Level Meter	Rion NL-52	00264520
Acoustic Calibrator	Rion NC-73	10196943
Anemometer	AZ Instrument – AZ 8908	1064869

Monitoring Locations

4.3 Due to the limitation posed by the approved monitoring stations set out by the EM&A manual, alternative monitoring stations NMS1N, NMS2N1, NMS3N and NMS4N were proposed in accordance to Section 4.5.3 of the EM&A Manual of the Project and approved from the ER and the IEC. The locations of the NMSs are given in **Figure 3-1**, and the details of the monitoring stations are illustrated in **Table 4-3**.

Table 4-3 Description of Proposed Noise Monitoring Locations

NMSs ID	Location	Type of measurement	Type of Monitoring	Duration
NMS1N*	Footpath above House No. 28 Po Toi O Chuen Road	Free-Field	Noise	30 mins
NMS2N1*	Open space approximately 15 m from Hung Shing Temple			30 mins
NMS3N*	Vacant land near Temporary Structure (House) Rocky Shore			30 mins
NMS4N*	Resting shelter near Seacrest Villas			30 mins

Notes:

*For Free-field measurement, a correction of +3dB(A) should be made to the measured results.

* Due to the limitation posed by the approved monitoring stations set out by the EM&A manual, four alternative representative Noise Quality Monitoring Stations (NMSs) are proposed. The alternative monitoring Locations were approved by ER and IEC.

Monitoring Parameters and Frequency

4.4 The monitoring parameters, frequency and duration of impact noise monitoring are summarized in **Table 4-4**.

Table 4-4 Parameters for Noise Impact Monitoring

Parameter and Duration	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. L_{eq}, L_{10} and L_{90} would be recorded	At least once per week

Monitoring Methodology

4.5 The measuring procedures of the sound level meter were in accordance with the Manufacturer's Instruction Manual as follows:

a. Free-field measurement was made for the noise monitoring stations.
b. The sound level meter was set on a tripod at a height of 1.2 m above the ground.
c. The battery condition was checked to ensure the correct functioning of the meter.
d. Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
   i. frequency weighting: A
   ii. Time weighting: Fast
   iii. Time measurement: Leq(30-minutes) during non-restricted hours i.e., 07:00 – 1900 on normal weekdays; Leq(5-minutes) during restricted hours i.e., 19:00 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
e. Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator at a specified sound pressure level at a specified frequency. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
f. During the monitoring period, the Leq, L10 and L90 were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
g. Noise measurement was paused during periods of high intrusive noise (e.g., dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
h. Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

4.6 The following procedures are followed for the maintenance and calibration of sound level meters:

a. The microphone head of the sound level meter was cleaned with soft cloth at regular
b. intervals.
c. The meter and calibrator were sent to the supplier or HOKLAS laboratory to check
d. and calibrate at yearly intervals.
e. Calibration certificates of the sound level meters, and acoustic calibrators are provided in **Appendix I.**

Monitoring Results and Observations

4.7 The schedule for environmental monitoring in the reporting period is provided in **Appendix F**.

4.8 The monitoring results for construction noise are summarized in **Table 4-5**. The noise monitoring data graphical presentation of the data is provided in **Appendix J**.

Table 4-5 Summary of Construction Noise Monitoring Results in the Reporting Period

NMSs ID	Construction Noise Level, dB(A)*, Leq (30 min)	Baseline Level, dB(A)	Limit Level, db(A)
NMS1N	70.6 dB(A)	62.7 dB(A)	75
NMS2N1	62.8 dB(A)	61.8 dB(A)	75
NMS3N	63.9 dB(A)	64.6 dB(A)	75
NMS4N	60.6 dB(A)	58.1 dB(A)	75

Note:

*- A correction of +3 dB(A) was made to the free field measurements. Leq (30min) was measured at 0700-1900 hours on normal weekdays.

4.9 No Action or Limit Level exceedance of construction noise was recorded in the reporting month.

4.10 No noise complaints from between 0700 – 1900 hours on normal weekdays was received in the reporting month.

4.11 The event and action plan are provided in **Appendix H**.

Other Influencing Factors of the Monitoring Results

4.12 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.

5. WATER QUALITY

Construction Phase

Monitoring Requirements

5.1 With the recommendations of the Project's EIA report, water quality impact monitoring shall be carried out carried out 3 days per week, at mid-flood and mid-ebb tides (within ± 1.75 hour of the predicted time required) at all the approved Water Quality Monitoring Stations (WQMSs) during whole cofferdam installation/extraction work and during dredging works. The interval between two sets of monitoring shall not be less than 36 hours.

5.2 Replicate in-situ measurements of Suspended Solids (SS) and in-situ water quality data (temperature, pH, turbidity, water depth, salinity, dissolved oxygen and percentage of saturation) shall be collected.

5.3 Other relevant data should also be recorded, including monitoring location/position, time, tidal stages, weather conditions and any special observation or works that may affect the monitoring results in the vicinity.

5.4 To ensure sufficient data for robust analysis, duplicate in-situ data shall be collected. In case the difference in the duplicate in-situ measurement results is larger than 25%, the third set of in-situ measurement shall be carried out for result confirmation purpose.

5.5 Water samples shall be extracted at 1m below surface, 1m above seabed and the mid-depth level at where the water depth is at least 6m. However, if the water depth is less than 3m, water samples shall only be collected at the mid-depth level. For stations with depth less than 6m, the mid-depth sample can be omitted.

5.6 Tidal information was collected from Hong Kong Observatory (HKO)'s Tai Miu Wan Tidal Station, the closest tidal station to the Project. It was utilized to determine the schedule for water quality monitoring during mid-ebb and mid-flood period.

5.7 In addition, duplicated water samples for suspended solid analysis shall be collected at all the above stations and delivered to the HOKLAS accredited laboratory for analysis. Results for suspended solids shall be received back from the laboratory within 24-hour of the receipt of the samples.

5.8 Water quality impact monitoring shall also be conducted at the same frequency as monitoring throughout the whole cofferdam installation/extraction work and during dredging work. In case of exceedance of Action/Limit Level recorded, the frequency of water quality monitoring shall be increased as per the Event and Action Plan.

5.9 The water quality impact monitoring schedule shall be issued to IEC at least one week prior to the commencement of Impact Monitoring. The impact monitoring schedule is provided in

Appendix K.

5.10 The submarine outfall works at the cofferdam has been suspended due to an engineering design issue. With reference to Section 5.2.9 of the EM&A manual, the water quality monitoring under the environmental monitoring and audit programme was temporary suspended with effect from 10th February 2025 and recommenced from 13th April 2026. The engineering team shall resolve the design issue and apply for a variation environmental permit (VEP) to cater for the new design. In the meantime, all marine construction works is ceased and no marine works in any forms shall be conducted before the variation environmental permit is issued and cofferdam works recommence.

Monitoring Equipment

5.11 The water quality monitoring (i.e. pH, salinity, temperature, turbidity and dissolved oxygen (DO)) was measured with Multi-Parameter Water Quality Meter at each of the designated monitoring stations. Water depth detector was used to measure the water depth of each monitoring locations. A global positioning device was used to locate the WMSs. Table 5-1 summarized the equipment used in water quality monitoring.

Table 5-1 Equipment Used for Water Quality Monitoring

Water Quality Monitoring Parameters	Brand and Model of Equipment
Multi-Parameter Water Quality Meter	Aquaread AP-5000
Water Sampler	Kemmerer Bottle
Water Depth Detector	Xylem-YSI ProDSS
Global Positioning Device	Garmin eTrex H

Monitoring Parameters and Frequency

5.12 The monitoring parameters, monitoring periods and frequencies of the water quality monitoring are summarized in **Table 5-2**.

Table 5-2 Parameters of Water Quality Monitoring

Parameters	Duration	Frequency
Temperature (°C)	During Construction Phase: Throughout Installation And Extraction Of Cofferdam; And During Dredging	3 Days Per Week (The Interval Between Two Sets of Monitoring Shall Not Be Less Than 36 Hours.)
pH (pH Unit)		
Turbidity (NTU)		
Water Depth (m)		
Salinity (ppt)		
DO (mg/L and % Of		

Saturation)		
SS (mg/L)		

Monitoring Locations

5.13 According to section 5.2.6 of the EM&A manual of the project, 6 water quality monitoring stations (WMSs) are proposed at the Po Toi O FCZs, major amphioxus habitats and rocky shores where coral thrives. With reference to the tidal characteristics of Po Toi O Bay, 3 control stations are proposed where fresh marine water is not affected by the cofferdam installation/ extraction works, and 2 impact stations are proposed near the cofferdam under different tidal periods. All water quality monitoring stations show as **Figure 5-1** and **Table 5-3**.

Table 5-3 Summary of Water Quality Impact Monitoring Stations

Station	Monitoring period	Description	Easting	Northing
*WMS1N	Mid-Ebb, Mid-Flood	Po Toi O Fish Culture Zone	848416	845209
*WMS2N	Mid-Ebb, Mid-Flood	Po Toi O Fish Culture Zone	848505	815375
WMS3	Mid-Ebb, Mid-Flood	Rocky Shore with Corals	848644	815391
WMS4	Mid-Ebb, Mid-Flood	Rocky Shore with Corals	848774	815602
WMS5	Mid-Ebb, Mid-Flood	Rocky Shore with Corals	848578	815591
WMS6	Mid-Ebb, Mid-Flood	Major Amphioxus Habitat	848639	815523
I1	Mid-Flood	Impact monitoring Station	848643	815692
I2	Mid-Ebb	Impact monitoring Station	848722	815910
C1	Mid-Flood	Control station	848904	816052
C2	Mid-Ebb	Control station	848529	815373
C3	Mid-Ebb	Control station	848243	815710
WMS1	Mid-Ebb, Mid-Flood	Po Toi O Fish Culture Zone	848387	815201
WMS2	Mid-Ebb, Mid-Flood	Po Toi O Fish Culture Zone	848479	815378

Notes:

**WMS1N, WMS2N are new proposed alterative monitoring location. As previous EIA proposed monitoring location WMS1, WMS2 are situated in fish barges within the Fish Culture Zone (FCZ), and accesses to WMS1 and WMS2 were subsequently denied by the tenants of the fish barges. The relocation of WMS1 and WMS2 were approved by IEC and the ER of the Project.*

Results and Observations

5.14 According to submission of construction works schedule and location plan under the EP of Project, marine construction and water quality monitoring was recommenced at 13th April 2026 before the cofferdam works resume.

5.15 Marine water quality monitoring recommenced on 13th April 2026 and continued in July 2026. Monitoring results are summarized in **Appendix L.**

5.16 A summary of exceedances for the three parameters: Dissolved oxygen (DO), turbidity and suspended solids (SS) are shown in **Table 5-4**.

Table 5-4 Summary of Water Quality Exceedance

Station	DO (Average of Top & Mid-depth)		DO (Bottom Depth)		Turbidity (Depth Average)		SS (Depth Average)		Total Exceedance for the Station	
	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL
WMS1N	0	0	0	0	0	0	0	0	0	0
WMS2N	0	0	0	0	0	0	1	0	1	0
WMS3	0	0	0	0	0	0	2	0	2	0
WMS4	0	0	0	0	0	0	3	0	3	0
WMS5	0	0	0	0	0	0	2	0	2	0
WMS6	0	0	0	0	0	0	2	0	2	0
I1	0	0	0	0	0	0	1	0	1	0
I2	0	0	0	0	0	0	2	0	2	0
No. of Exceedance	0	0	0	0	0	0	13	0	13	0

5.17 In this Reporting Period, thirteen (13) Action Level and zero (0) Limit Level exceedances for marine water quality monitoring were recorded. Exceedances of Action level in the monitoring period were found at various sampling stations on each sampling day and no stations were exceeded continuously for consecutive sampling days. Notification of Exceedances (NOEs) had been issued to relevant parties. Investigation for the cause of exceedance was carried out by ET subsequently.

5.18 SS exceedance were recorded on 2, 4, 8, 10, 13, 15, 17, 22 & 24 July 2026. Investigation were carried out by ET for these exceedance incidents. Since silt curtain as water quality mitigation measure was properly implemented, no abnormal and turbid discharge made from the construction site and from the seashore was observed during the course of marine water sampling, it was considered that the exceedances of suspended solids recorded in this period were unlikely caused by the Project. Nevertheless, the Contractor was reminded to check the implementation of silt curtain regularly to ensure no seepage of muddy water into the marine water body.

5.19 Refer to approved EM&A Manual, construction phase site inspection for water quality mitigation

measures and check the contractor's work practice on water pollution prevention during construction phase has been conducted during weekly site audit.

5.20 During the weekly site audit of this reporting month, no non-conformance water pollution was identified / observed in the commencement works area.

6. WASTE MANAGEMENT

6.1 As advised by the Contractor, 25.8 m^3 of inert C&D material was generated in the reporting month. For C&D wastes, tonnes of general refuse was disposed of at NENT landfill, 0 kg waste were collected by recycling contractors, and 0 kg of chemical wastes was collected by licensed Contractors in the reporting period.

6.2 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in **Table 6-1**, the detailed monthly summary of waste flow is detailed in **Appendix N**.

Table 6-1 Summary of Waste Flow Table

Waste Type	Quantity	Disposal/ Reuse Locations
Inert C&D Waste Disposed as Public Fill	25.8 m^3	Tseung Kwan O Area 137 Fill Bank (TKO137FB).
Non-inert C&D Wastes	0 tonnes	North East New Territories (NENT)
Recycle Materials	0 kg	Recycling Facilities
General Refuse	0 kg	North East New Territories (NENT)
Chemical Waste	0 kg	Licensed Contractors

6.3 During regular site auditing, the mitigation measures proposed in the Implementation Schedule of the Environmental Mitigation Measures (EMIS) in the approved EIA report of the Project has been effectively implemented in the commenced works area. No adverse waste impact was observed from the construction works in reporting month.

7. ENVIRONMENTAL SITE INSPECTION AND AUDIT

Site Inspection

7.1 Site inspections were carried out by ET on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. Key observations were recorded in the site inspection checklist and passed to the Contractor together with the appropriate recommended mitigation measures where necessary.

7.2 In the reporting period, 5 site inspections were carried out on 6, 13, 21 & 28 May 2026. No noncompliance was recorded during the site inspection. Details of observations recorded during the site inspections are presented in **Table 7-1**.

Table 7-1 Observations and Recommendations in the Reporting Month

Date	Parameters	Observations and Recommendations	Action was taken by the contractor
2 July 2026	-	-	-
10 July 2026	-	-	-
17 July 2026	-	-	-
23 July 2026	Waste / Chemical Management	**Reminder** **Reminder 1:** Contractor was reminded to remove construction waste timely.	**Reminder** **Item 1:** The Contractor has removed the construction waste and properly enclosed all temporary stockpiles with tarpaulin sheets and sandbags around the perimeter to prevent muddy water discharge. (Item closed)
30 July 2026	Water Quality	**Reminder** **Reminder 1:** The contractor was reminded to replace the missing Visual Inspection checklist for Silt Curtain for PTOSTP (Location C) and provide record for this week as soon as possible.	**Reminder** **Item 1**: The missing Visual Inspection checklist and the required record for the week have been provided by the contractor. (Item closed)

Date	Parameters	Observations and Recommendations	Action was taken by the contractor
	Waste / Chemical Management	**Observation** **Observation 1:** All unused pipes from site area need to be removed. The contractor was reminded to connect all site drainage to sedimentation tank or other wastewater treatment facilities and avoid direct discharge. **Observation 2:** The contractor was reminded to remove construction waste timely. (**Repeated**)	**Observation** **Item 1**: Designated unused pipes from site area have been removed. (Item closed) **Item 2**: The Contractor has removed the construction waste and properly enclosed all temporary stockpiles with tarpaulin sheets and sandbags around the perimeter to prevent muddy water discharge. (Item closed)

No adverse observation was identified in the reporting period.	Noise Impact
No adverse observation was identified in the reporting period.	Ecology
No adverse observation was identified in the reporting period.	Fisheries
No adverse observation was identified in the reporting period.	Built Heritage
No adverse observation was identified in the reporting period.	Landscape and Visual Impact
No adverse observation was identified in the reporting period.	Miscellaneous

Status of Environmental Licenses, Notification and Permits

7.3 The environmental licenses and permits for the Project and valid in the reporting period are summarized in **Table 7-2**. A construction noise permit was applied for the Po Toi O Sewage Treatment Plant and the details are shown in Table 7-2 below.

Table 7-2 Status of Environmental License, Notification and Permit

License/ Notification/ Permit	Reference No.	Valid Period	
		From	To
Environmental Permit	VEP-651/2025	29 December 2025	End of Project
Construction Dust Notification Under APCO	458613	3 August 2020	N/A

Wastewater Discharge License	WT00038707-2021	3 November 2021	30 September 2026
Chemical Waste Producer Registration	5213-820-C3510-18	23 August 2020	N/A
Billing Account for Disposal of Construction Waste	7038102	17 August 2020	N/A
Construction Noise Permit	GW-RE0500-26	06 May 2026	05 November 2026
Marine Dumping Permit	EP/MD/25-016	01 June 2026	30 November 2026

Implementation Status on Environmental Protection Requirements

7.4 The Implementation Schedule of the Environmental Mitigation Measures (EMIS) of the reporting period is summarized in **Appendix O**. The implementation of the key mitigation measures during the reporting period is presented in **Appendix P**.

Summary of Complaints, Notification of Summons, Successful Prosecutions and Public Engagement Activities

7.5 One complaint was received on 30 July 2026 via EPD's email. The complaint from a member of the public concerns about muddy water and white effluent discharge from a construction site at Po Toi O. Referring to the inspections conducted immediately after acknowledgement of the complaint on 30th July and 6th August 2026, the joint inspection with EPD conducted on 31 July 2026 and investigation report submitted on 12 August 2026, there are no signs of evidence that this incident is caused by the project construction site activities.

7.6 No notification of summons and successful prosecution was received in the reporting period. No public engagement activity was conducted in the reporting month.

7.7 Statistics on complaints, notifications of summons, successful prosecutions and public engagement activities are summarized in **Appendix Q**.

8. FUTURE KEY ISSUES

CONSTRUCTION PROGRAMME FOR THE UPCOMING REPORTING MONTH

8.1 Major activities in the upcoming month:

a. Construction of village sewer;
b. TBM;
c. E&M for Po Toi O Sewage Treatment Plant
d. Diffuser installation

Reinstatement Works Key Issues for the Upcoming Reporting Month

8.2 Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.

8.3 The anticipated impact of major work activities within the site and the recommended mitigation measures are shown in **Appendix Q**.

Monitoring Schedule for the Coming Month

8.4 The tentative schedule for environmental monitoring in August 2026 is provided in **Appendix F**.

9. CONCLUSION

General

9.1 This Report Summarized the Monitoring Results and Audits Findings of the EM&A Programme Under the EP of The Project and In Accordance with the EM&A Manual During the Reporting Period of 1 July 2026 to 31 July 2026.

Environmental Impact Monitoring

9.2 No Action or Limit Level exceedance of construction air quality, noise and marine water monitoring (Dissolved Oxygen & Turbidity) was recorded in the reporting month.

9.3 In this Reporting Period, thirteen (13) Action Level and zero (0) Level exceedances of Suspended Solids were recorded.

Environmental Site Inspections

9.4 The environmental site inspections were carried out in the reporting month. Recommendations on remedial actions were given to the contractors for the deficiencies identified during the site inspection. The contractor had been follow-up the recommendations on the remedial action accordingly.

Complaint Log

9.5 One complaint was received on 30 July 2026 via EPD's email. The complaint from a member of the public concerns about muddy water and white effluent discharge from a construction site at Po Toi O. Referring to the inspections conducted immediately after acknowledgement of the complaint on 30th July and 6th August 2026, the joint inspection with EPD conducted on 31 July 2026 and investigation report submitted on 12 August 2026, there are no signs of evidence that this incident is caused by the project construction site activities.

9.6 No notification of summons and successful prosecution was received in the reporting period. No public engagement activity was conducted in the reporting month.

Reporting Changes

9.7 No report changes in this reporting period.

Notifications of Summons and Successful Prosecutions

9.8 There was no notification of summons and successful prosecution was received in the reporting period.

FIGURE 2-1 – LAYOUT PLAN OF THE CAPTIONED PROJECT


Construction of Cofferdam and Diffuser Manifold (Please also refer to Detail A)
ID 103&104
Horizontal Direction Drilling
ID 102
Submarine Outfall by HDD Method with Coffdam
ID 99
Construction of a Temporary Working Platform
ID 101
PTO-Trenchless-01
ID 75
PTO-SW-01
ID 45
PTO-SW-02
ID 55
PTO-SW-03
ID 65
PTO-Trenchless-02
ID 85
PTOSTP
ID 2
Scale:1:1000(A1)


N
BARGE
BARGE (WITH WASTEWATER TREATMENT FACILITY)
DIFFUSER
(848645 E
815745 N)
INSTALLATION OF SHEET PILES TO BE COMMENCED FROM HERE, AND THEN FOLLOWS THE ARROW SIGNS IN CLOCKWISE DIRECTION.
Construction of Cofferdam and Diffuser Manifold
LEGEND:
EFFLUENT PIPELINE
WORKS LIMIT
DIFFUSER
DETAIL A – LOCATION PLAN FOR COFFERDAM CONSTRUCTION
Scale 1:1000 A3
平岩
Flat Rock
下角頭
HA KOK TAU
HWM



© Copyright by Black & Veatch Hong Kong Limited

NOTE:
1. FOR GENERAL NOTES, REFER TO 382770/B&V/GN/000.

LEGEND:
- EFFLUENT PIPELINE
- FINAL EFFLUENT PIPELINE BY TRENCHLESS METHOD
- WORKS LIMIT

Revision	Date	Description	Initial
A	05/20	TENDER ADDENDUM NO.3	HN

	Designed	Checked	Drawn	Checked
Initial	WC	WL	SZ	CC
Date	03/20	03/20	03/20	03/20

Approved

Contract no.: DC/2019/09

Contract title: PROVISION OF VILLAGE SEWERAGE IN SAI KUNG

Drawing title: PO TOI O – PROPOSED SUBMARINE OUTFALL LAYOUT PLAN

Drawing no.	Revision
382770/B&V/PTOSTP/SO/001	A

Scale: A1 1 : 1000, A3 1 : 2000

THE GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION DRAINAGE SERVICES DEPARTMENT

BLACK & VEATCH HONG KONG LIMITED

Plot Date = 5/6/2020

CAD Filename = Y:\Daily Work\02 From other HK Projects\382770 -Tender Drawing\TENDER ADDENDUM NO. 3\DGN\382770-B&V-PTOSTP-SO-001_A.dgn



PTOSTP

ID 2

© Copyright by Black & Veatch Hong Kong Limited

NOTES:

1. FOR OTHER NOTES AND LEGEND, REFER TO DRAWING NO. 382770/B&V/GN/000.
2. ALL LEVELS ARE IN METERS ABOVE PRINCIPAL DATUM (mPD).
3. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE SPECIFIED.

LEGEND:

- PROPOSED 2m HEIGHT FENCE WALL
- PROPOSED TREE
- PROPOSED CUT SLOPE
- BOUNDARY FENCE (REFER TO ARCHITECTURAL DRAWINGS FOR THE TYPES AND DETAILS)
- WORKS LIMIT
- STAINLESS STEEL RAILINGS

Revision	Date	Description			Initial
	Designed	Checked	Drawn	Checked	
Initial	WC	WL	SZ	CC	
Date	03/20	03/20	03/20	03/20	

Approved

Contract no.
DC/2019/09

Contract title
PROVISION OF VILLAGE SEWERAGE IN SAI KUNG

Drawing title
GENERAL ARRAGEMENT OF PO TOI O SEWAGE TREATMENT PLANT - GENERAL LAYOUT

Drawing no. 382770/B&V/PTOSTP/GA/001
Revision -

Scale
A1 1 : 100
A3 1 : 200

香港特別行政區政府渠務署
THE GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION DRAINAGE SERVICES DEPARTMENT

BLACK & VEATCH HONG KONG LIMITED
保威工程顧問有限公司

CAD filename = Y:\Daily Work\01 from other BV Project\382770 -Tender Drawing\DGN\382770-B&V-PTOSTP-GA-001.dgn

FIGURE 3–1 PROPOSED AIR QUALITY AND NOISE MONITORING STATIONS LOCATIONS


N
TAI WONG KUNG
Agreed AMS3N /NMS3N
AMS3/NMS3
AMS4/NMS4
布袋澳
PO TOI O
Agreed AMS2N1/NMS2N1
AMS2/NMS2
Agreed AMS4/NMS4
AMS1/NMS1
Agreed AMS1N/NMS1N
NOTES :
Proposed Work Boundary
Proposed Sewer and Manhole
Proposed Rising Main
Proposed Sewer by Trenchless Method
Proposed Sewage Treatment Plant
Air/Noise Monitoring Stations Proposed in EM&A Manual
Agreed Air/Noise Monitoring Stations
AMS1N/NMS1N
0 10 20 50m

FIGURE 5–1 LOCATIONS OF WATER QUALITY IMPACT MONITORING STATIONS



Station	Monitoring Period	Description	Easting	Northing
WMS1	Mid-Ebb, Mid-Flood	Po Toi O Fish Culture Zone	848387	815201
WMS2		Po Toi O Fish Culture Zone	848479	815378
WMS3		Rocky Shore with Corals	848644	815391
WMS4		Rocky Shore with Corals	848774	815602
WMS5		Rocky Shore with Corals	848578	815591
WMS6		Major Amphioxus Habitat	848639	815523
I1	Mid-Flood	Impact Monitoring Station	848643	815692
I2	Mid-Ebb	Impact Monitoring Station	848722	815810
C1	Mid-Flood	Control Station	848904	816052
C2	Mid-Ebb	Control Station	848529	815373
C3	Mid-Ebb	Control Station	848243	815710
WMS-1N	Mid-Ebb, Mid-Flood	Po Toi O Fish Culture Zone	848416	815209
WMS-2N			848505	815375

APPENDIX A – PROJECT ORGANIZATION CHART

Contract No. : DC/2019/09

Provision of Village Sewerage in Sai Kung

Appendix 1

Environmental Organization Chart

Revision : Rev. 45
Date : 7-May-24



APPENDIX B – CONSTRUCTION PROGRAMME

	Task Name	Duration	Starting Date	Number of resource	Completion Date	TAA	前置任务
530	**Po Toi O Sewage Treatment Plant (PTOSTP)**	**1737 days**	**2020年07月24日**		**0% 2026年05月30日**		
531							
532	Liaise with the village representative works to ensure the possession of construction site	75 days	2020年07月24日		0% 2020年10月21日		
533	Preperation works (i.e. TMLG meetings; Application for traffic advice for suspension of existing car park, etc.)	231 days	2020年07月24日		0% 2021年04月29日		
534	Air, Noise, and Water monitoring and submissions to the EPD	231 days	2020年07月24日		0% 2021年04月29日		
535	Possession of site (Access Date: 22nd October 2020)	1 day	2020年10月22日		0% 2020年10月22日		532
536	Installation of site hoardings at PTOSTP	50 days	2020年10月23日		0% 2020年12月21日		535
537	Mobilization of plant and equipment	10 days	2020年12月22日		0% 2021年01月5日		536

	Task Name	Duration	Starting Date	Completion Date	TRA		
538	Site clearance	95 days	2021年01月6日	0%	2021年04月29日	537	
539	Initial survey, UU detection and permit-to-dig	95 days	2021年01月6日	0%	2021年04月29日	537	
540							
541	Preparation for geotechnical submissions (topographic survey)	7 days	2021年04月30日	0%	2021年05月8日	538,539,533,53	
542							
543	Liaison work with Po Toi O Villagers due to Feng Shui	30 days	2021年05月10日	0%	2021年06月15日	541	
544	Pending EPD's Endorsement of Detailed Landscape Plan	90 days	2021年06月16日	0%	2021年09月30日	543	
545							
546	Slope cutting (Total 2850 m3 solid materials to be removed, i.e. about 4275 m3 loosen materials. 25m3 loosen materials to be removed per day, i.e. 4-5 trips of dumping per day); Geologist inspection and rock joint mapping	450 days	2021年11月25日	0%	2023年06月5日		
547	Installation of rock dowl (include drilling, rebar installation and grouting, etc.)	180 days	2023年01月6日	0%	2023年08月16日	546FS-120 day	
548	Installation of working platform for survey	21 days	2024年10月7日	0%	2024年10月31日		
549	Tree survey & topo survey	14 days	2024年11月1日	0%	2024年11月16日	548	
550	Unforseen graveyard on PTO slope	1 day	2024年11月18日	0%	2024年11月18日	549	
551	Design for flexible barriers	125 days	2024年11月19日	0%	2025年04月24日	550	
552	Confirmation with village representative for the alignment of flexible barrier	1 day	2025年04月25日	0%	2025年04月25日	551	
553	Material ordering, method statement material testing and submission and ICE	105 days	2025年04月26日	0%	2025年08月30日	552	
554	Erection of working platform and anchor point for working at Height	21 days	2025年09月1日	0%	2025年09月24日	553	
555	Construction of base anchors, pull-out test and anchor head	30 days	2025年09月25日	0%	2025年11月1日	554	
556	Erection of pole	14 days	2025年11月3日	0%	2025年11月18日	555	
557	Installation of flexible barriers	14 days	2025年11月19日	0%	2025年12月4日	556	
558	Construction of maintenance access	70 days	2025年12月5日	0%	2026年03月3日	557	
559	Installation of ELS	150 days	2023年08月17日	0%	2024年02月17日	546,547	
560	Excavation from +13.25 Mpd to -1.20 Mpd (Total 2150 m3 solid materials to be removed, i.e. about 3225m3 loosen materials. 25m3 loosen materials to be removed per day, i.e. 4-5 trips of dumping per day)	292 days	2024年02月19日	0%	2025年02月12日	559	
561							
562	**Construction of EQ Tank and Wet Well**	**96 days**	**2025年02月13日**	**0%**	**2025年06月12日**		
563	**I (-2.57 to -0.35mPD)**	**30 days**	**2025年02月13日**	**0%**	**2025年03月19日**		
564	Erection of formwork	4 days	2025年02月13日	0%	2025年02月17日	560	
565	Rebar fixing	6 days	2025年02月18日	0%	2025年02月24日	564	
566	Preparation works for concreting	5 days	2025年02月25日	0%	2025年03月1日	565	
567	Close up formwork	4 days	2025年03月3日	0%	2025年03月6日	566	
568	Concreting	1 day	2025年03月7日	0%	2025年03月7日	567	
569	Exact formwork	3 days	2025年03月8日	0%	2025年03月11日	568	
570	Curing	7 days	2025年03月12日	0%	2025年03月19日	569	
571	**II (-0.35 to +2.23mPD)**	**25 days**	**2025年03月8日**	**0%**	**2025年04月7日**		
572	Erection of formwork	4 days	2025年03月8日	0%	2025年03月12日	568	
573	Rebar fixing	3 days	2025年03月13日	0%	2025年03月15日	572	
574	Preparation works for concreting	4 days	2025年03月17日	0%	2025年03月20日	573	
575	Close up formwork	3 days	2025年03月21日	0%	2025年03月24日	574	
576	Concreting	1 day	2025年03月25日	0%	2025年03月25日	575	
577	Exact formwork	3 days	2025年03月26日	0%	2025年03月28日	576	
578	Curing	7 days	2025年03月29日	0%	2025年04月7日	577	
579	**III (+2.23 to +5.65mPD)**	**34 days**	**2025年02月18日**	**0%**	**2025年03月28日**		
580	Erection of formwork III (+2.23 to +5.98mPD)	5 days	2025年02月18日	0%	2025年02月22日	564	
581	Rebar fixing	6 days	2025年02月24日	0%	2025年03月1日	580	
582	Preparation works for concreting	6 days	2025年03月3日	0%	2025年03月8日	581	
583	Close up formwork	6 days	2025年03月10日	0%	2025年03月15日	582	
584	Concreting	1 day	2025年03月17日	0%	2025年03月17日	583	
585	Remove formwork	3 days	2025年03月18日	0%	2025年03月20日	584	
586	Curing	7 days	2025年03月21日	0%	2025年03月28日	585	
587	**IV EQ Tank(+2.26 to +5.65mPD)**	**23 days**	**2025年03月3日**	**0%**	**2025年03月28日**		
588	Erection of formwork	4 days	2025年03月3日	0%	2025年03月6日	581	
589	Rebar fixing	3 days	2025年03月7日	0%	2025年03月10日	588	
590	Preparation works for concreting	3 days	2025年03月11日	0%	2025年03月13日	589	
591	Close up formwork	2 days	2025年03月14日	0%	2025年03月15日	590	
592	Concreting	1 day	2025年03月17日	0%	2025年03月17日	591	
593	Exact formwork	3 days	2025年03月18日	0%	2025年03月20日	592	
594	Curing	7 days	2025年03月21日	0%	2025年03月28日	593	
595	Water Test	14 days	2025年05月10日	0%	2025年05月26日	606	
596	Waterproof	14 days	2025年05月27日	0%	2025年06月12日	595	
598	**Construction of Basement**	**113 days**	**2025年02月13日**	**0%**	**2025年07月3日**		
599	**V Basement Slab (+5.65 to +7.23mPD)**	**40 days**	**2025年03月18日**	**0%**	**2025年05月9日**		
600	**Erection of formwork**	**7 days**	**2025年03月18日**	**0%**	**2025年03月25日**	**592**	
601	**Rebar fixing**	**7 days**	**2025年03月26日**	**0%**	**2025年04月2日**	**600**	
602	**Preparation works for concreting**	**7 days**	**2025年04月3日**	**0%**	**2025年04月11日**	**601**	
603	**Close up formwork**	**6 days**	**2025年04月12日**	**0%**	**2025年04月22日**	**602**	
604	**Concreting**	**1 day**	**2025年04月23日**	**0%**	**2025年04月23日**	**603**	
605	**Exact formwork**	**5 days**	**2025年04月24日**	**0%**	**2025年04月29日**	**604**	
606	**Curing**	**7 days**	**2025年04月30日**	**0%**	**2025年05月9日**	**605**	
607	**VI Basement Wall (+7.23 to +9.18mPD)**	**31 days**	**2025年04月24日**	**0%**	**2025年06月2日**		
608	**Erection of formwork**	**5 days**	**2025年04月24日**	**0%**	**2025年04月29日**	**604**	
609	**Rebar fixing**	**5 days**	**2025年04月30日**	**0%**	**2025年05月7日**	**608**	
610	**Preparation works for concreting**	**4 days**	**2025年05月8日**	**0%**	**2025年05月12日**	**609**	
611	**Close up formwork**	**4 days**	**2025年05月13日**	**0%**	**2025年05月16日**	**610**	
612	**Concreting**	**1 day**	**2025年05月17日**	**0%**	**2025年05月17日**	**611**	
613	**Exact formwork**	**5 days**	**2025年05月19日**	**0%**	**2025年05月23日**	**612**	
614	**Curing**	**7 days**	**2025年05月24日**	**0%**	**2025年06月2日**	**613**	
615	**Excvation of ground floor slab Grid 1 to Grid 3**	**30 days**	**2025年02月13日**	**0%**	**2025年03月19日**	**560**	

	Task Name	Duration	Starting Date	Completion Date	TRA	前置任务
616	**VII Basement Wall & Ground floor slab (+9.18 to +12.18mPD)**	**38 days**	**2025年05月19日**	**0% 2025年07月3日**		
617	Erection of formwork	5 days	2025年05月19日	0% 2025年05月23日		612
618	Rebar fixing	5 days	2025年05月24日	0% 2025年05月29日		617
619	Preparation works for concreting	4 days	2025年05月30日	0% 2025年06月4日		618
620	Delivery plant, material to installation of deodorisation tank	1 day	2025年06月5日	0% 2025年06月5日		619
621	Close up formwork	10 days	2025年06月6日	0% 2025年06月17日		620
622	Concreting	1 day	2025年06月18日	0% 2025年06月18日		621
623	Exact formwork	3 days	2025年06月19日	0% 2025年06月21日		622
624	Curing	12 days	2025年06月19日	0% 2025年07月3日		622
625						
626	**Construction of R.C. walls at 1st Floor**	**21 days**	**2025年06月19日**	**0% 2025年07月14日**		
627	**VIII (+12.18 to +16.36mPD)**	**21 days**	**2025年06月19日**	**0% 2025年07月14日**		
628	Erection of formwork	4 days	2025年06月19日	0% 2025年06月23日		622
629	Rebar fixing	4 days	2025年06月24日	0% 2025年06月27日		628
630	Preparation works for concreting	3 days	2025年06月28日	0% 2025年07月2日		629
631	Close up formwork	3 days	2025年07月3日	0% 2025年07月5日		630
632	Concreting	1 day	2025年07月7日	0% 2025年07月7日		631
633	Exact formwork	5 days	2025年07月8日	0% 2025年07月12日		632
634	Curing	6 days	2025年07月8日	0% 2025年07月14日		632
635	**Construction of rooftop (above + 16.36 mPD)**	**39 days**	**2025年07月8日**	**0% 2025年08月21日**		
636	Erection of formwork	5 days	2025年07月8日	0% 2025年07月12日		632
637	Rebar fixing	5 days	2025年07月14日	0% 2025年07月18日		636
638	Preparation works for concreting	5 days	2025年07月19日	0% 2025年07月24日		637
639	Close up formwork	5 days	2025年07月25日	0% 2025年07月30日		638
640	Concreting	1 day	2025年07月31日	0% 2025年07月31日		639
641	Exact formwork	4 days	2025年08月1日	0% 2025年08月5日		640
642	Curing	12 days	2025年07月31日	0% 2025年08月13日		639
643	Temp work removal	7 days	2025年08月14日	0% 2025年08月21日		642
644	**Water Test**	**59 days**	**2025年06月16日**	**0% 2025年08月23日**		
645	Water test 1	15 days	2025年06月16日	0% 2025年07月3日		
646	Water test 2	15 days	2025年07月4日	0% 2025年07月21日		645
647	Water test 3	15 days	2025年07月22日	0% 2025年08月7日		646
648	Dewatering &Falsework removal	14 days	2025年08月8日	0% 2025年08月23日		647
649	External Finishes	90 days	2025年08月22日	0% 2025年12月8日		643
650	**Internal Finishes (incl. installation of Door & Window etc)**	**60 days**	**2025年08月22日**	**0% 2025年11月3日**		**643**
651	Waterproof for tank	14 days	2025年08月22日	0% 2025年09月6日		927
652	Waterproof for roof	30 days	2025年08月22日	0% 2025年09月25日		
653	Screeding for basement	7 days	2025年09月15日	0% 2025年09月22日		657
654	Screeding for ground floor	7 days	2025年09月23日	0% 2025年09月30日		653
655	Screeding for roof	7 days	2025年09月26日	0% 2025年10月4日		652
656	Louver, door and roller shutter installation	60 days	2025年08月22日	0% 2025年11月3日		
657	FRP cover installation	20 days	2025年08月22日	0% 2025年09月13日		
658	**other associated works**	**312 days**	**2025年03月26日**	**0% 2026年04月17日**		
659	Drainage works	60 days	2025年08月1日	0% 2025年10月11日		640
660	Construction of rising main by open trench method	60 days	2025年03月26日	0% 2025年06月11日		576
661	Temp. Relocation of RCP	15 days	2025年07月14日	0% 2025年07月30日		
662	Boundary Wall	60 days	2025年10月13日	0% 2025年12月22日		659
663	Slope of U channel	60 days	2025年06月19日	0% 2025年08月28日		622
664	Roadworks & U-Channel	90 days	2025年12月23日	0% 2026年04月17日		662
665	Permanent Relocation of RCP	30 days	2026年02月26日	0% 2026年04月1日		664SS+50 days
666	**E&M works for site access date**	**54 days**	**2025年06月23日**	**0% 2025年08月25日**		
667	Basement	1 day	2025年06月23日	0% 2025年06月23日		623
668	Ground Floor	1 day	2025年07月29日	0% 2025年07月29日		
669	Water Tank	1 day	2025年08月25日	0% 2025年08月25日		648
670	**Utilities**	**368 days**	**2025年01月25日**	**0% 2026年04月27日**		
671	Telecommunication	198 days	2025年06月6日	0% 2026年01月30日		
672	Electricity Supply (CLP)	287 days	2025年01月25日	0% 2026年01月14日		
673	Water Supply	178 days	2025年06月9日	0% 2026年01月9日		
674	Fire Service	120 days	2025年11月27日	0% 2026年04月27日		
675	Material Delivery to Site	135 days	2025年02月14日	0% 2025年07月30日		
676	**Installation (300 days)**	**226 days**	**2025年06月23日**	**0% 2026年03月24日**		
677	Installation & Test & commissioning	190 days	2025年06月23日	0% 2026年02月6日		623
678	System commissioning / MBR process start up	36 days	2026年02月7日	0% 2026年03月24日		677
679	Plant commissioning (60 days)	52 days	2026年03月25日	0% 2026年05月30日		678
680						
681						
682						
683						
684	**Construction of PTO Village Sewerage**	**1692 days**	**2020年07月24日**	**0% 2026年04月1日**		
685	Liaise with the village representatives	90 days	2020年07月24日	0% 2020年11月9日		
686	Initial survey and photo-taking	90 days	2020年08月26日	0% 2020年12月11日		685SS+28 days
687	UU Detection and application for permit-to-dig	90 days	2020年09月21日	0% 2021年01月9日		686SS+22 days
688						
689	Trial pit excavation (Access Date of PTO-B1-01: 22nd Oct 2020)	90 days	2020年10月22日	0% 2021年02月8日		687SS+25 days
690						
691	Producing Layout plans showing the loction of terminal manholes, timber box and alignment of sewers and other associated preparation works	180 days	2020年11月17日	0% 2021年06月24日		689SS+21 days
692						
693	Liaison work with PTO Villagers due to Feng Shui	84 days	2020年12月22日	0% 2021年04月5日		691SS+30 days



	Task Name	Duration	Starting Date	Completion Date	TRA			
695	**PTO-SW-03 (Open Trench, 25 nos., Length: 360m)**	**424 days**	**2021年08月13日**	**0% 2023年01月14日**				
696	Installation of fencing (PTO 001 - PTO 017)	2 days	2021年08月13日	0% 2021年08月14日			693	
697	Temporary diversion of existing sewerage	15 days	2021年08月16日	0% 2021年09月1日		4	696	
698	Construction of sewer pipe and manhole	120 days	2021年09月2日	0% 2022年01月26日			697	
699	Tapping sewer + timber box	45 days	2022年01月27日	0% 2022年03月23日			698	
700	Installation of fencing (PTO 018 - PTO 026A)	2 days	2022年03月24日	0% 2022年03月25日			699	
701	Temporary diversion of existing sewerage	15 days	2022年03月26日	0% 2022年04月13日		3	700	
702	Construction of sewer pipe and manhole	120 days	2022年04月14日	0% 2022年09月7日			701	
703	Tapping sewer + timber box	45 days	2022年09月8日	0% 2022年11月2日			702	
704	Air testing	30 days	2022年11月3日	0% 2022年12月7日			703	
705	Reinstatement Works	30 days	2022年12月8日	0% 2023年01月14日			704	
706								
707	**PTO-SW-02 (Trenchless, 15nos. Manhole(145m), and a Section of Rising Main)**	**179 days**	**2023年08月31日**	**0% 2024年04月10日**				
708	Installation of fencing (PTO 050 - PTO 057)	2 days	2023年08月31日	0% 2023年09月1日			730	
709	Temporary diversion of existing sewerage	8 days	2023年09月2日	0% 2023年09月11日		4	708	
710	Construction of sewer pipe, manhole and rising main by open trench (Downstream to Upstream, including chambers for rising main)	60 days	2023年09月12日	0% 2023年11月23日			709	
711	Tapping sewer + timber box	8 days	2023年11月24日	0% 2023年12月2日			710	
712	Installation of fencing	2 days	2023年12月4日	0% 2023年12月5日			711	
713	Temporary diversion of existing sewerage (PTO 058 - PTO 064)	7 days	2023年12月6日	0% 2023年12月13日		3	712	
714	Construction of sewer pipe, manhole and rising main by open trench (Downstream to Upstream, including chambers for rising main)	60 days	2023年12月14日	0% 2024年02月28日			713	
715	Tapping sewer + timber box	7 days	2024年02月29日	0% 2024年03月7日			714	
716	Air testing	13 days	2024年03月8日	0% 2024年03月22日			715	
717	Reinstatement Works	12 days	2024年03月23日	0% 2024年04月10日			716	
718								
719								
720	**PTO-SW-01 (Trenchless, 19 nos. manholes (170m), and rising main(CH2+53.81 - CH4+36.66)**	**184 days**	**2023年01月16日**	**0% 2023年08月30日**				
721	Installation of fencing (PTO 032 - PTO 040)	2 days	2023年01月16日	0% 2023年01月17日			705	
722	Temporary diversion of existing sewerage	8 days	2023年01月18日	0% 2023年01月30日		4	721	
723	Construction of sewer pipe, manhole and rising main by open trench (Downstream to Upstream, including chambers for rising main)	60 days	2023年01月31日	0% 2023年04月14日			722	
724	Tapping sewer + timber box	10 days	2023年04月15日	0% 2023年04月26日			723	
725	Installation of fencing (PTO 041 - PTO 049) - Trenchless	2 days	2023年04月27日	0% 2023年04月28日			724	
726	Temporary diversion of existing sewerage	7 days	2023年04月29日	0% 2023年05月8日		3	725	
727	Construction of sewer pipe, manhole and rising main by open trench (Downstream to Upstream, including chambers for rising main)	60 days	2023年05月9日	0% 2023年07月20日			726	
728	Tapping sewer + timber box	9 days	2023年07月21日	0% 2023年07月31日			727	
729	Air testing	14 days	2023年08月1日	0% 2023年08月16日			728	
730	Reinstatement Works	12 days	2023年08月17日	0% 2023年08月30日			729	
731								
732	**PTO-Trechless-01 (Open Trench, (Length: 75m) and related Rising Main)**	**237 days**	**2024年04月11日**	**0% 2025年01月23日**				
733	Installation of fencing (PTO 026A - PTO 028)	2 days	2024年04月11日	0% 2024年04月12日			717	
734	Temporary diversion of existing sewerage	5 days	2024年04月13日	0% 2024年04月18日		2	733	
735	Excavation of jacking pit and receiving pit	30 days	2024年04月19日	0% 2024年05月25日			734	
736	**Construction of sewer pipe by trenchless method**	**71 days**	**2024年05月27日**	**0% 2024年08月19日**			**735**	
737	Excavation for tunnel	30 days	2024年05月27日	0% 2024年07月2日				
738	Pipe laying	7 days	2024年07月3日	0% 2024年07月10日			737	
739	Grouting	4 days	2024年07月11日	0% 2024年07月15日			738	
740	Construction of manhole	30 days	2024年07月16日	0% 2024年08月19日			739	
741	Installation of fencing (PTO 026A - PTO 028)	2 days	2024年08月20日	0% 2024年08月21日			740	
742	Temporary diversion of existing sewerage	5 days	2024年08月22日	0% 2024年08月27日		2	741	
743	Excavation of jacking pit and receiving pit	30 days	2024年08月28日	0% 2024年10月3日			742	
744	**Construction of sewer pipe and rising main (Downstream to Upstream) by trenchless method**	**73 days**	**2024年10月4日**	**0% 2024年12月31日**			**743**	
745	Excavation for tunnel	30 days	2024年10月4日	0% 2024年11月8日				
746	Pipe laying	8 days	2024年11月9日	0% 2024年11月18日			745	
747	Grouting	5 days	2024年11月19日	0% 2024年11月23日			746	
748	Construction of manhole and chambers for rising main	30 days	2024年11月25日	0% 2024年12月31日			747	
749	Air testing	7 days	2025年01月2日	0% 2025年01月9日			748	
750	Reinstatement Works	12 days	2025年01月10日	0% 2025年01月23日			749	
752	**PTO-Trechless-02 (Trenchless, (Length: 100m) and related Rising Main)**	**224 days**	**2025年07月4日**	**0% 2026年04月1日**				
753	**Construction of sewer & effuent pipe by trenchless method (PTO063 - 065) 85m**	**224 days**	**2025年07月4日**	**0% 2026年04月1日**				
754	Excavation of receiving pit	30 days	2025年08月22日	0% 2025年09月25日			643	
755	TBM set up	30 days	2025年07月4日	0% 2025年08月7日			624	
756	Trenchless Excavation	50 days	2025年09月26日	0% 2025年11月26日			754	
757	Pipe laying	12 days	2025年11月27日	0% 2025年12月10日			756	
758	Air testing	1 day	2025年12月11日	0% 2025年12月11日			757	
759	Grouting	12 days	2025年12月12日	0% 2025年12月27日			758	
760	Construction of manhole (Chambers)	60 days	2025年12月29日	0% 2026年03月12日			759	
761	CCTV	5 days	2026年03月13日	0% 2026年03月18日			760	
762	Reinstatement Works	12 days	2026年03月19日	0% 2026年04月1日			761	
763								
764	**Testing of PTO Village Sewerage**	**73 days**	**2025年12月17日**	**0% 2026年03月18日**				
765	CCTV surveying, T&C (Stage 3)	73 days	2025年12月17日	0% 2026年03月18日			761FF	
766								
767								
768	**Submarine Outfall by HDD Method with Cofferdam**	**1047 days**	**2022年10月29日**	**0% 2026年05月14日**				
769	**Civil Works**	**560 days**	**2022年10月29日**	**0% 2024年09月17日**				
770	**Construction of Offshore Cofferdam**	**45 days**	**2024年07月2日**	**0% 2024年08月22日**				
771	Installation of sheetpiles and lateral supports	45 days	2024年07月2日	0% 2024年08月22日			783FF	
772	**Working Platform**	**560 days**	**2022年10月29日**	**0% 2024年09月17日**				
773	Construction of Onshore Working Platform + Mud Pit + Deadman Anchor	168 days	2022年10月29日	0% 2023年05月25日				
774	Complete Diversion of CLP Cable	59 days	2023年06月1日	0% 2023年08月10日			773	
775	Dismantling of Onshore Working Platform	75 days	2024年06月21日	0% 2024年09月17日			779	

	Task Name	Duration	Starting Date	Count of replies	Completion Date	TRA	前置任务
776	**Mobilization And Demobilization**	**254 days**			**2023年08月11日**	**0%**	**2024年06月20日**
777	Mobilization of HDD Plant and Machineries to Hong Kong Site	22 days			2023年08月11日	0%	2023年09月5日	774
778	Mobilization of HDD plant and Machinery to Site	11 days			2023年09月6日	0%	2023年09月18日	777
779	Demobilization of HDD Plant And Machinery from Site	14 days			2024年06月4日	0%	2024年06月20日	790
780	**HDD WORKS**	**192 days**			**2023年10月9日**	**0%**	**2024年06月3日**	
781	Plant And Machinery Setting Up	50 days			2023年10月9日	0%	2023年12月6日	
782	Installation of Paratrack Cable	7 days			2023年11月29日	0%	2023年12月6日	781FF
783	Pilot Hole Drilling	32 days			2024年01月24日	0%	2024年03月4日	782
784	Installation Exit Casing - as required	14 days			2024年03月5日	0%	2024年03月20日	783
785	Plug Tunnel At Exit Site	7 days			2024年03月21日	0%	2024年03月28日	784
786	Hole Cleaning - Pass 1	7 days			2024年04月2日	0%	2024年04月10日	785
787	Hole Cleaning - Pass 2	7 days			2024年04月11日	0%	2024年04月18日	786
788	Pipe Pulling @ 48m/day	9 days			2024年04月19日	0%	2024年04月29日	787
789	Pipe Testing	14 days			2024年04月30日	0%	2024年05月17日	788
790	Dismantle	14 days			2024年05月18日	0%	2024年06月3日	789
791	**Construction of Diffuser Manifold**	**335 days**			**2025年03月25日**	**0%**	**2026年05月14日**	
792	VEP application	140 days			2025年03月25日	0%	2025年09月12日	
793	Installation of silt curtain	25 days			2025年09月13日	0%	2025年10月14日	792
794	Dreadging of marine deposit	60 days			2025年10月15日	0%	2025年12月24日	793
795	Installation of diffuser manifold	45 days			2025年12月27日	0%	2026年02月21日	794
796	Reinstatement of the seabed	40 days			2026年02月23日	0%	2026年04月14日	795
797	Installation of Marker Buoy	25 days			2026年04月15日	0%	2026年05月14日	796
798								
799								

APPENDIX C – METEOROLOGICAL DATA

Jul 2026 Meteorological data

Day	Hong Kong Observatory								King's Park	Waglan Island[4]	
	Mean Pressure (hPa)	Air Temperature			Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Mean Amount of Cloud (%)	Total Rainfall (mm)	Total Bright Sunshine (hours)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
		Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)							
01	1007.9	33.5	30.3	28.2	26.4	80	87	Trace	***	***	***
02	1009.1	32.2	30.0	27.5	26.5	82	86	6.0	***	***	***
03	1009.9	31.0	28.8	26.9	25.8	84	87	14.2	***	***	***
04	1009.4	32.6	28.8	27.2	25.7	84	91	12.8	***	***	***
05	1008.8	33.0	30.0	27.7	25.9	79	84	4.5	***	***	***
06	1007.5	31.6	28.7	25.4	25.5	83	88	72.9	***	***	***
07	1007.2	28.6	26.9	25.7	25.4	91	90	66.0	***	***	***
08	1006.5	31.8	28.4	25.3	25.7	86	87	30.8	***	***	***
09	1005.2	31.8	29.4	27.9	25.7	81	85	0.1	***	***	***
10	1003.0	33.1	29.8	26.6	24.9	76	78	3.7	***	***	***
11	998.8	34.2	30.4	27.8	25.2	75	30	0.0	***	***	***
12	999.6	34.5	31.1	29.0	26.7	78	55	0.0	***	***	***
13	1002.5	33.8	30.5	28.7	26.0	77	83	0.2	***	***	***
14	1003.1	28.8	27.9	27.0	24.9	84	90	21.7	***	***	***
15	1006.2	28.8	27.1	25.7	25.0	89	91	47.6	***	***	***
16	1006.8	27.8	26.3	25.5	24.9	92	92	86.2	***	***	***
17	1006.0	30.3	27.9	25.8	25.7	88	88	31.4	***	***	***
18	1005.5	30.5	29.1	27.5	25.9	83	88	3.8	***	***	***
19	1005.5	30.6	29.3	28.4	25.5	80	83	Trace	***	***	***
20	1006.0	29.7	28.2	25.7	25.8	87	92	72.8	***	***	***
21	1007.6	30.9	28.7	26.4	25.7	84	78	13.6	***	***	***
22	1008.2	33.4	29.9	27.5	25.3	77	53	0.0	***	***	***
23	1007.2	33.4	30.3	28.4	25.3	75	44	Trace	***	***	***
24	1006.2	33.7	30.7	28.1	23.7	67	37	0.0	***	***	***
25	1002.3	34.5	30.1	26.0	24.3	72	88	3.6	***	***	***
26	997.5	28.3	26.1	24.6	23.9	87	97	109.2	***	***	***
27	1005.7	28.7	26.8	25.2	24.4	87	87	14.9	***	***	***
28	1009.4	29.5	27.0	25.1	25.0	89	90	46.7	***	***	***
29	1010.7	27.9	27.0	26.0	25.6	92	90	40.8	***	***	***
30	1010.6	28.8	26.9	24.6	25.0	89	89	15.9	***	***	***
31	1009.5	27.6	26.0	23.9	24.5	92	93	70.9	***	***	***
Mean/Total	1006.1	31.1	28.7	26.6	25.4	83	81	790.3	***	***	***
Climatological Normal[3]	1005.6	31.6	28.9	26.9	25.2	81	72	385.8	197.3	230	21.3

Source: Daily Extract | Hong Kong Observatory(HKO) | Climate Information Service

APPENDIX D – AIR QUALITY MONITORING EQUIPMENT CALIBRATION CERTIFICATES

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2666 8318
F: +852 2666 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of Dust Monitor

Manufacturer : SIBATA (LD-3B) Date of Calibration : 04 May 2026

Serial No. : 014746 (ET/EA/001/06) Calibration Due Date : 03 July 2026

Method : Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition.

Results :

Dust Monitor (CPM)	44	85	133	151	179
TSP (ug/m^3)	50	115	156	186	208
High Volume Air Sampler Serial No.:1174	Calibration Due Date: 14 May 2026				



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after five-point calibration.

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable */ ~~unacceptable~~ * for use.

Calibrated by : LAU, Wing Sum (Environmental Officer)

Checked by : Guy, Kong Ping Ki (Laboratory Manager)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: ell@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of Dust Monitor

Manufacturer : SIBATA (LD-3B) Date of Calibration : 03 July 2026

Serial No. : 014746 (ET/EA/001/06) Calibration Due Date : 02 September 2026

Method : Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition.

Results :

Dust Monitor (CPM)	47	80	129	156	173
TSP (ug/m^3)	54	109	151	183	206
High Volume Air Sampler Serial No.:1174	Calibration Due Date: 13 July 2026				



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after five-point calibration.

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable */ ~~unacceptable~~ * for use.

Calibrated by : _____
LAU, Wing Sum
(Environmental Officer)

Checked by : _____
Guy, Kong Ping Ki
(Laboratory Manager)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.

8/F Block B,
Valrstrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: et@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of Dust Monitor

Manufacturer : SIBATA (LD-3B)

Date of Calibration : 04 May 2026

Serial No. : 155331 (ET/EA/001/09)

Calibration Due Date : 03 July 2026

Method : Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition.

Results :

Dust Monitor (CPM)	44	77	125	182	201
TSP (ug/m^3)	55	89	157	198	234
High Volume Air Sampler Serial No.: 1079	Calibration Due Date: 17 May 2026				



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a five-point calibration.

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

Calibrated by : LAU, Wing Sum (Environmental Officer)

Checked by : Guy, Kong Ping Ki (Laboratory Manager)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8316
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of Dust Monitor

Manufacturer : SIBATA (LD-3B)

Date of Calibration : 03 July 2026

Serial No. : 155331 (ET/EA/001/09)

Calibration Due Date : 02 September 2026

Method : Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition.

Results :

Dust Monitor (CPM)	46	79	123	174	197
TSP (ug/m^3)	57	86	145	188	219
High Volume Air Sampler Serial No.: 1079	Calibration Due Date: 14 July 2026				



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a five-point calibration.

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

Calibrated by : LAU, Wing Sum (Environmental Officer)

Checked by : Guy, Kong Ping Ki (Laboratory Manager)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

B/F Block B,
Valrstrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of Dust Monitor

Manufacturer : SIBATA (LD-3B) Date of Calibration : 04 May 2026

Serial No. : 597340 (ET/EA/001/14) Calibration Due Date : 03 July 2026

Method : Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition

Results :

Dust Monitor (CPM)	49	87	111	160	201
TSP (ug/m³)	54	105	139	180	228
High Volume Air Sampler Serial No.: 5584	Calibration Due Date: 17 May 2026				



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a five-point calibration.

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable */ ~~unacceptable~~ * for use.

Calibrated by : LAU, Wing Sum (Environmental Officer)

Checked by : Guy, Kong Ping Ki (Laboratory Manager)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.
B/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of Dust Monitor

Manufacturer : SIBATA (LD-3B) Date of Calibration : 03 July 2026

Serial No. : 597340 (ET/EA/001/14) Calibration Due Date : 02 September 2026

Method : Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition

Results :

Dust Monitor (CPM)	52	89	120	158	193
TSP (ug/m^3)	58	99	144	176	215
High Volume Air Sampler Serial No.: 5584	Calibration Due Date: 14 July 2026				

Calibration of Dust Monitor (ET/EA/001/14)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a five-point calibration.

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable */ ~~unacceptable~~ * for use.

Calibrated by : LAU, Wing Sum (Environmental Officer)

Checked by : Guy, Kong Ping Ki (Laboratory Manager)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.
8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: ets@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of Dust Monitor

Manufacturer : SIBATA (LD-3B) Date of Calibration : 04 May 2026

Serial No. : 597227 (ET/EA/001/15) Calibration Due Date : 03 July 2026

Method : Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition.

Results :

Dust Monitor (CPM)	50	68	113	162	195
TSP (ug/m^3)	55	92	147	191	226
High Volume Air Sampler Serial No.: 2483	Calibration Due Date: 14 May 2026				



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a five-point calibration.

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable */ ~~unacceptable~~ * for use.

Calibrated by : Lau, Wing Sum (Environmental Officer)

Checked by : Guy, Kong Ping Ki (Laboratory Manager)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Internal Calibration Report of Dust Monitor

Manufacturer : SIBATA (LD-3B) Date of Calibration : 03 July 2026

Serial No. : 597227 (ET/EA/001/15) Calibration Due Date : 02 September 2026

Method : Parallel measurement (Five-point calibration) by placing the Dust Monitor and High Volume Air Samper together under the same environmental condition.

Results :

Dust Monitor (CPM)	50	81	126	167	201
TSP (ug/m^3)	58	96	152	178	226
High Volume Air Sampler Serial No.: 2483	Calibration Due Date: 13 July 2026				



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a five-point calibration.

The Dust Trak Monitor complies * / ~~does not comply~~ * with the internal calibration procedures and is deemed acceptable */ ~~unacceptable~~ * for use.

Calibrated by : Lau, Wing Sum (Environmental Officer)

Checked by : Guy, Kong Ping Ki (Laboratory Manager)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.
8/F Block B,
Valstrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Calibration Report of High Volume Air Sampler

Manufacturer : Graseby GMW — Date of Calibration : 14 May 2026

Serial No. : 1174 (ET / EA / 003 / 08) — Calibration Due Date : 13 July 2026

Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operations Manual

Results :

Flow recorder reading (cfm)	53	46	41	32	27
Qstd (Actual flow rate, m^3/min)	1.59	1.40	1.24	0.99	0.78
Pressure : 754.56 mm Hg	Temp. : 296.00 K				

Sampler 1174 Calibration Curve
Site: Tuen Mun CWSF (TM1a)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration.

The high volume sampler complies* / ~~does not comply~~* with the specified requirements and is deemed acceptable* / ~~unacceptable~~* for use.

Calibrated by : HO, Ngon Ting (Technician)

Checked by : LAU, Wing Sum (Environmental Officer)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™
8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Calibration Report of High Volume Air Sampler

Manufacturer : Graseby GMW

Date of Calibration : 13 July 2026

Serial No. : 1174 (ET / EA / 003 / 08)

Calibration Due Date : 12 September 2026

Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operations Manual

Results :

Flow recorder reading (cfm)	52	44	40	29	22
Qstd (Actual flow rate, m^3/min)	1.55	1.40	1.22	0.98	0.76
Pressure : 752.31 mm Hg	Temp. : 300.00 K				

Sampler 1174 Calibration Curve
Site: Tuen Mun CWSF (TM1a)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration.

The high volume sampler complies* / ~~does not comply~~* with the specified requirements and is deemed acceptable* / ~~unacceptable~~* for use.

Calibrated by :
HO, Ngon Ting
(Technician)

Checked by :
LAU, Wing Sum
(Environmental Officer)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.
8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Calibration Report of High Volume Air Sampler

Manufacturer : Graseby GMW Date of Calibration : 15 May 2026

Serial No. : 5584 (ET / EA / 003 / 23) Calibration Due Date : 14 July 2026

Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operations Manual.

Results :

Flow recorder reading (cfm)	48	40	35	29	22
Qstd (Actual flow rate, m^3/min)	1.50	1.36	1.22	0.99	0.86
Pressure : 755.31 mm Hg	Temp. : 295.00 K				

Sampler 5584 Calibration Curve
Site: Sorting TKO (TKO1)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibratio

The high volume sampler complies* / ~~does not comply~~* with the specified requirements and is deemed acceptable ~~unacceptable~~* for use.

Calibrated by : HO, Ngon Ting (Technician)

Checked by : LAU, Wing Sum (Environmental Officer)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.
B/F Block B,
Valstrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Calibration Report of High Volume Air Sampler

Manufacturer : Graseby GMW

Date of Calibration : 14 July 2026

Serial No. : 5584 (ET / EA / 003 / 23)

Calibration Due Date : 13 September 2026

Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operations Manual.

Results :

Flow recorder reading (cfm)	47	40	36	29	24
Qstd (Actual flow rate, m^3/min)	1.50	1.35	1.19	0.95	0.83
Pressure : 752.31 mm Hg	Temp. : 301.00 K				

Sampler 5584 Calibration Curve
Site: Sorting TKO (TKO1)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibratio

The high volume sampler complies* / ~~does not comply~~* with the specified requirements and is deemed acceptable ~~unacceptable~~* for use.

Calibrated by : HO, Ngon Ting (Technician)

Checked by : LAU, Wing Sum (Environmental Officer)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.
8/F Block B,
Venstrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: ot@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Calibration Report of High Volume Air Sampler

Manufacturer : Graseby GMW Date of Calibration : 14 May 2026

Serial No. : 2483 (ET / EA / 003 / 26) Calibration Due Date : 13 July 2026

Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operati Manual

Results :

Flow recorder reading (cfm)	53	46	39	32	26
Qstd (Actual flow rate, m^3/min)	1.54	1.29	1.15	0.97	0.74
Pressure : 754.56 mm Hg		Temp. : 296 K			

Sampler 2483 Calibration Curve
Site: Tuen Mun CWSF (TM2)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibr

The high volume sampler complies* / ~~does not comply~~* with the specified requirements and is deemed accepta ~~unacceptable~~* for use.

Calibrated by : HO, Ngon Ting (Technician)

Checked by : LAU, Wing Sum (Environmental Officer)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.
5/F Block B,
Valiatrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Calibration Report of High Volume Air Sampler

Manufacturer : Graseby GMW Date of Calibration : 13 July 2026

Serial No. : 2483 (ET / EA / 003 / 26) Calibration Due Date : 12 September 2026

Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operati Manual

Results :

Flow recorder reading (cfm)	54	48	39	33	25
Qstd (Actual flow rate, m^3/min)	1.54	1.31	1.15	0.98	0.75
Pressure : 752.31 mm Hg		Temp. : 300 K			

Sampler 2483 Calibration Curve
Site: Tuen Mun CWSF (TM2)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibr

The high volume sampler complies* / ~~does not comply~~* with the specified requirements and is deemed accepta ~~unacceptable~~* for use.

Calibrated by : HO, Ngon Ting (Technician)

Checked by : LAU, Wing Sum (Environmental Officer)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™
8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Calibration Report of High Volume Air Sampler

Manufacturer : Tisch TE-5170X Date of Calibration : 15 May 2026

Serial No. : 1079 (ET / EA / 003 / 31) Calibration Due Date : 14 July 2026

Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operations Manual

Results :

Flow recorder reading (cfm)	52	45	38	32	26
Qstd (Actual flow rate, m^3/min)	1.56	1.39	1.22	1.05	0.84
Pressure : 755.31 mm Hg	Temp. : 295 K				

Sampler 1079 Calibration Curve
Site: Sorting TKO (TKO2)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies* / ~~does not comply~~* with the specified requirements and is deemed acceptable* / ~~unacceptable~~* for use.

Calibrated by : HO, Ngon Ting (Technician)

Checked by : LAU, Wing Sum (Environmental Officer)

- END OF REPORT -

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™
8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong
T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

TEST REPORT

Calibration Report of High Volume Air Sampler

Manufacturer : Tisch TE-5170X Date of Calibration : 14 July 2026

Serial No. : 1079 (ET / EA / 003 / 31) Calibration Due Date : 13 September 2026

Method : Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operations Manual

Results :

Flow recorder reading (cfm)	49	43	37	30	25
Qstd (Actual flow rate, m^3/min)	1.52	1.36	1.21	1.01	0.83
Pressure : 752.31 mm Hg	Temp. : 301 K				

Sampler 1079 Calibration Curve
Site: Sorting TKO (TKO2)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies* / ~~does not comply~~* with the specified requirements and is deemed acceptable* / ~~unacceptable~~* for use.

Calibrated by : HO, Ngon Ting (Technician)

Checked by : LAU, Wing Sum (Environmental Officer)

- END OF REPORT -

TISCH Environmental

RECALIBRATION DUE DATE:
January 7, 2027

Certificate of Calibration

Calibration Certification Information

Cal. Date:	January 7, 2026	**Rootsmeter S/N:** 438320	**Ta:** 294	°K
Operator:	Jim Tisch		**Pa:** 754.1	mm Hg
Calibration Model #:	TE-5025A	**Calibrator S/N:** **4400**		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4420	3.2	2.00
2	3	4	1	1.0310	6.4	4.00
3	5	6	1	0.9230	7.9	5.00
4	7	8	1	0.8780	8.8	5.50
5	9	10	1	0.7250	12.8	8.00

Data Tabulation

Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H\left(Ta/Pa\right)}$ (y-axis)
1.0015	0.6945	1.4183	0.9958	0.6905	0.8830
0.9972	0.9673	2.0058	0.9915	0.9617	1.2488
0.9952	1.0783	2.2425	0.9895	1.0721	1.3962
0.9940	1.1322	2.3520	0.9883	1.1257	1.4643
0.9887	1.3637	2.8366	0.9830	1.3559	1.7660
QSTD	**m=**	**2.11983**	**QA**	**m=**	**1.32740**
	b=	**-0.04883**		**b=**	**-0.03040**
	r=	**0.99995**		**r=**	**0.99995**

Calculations

Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	**Va=**	ΔVol((Pa-ΔP)/Pa)
Qstd=	Vstd/ΔTime	**Qa=**	Va/ΔTime

For subsequent flow rate calculations:

Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$

Qa= $1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$

Standard Conditions

Tstd:	298.15 °K
Pstd:	760 mm Hg

Key

- ΔH: calibrator manometer reading (in H2O)
- ΔP: rootsmeter manometer reading (mm Hg)
- Ta: actual absolute temperature (°K)
- Pa: actual barometric pressure (mm Hg)
- b: intercept
- m: slope

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc.
145 South Miami Avenue
Village of Cleves, OH 45002

www.tisch-env.com
TOLL FREE: (877)263-7610
FAX: (513)467-9009

APPENDIX E – METHODOLOGY FOR CORRELATION CALCULATION BETWEEN POTABLE LASER DUST METER AND HIGH-VOLUME SAMPLER

Correlation between Portable laser dusty meter and High-volume Sampler Methodology

Correlation results between the direct reading meter and High-Volume Sampler

High – Volume Sampler Calibration

The specification, a sample of calibration certificate and certificate of comparison check with High volume sampler of the proposed air quality monitoring equipment listed in Table 2.1 are attached in appendix.

The High-Volume air sampler calibration procedure based on the requirement of manufacturer is shown below.

a. Disconnect the sampler motor from the mass flow controller and connect the motor to a stable AC power source.
b. Mount the calibrator orifice and top loading adapter plate to the sampler. A sampling filter is generally not used during this procedure. Tighten the top loading adapter hold down nuts securely to ensure that no air leaks are present.
c. Allow the sampler motor to warm up to its normal operating temperature (approximately 10-15 minutes).
d. Conduct a leak test by covering the hole(s) on top of the orifice and pressure tap on the orifice with your hands. Listen for a high-pitched squealing sound made by escaping air. If this sound is heard, a leak is present and the top loading adapter hold-down nuts need to be re-tightened. If the sound is lower, the leak is near one of the other gaskets in the system. Avoid running the sampler for longer than 30 seconds at a time with the orifice blocked to avoid overheating the motor. Do not perform this leak test procedure with a manometer connected to the side tap on the calibration orifice or the blower motor. Liquid from the manometer could be drawn into the system and cause motor damage
e. Connect one side of a water manometer to the pressure tap on the side of the orifice with a rubber vacuum tube. Leave the opposite side of the manometer open to the atmosphere. Note: Both valves on the manometer have to be open for the liquid to flow freely. One side of the 'U' tube goes up the other goes down; add together for the "H2O reading.
f. A manometer must be held vertically to ensure accurate readings. Tapping the backside of the continuous flow recorder will help to center the pen and provide accurate readings. When using a variable orifice, five flow rates are achieved in this step by adjusting the knob on the variable orifice to five different positions and taking five different reading.

g. Record the ambient air temperature, the ambient barometric pressure, the sampler serial number, the orifice s/n, the orifice slope and intercept with date last certified, today's date, site location and the operators initial on the attached blank calibration sheet.

h. An example of a Lead (or TSP) Sampler Calibration Data Sheet has been attached with data filled in from a typical calibration. This includes the transfer standard orifice calibration relationship which was taken from the Orifice Calibration Worksheet that accompanies the calibrator orifice.

Disconnect the sampler motor from its power source and remove the orifice and top loading adapter plate. Re-connect the sampler motor to the electronic mass flow controller.

Since this calibration is for a TSP sampler, the slope and intercept for this orifice uses standard flows rather than actual flows and is taken from the Q standard section of the Orifice Calibration Worksheet. The Q actual flows are only used when calibrating a PM-10 sampler.

The five orifice manometer readings taken during the calibration have been recorded in the column on the data worksheet titled Orifice "H2O. The five continuous flow recorder readings taken during the calibration have been recorded under the column titled I chart.

The orifice manometer readings need to be converted to the standard air flows they represent using the following equation:

$$Qstd = 1/m[Sqrt((H_20)(Pa/760)(298/Ta))-b]$$

where:

Qstd = actual flow rate as indicated by the calibrator orifice, m^3/min

H_2O = orifice manometer reading during calibration, "H_2O

Ta = ambient temperature during calibration, K (K = 273 + °C)

298 = standard temperature, a constant that never changes, K

Pa = ambient barometric pressure during calibration, mm Hg

760 = standard barometric pressure, a constant that never changes, mm Hg

m = *Qstandard slope of orifice* calibration relationship

b = *Qstandard intercept of orifice* calibration relationship.

Once these standard flow rates have been determined for each of the five run points, they are recorded in the column titled Qstd and are represented in cubic meters per minute.

The continuous flow recorder readings taken during the calibration need to be corrected to the current meteorological conditions using the following equation:

$$IC = I[Sqrt((Pa/760)(298/Ta))]$$

where:
IC = continuous flow recorder readings corrected to current Ta and Pa
I = continuous flow recorder readings during calibration
Pa = ambient barometric pressure during calibration, mm Hg.
760 = standard barometric pressure, a constant that never changes, mm Hg
Ta = ambient temperature during calibration, K (K = 273 + °C)
298 = standard temperature, a constant that never changes, K

After each of the continuous flow recorder readings have been corrected, they are recorded in the column titled IC (corrected).

Using Qstd and IC (or FLOW (corrected)) as the x and y axis respectively, a slope, intercept, and correlation coefficient can be calculated using the least squares regression method. The correlation coefficient should never be less than 0.990 after a five-point calibration. A coefficient below .990 indicates a calibration that is not linear, and the calibration should be performed again. If this occurs, it is most likely the result of an air leak during the calibration or high wind speed during the calibration procedure.

The equations for determining the slope (m) and intercept (b) are as follows:

$$m = \frac{\sum xy - \frac{(\sum x)(\sum y)}{n}}{\sum x^2 - \frac{(\sum x)^2}{n}} \quad ; \quad b = \bar{y} - m\bar{x}$$

The equation for the coefficient of correlation (r) is as follows:

$$r = \frac{\Sigma xy - \frac{(\Sigma x)(\Sigma y)}{n}}{\sqrt{\left[\Sigma x^2 - \frac{(\Sigma x)^2}{n}\right]\left[\Sigma y^2 - \frac{(\Sigma y)^2}{n}\right]}}$$

where: n = number of observations
Σ = sum of

The acceptable operating flow range of a TSP sampler is 1.1 to 1.7 m3/min (39 to 60 CFM). Looking at the worksheet column Qstd(see page 38), the flow rates that are within this range can be identified along with the chart reading (I) that represents them. For instance, if you wanted to set this sampler at 1.265 m3/min (44.67 CFM) (Make sure the mass flow controller is plugged in and a filter is in place) you would turn the Flow Adjustment screw until the continuous flow recorder read 37 on the chart. By making sure that the sampler is operating at a chart reading (or manometer reading) that is within the acceptable range, it can be assumed that valid TSP data is being collected.

A calibration that has a correlation coefficient of less than .990 is not considered linear and should be re-calibrated. Therefore, if r < 0.990, return all the points or only the point with the greatest deviation and the recalculate.

The 24-hour TSP levels to be measured by direct reading methods, utilising portable Laser Particle Photometer Monitors (Sibata Model LD-3B), in place of High-Volume Sampler (HVS) if HVS experience difficulties in operation during monitoring. It is demonstrated by the previous project experiences, that 24-hour TSP monitoring results collected by direct reading method are comparable to those produced by the high-volume sampling method, to indicate short event impacts. The projects utilising the collection of 24-hour TSP levels data by direct reading methods are shown below.-

Project Reference for utilising the collection of 24-hour TSP levels data by direct reading methods

Project Contract Number	Location	Status
NDO 03/2018	Road Widening and Retrofitting Noise Barriers on Tai Po Road (Sha Tin Section)	Terminated on end of January 2026

NDO 14/2018	Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas	On-going

Calculation of the value of 24-hour TSP concentration is given by the average of 24 calculated 1-hour TSP concentration, where the calculated 1-hr TSP concentration is given by the product of the direct reading and the K-factor based on the correlation results between the direct reading meter and High-Volume Sampler.

The correlation results between the direct reading meter and High-Volume Sampler shall be review with bimonthly internal calibration. To maintain the correlation with two sets of data (monitoring data from HVS and monitoring data from Portable Laser Particle Photometer Monitors) bimonthly internal calculated are strongly linked together two sets of data.

To protect the dust meter from being damaged and to operate without disturbances or nuisance, temporary barriers shall be erected around the monitoring equipment during the monitoring period. Temporary barriers will be placed approx. 0.5m away from the dust meter.

Maintenance/ Calibration for the High-Volume Sampler (HVS) being correlation

The HVS shall be calibrated bimonthly in accordance to the specification in the manufacturer's manual. The calibration certificates shall be available to the IEC for checking upon request. The validity and accuracy of the HVS shall also be tested against the result by the TE-5025A Calibration Kit periodically, Details of Calibration Cert and Specification for HVS – Graseby GMW and HVS- Calibration Kit TE-5025A are given in Appendix 2-1 and Appendix 2-3.

Graseby GMW is chosen as the HVS for 24-hour TSP monitoring and Tisch TE – 5025A is chosen as the HVS Calibration-Kit for HVS calibration.

APPENDIX F – AIR QUALITY AND NOISE IMPACT MONITORING SCHEDULE

2026 July Air Quality and Noise Impact Monitoring Schedule

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
28-Jun	29-Jun	30-Jun	01-Jul	02-Jul	03-Jul	04-Jul
				1 hr TSP x 3 24 hr TSP Noise (30 mins)		
05-Jul	06-Jul	07-Jul	08-Jul	09-Jul	10-Jul	11-Jul
			1 hr TSP x 3 24 hr TSP Noise (30 mins)			
12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul
		1 hr TSP x 3 24 hr TSP Noise (30 mins)				
19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul
	1 hr TSP x 3 24 hr TSP Noise (30 mins)				1 hr TSP x 3 24 hr TSP	
26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	01-Aug
				1 hr TSP x 3 24 hr TSP Noise (30 mins)		

2026 August Air Quality and Noise Impact Monitoring Schedule

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	01-Aug
				1 hr TSP x 3 24 hr TSP Noise (30 mins)		
02-Aug	03-Aug	04-Aug	05-Aug	06-Aug	07-Aug	08-Aug
			1 hr TSP x 3 24 hr TSP Noise (30 mins)			
09-Aug	10-Aug	11-Aug	12-Aug	13-Aug	14-Aug	15-Aug
		1 hr TSP x 3 24 hr TSP Noise (30 mins)				
16-Aug	17-Aug	18-Aug	19-Aug	20-Aug	21-Aug	22-Aug
	1 hr TSP x 3 24 hr TSP Noise (30 mins)				1 hr TSP x 3 24 hr TSP	
23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug	29-Aug
				1 hr TSP x 3 24 hr TSP Noise (30 mins)		
30-Aug	31-Aug	01-Sep	02-Sep	03-Sep	04-Sep	05-Sep
			1 hr TSP x 3 24 hr TSP Noise (30 mins)			

APPENDIX G – AIR QUALITY MONITORING RESULTS

Monthly Environmental Monitoring & Audit Report for Porter Shelter Phase 3, Po Toi O Sewage Treatment Plant

2026 July 1-hour TSP Monitoring Data of Monitoring Location AMS1N

Date	Weather	1-hour TSP Monitoring			
			Start Time	Concentration ($\mu g/m^3$)	Average Concentration ($\mu g/m^3$)
2-Jul-26	Sunny	1st hr	9:00	43.0	44.7
		2nd hr	10:00	46.0	
		3rd hr	11:00	45.0	
8-Jul-26	Fine	1st hr	9:25	39.0	40.0
		2nd hr	10:25	41.0	
		3rd hr	13:10	40.0	
14-Jul-26	Drizzle	1st hr	9:00	36.0	38.3
		2nd hr	10:00	38.0	
		3rd hr	11:00	41.0	
20-Jul-26	Cloudy	1st hr	9:10	41.0	38.3
		2nd hr	10:10	36.0	
		3rd hr	13:00	38.0	
24-Jul-26	Sunny	1st hr	8:15	40.0	42.0
		2nd hr	9:15	42.0	
		3rd hr	10:15	44.0	
30-Jul-26	Cloudy	1st hr	9:00	41.0	44.0
		2nd hr	10:00	43.0	
		3rd hr	11:00	48.0	
				Average:	41.2
				Action Level:	319
				Limit Level:	500

Monthly Environmental Monitoring & Audit Report for Porter Shelter Phase 3, Po Toi O Sewage Treatment Plant

2026 July 1-hour TSP Monitoring Data of Monitoring Location AMS-2N1

Date	Weather	1-hour TSP Monitoring			
			Start Time	Concentration ($\mu g/m^3$)	Average Concentration ($\mu g/m^3$)
2-Jul-26	Sunny	1st hr	10:10	55.0	58.0
		2nd hr	11:10	61.0	
		3rd hr	13:10	58.0	
8-Jul-26	Fine	1st hr	9:27	39.0	38.3
		2nd hr	10:27	39.0	
		3rd hr	13:08	37.0	
14-Jul-26	Drizzle	1st hr	9:10	41.0	43.3
		2nd hr	10:10	44.0	
		3rd hr	13:05	45.0	
20-Jul-26	Cloudy	1st hr	9:05	44.0	45.3
		2nd hr	10:05	44.0	
		3rd hr	11:05	48.0	
24-Jul-26	Sunny	1st hr	8:20	38.0	40.0
		2nd hr	9:20	40.0	
		3rd hr	10:20	42.0	
30-Jul-26	Cloudy	1st hr	9:09	45.0	49.3
		2nd hr	10:09	49.0	
		3rd hr	13:00	54.0	
				Average:	45.7
				Action Level:	279
				Limit Level:	500

Monthly Environmental Monitoring & Audit Report for Porter Shelter Phase 3, Po Toi O Sewage Treatment Plant

2026 July 1-hour TSP Monitoring Data

Monitoring Location : AMS-3N

Date	Weather	1-hour TSP Monitoring			
			Start Time	Concentration ($\mu g/m^3$)	Average Concentration ($\mu g/m^3$)
2-Jul-26	Sunny	1st hr	10:20	39.0	41.7
		2nd hr	11:20	42.0	
		3rd hr	13:15	44.0	
8-Jul-26	Fine	1st hr	9:33	34.0	34.3
		2nd hr	10:33	37.0	
		3rd hr	13:06	32.0	
14-Jul-26	Drizzle	1st hr	9:15	37.0	37.7
		2nd hr	10:15	33.0	
		3rd hr	13:10	43.0	
20-Jul-26	Cloudy	1st hr	9:00	38.0	36.7
		2nd hr	10:00	32.0	
		3rd hr	11:00	40.0	
24-Jul-26	Sunny	1st hr	8:25	31.0	33.0
		2nd hr	9:25	33.0	
		3rd hr	10:25	35.0	
30-Jul-26	Cloudy	1st hr	9:15	41.0	43.3
		2nd hr	10:15	44.0	
		3rd hr	13:09	45.0	
				Average:	37.8
				Action Level:	303
				Limit Level:	500

Monthly Environmental Monitoring & Audit Report for Porter Shelter Phase 3, Po Toi O Sewage Treatment Plant

2026 July 1-hour TSP Monitoring Data

Monitoring Location : AMS-4N

Date	Weather	1-hour TSP Monitoring			
			Start Time	Concentration ($\mu g/m^3$)	Average Concentration ($\mu g/m^3$)
2-Jul-26	Sunny	1st hr	9:05	28.0	28.3
		2nd hr	10:05	25.0	
		3rd hr	13:05	32.0	
8-Jul-26	Fine	1st hr	9:38	37.0	38.0
		2nd hr	10:38	40.0	
		3rd hr	13:00	37.0	
14-Jul-26	Drizzle	1st hr	9:05	28.0	31.0
		2nd hr	10:05	32.0	
		3rd hr	11:05	33.0	
20-Jul-26	Cloudy	1st hr	9:20	28.0	28.3
		2nd hr	10:20	31.0	
		3rd hr	13:10	26.0	
24-Jul-26	Sunny	1st hr	8:30	33.0	35.0
		2nd hr	9:30	35.0	
		3rd hr	10:30	37.0	
30-Jul-26	Cloudy	1st hr	9:25	44.0	46.0
		2nd hr	10:25	46.0	
		3rd hr	13:17	48.0	
				Average:	34.4
				Action Level:	278
				Limit Level:	500


AMS1N- 1 hour - TSP Monitoring Data for the past 4 months
600.0
500.0
400.0
300.0
200.0
100.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Average Concentration (µg/m3)
Action Level
Limit Level


AMS2N1 - 1 hour TSP Monitoring Data for the past 4 months
600.0
500.0
400.0
300.0
200.0
100.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Average Concentration (µg/m3)
Action Level
Limit Level


AMS3N - 1 hour TSP Monitoring Data for the past 4 months
600.0
500.0
400.0
300.0
200.0
100.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Average Concentration (µg/m3)
Action Level
Limit Level


AMS4N - 1 hour TSP Monitoring Data for the past 4 months
600.0
500.0
400.0
300.0
200.0
100.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Average Concentration (µg/m3)
Action Level
Limit Level

Monthly Environmental Monitoring & Audit Report for Porter Shelter Phase 3, Po Toi O Sewage Treatment Plant

2026 July 24-hour TSP Monitoring Data

Monitoring Location: AMS1N

Hour	2- Jul -26	8- Jul -26	14- Jul -26	20- Jul -26	24- Jul -26	30- Jul -26
1	39	28	42	38	19	12
2	49	27	39	24	23	36
3	43	20	29	21	33	13
4	43	25	33	33	20	32
5	30	31	27	35	38	11
6	43	35	39	36	19	20
7	45	31	37	37	37	18
8	39	28	44	34	25	32
9	31	32	41	38	31	35
10	33	34	39	29	41	24
11	41	36	42	39	29	22
12	41	32	22	31	22	28
13	34	30	23	38	37	32
14	25	25	41	45	29	14
15	26	25	46	35	33	28
16	30	24	22	26	42	18
17	49	23	25	22	42	32
18	31	25	46	28	27	25
19	33	25	45	33	19	24
20	28	27	44	25	21	11
21	38	26	38	42	37	25
22	33	25	32	22	38	15
23	46	30	24	25	33	26
24	41	27	33	36	21	18
Average:	37	28	36	32	30	23
24-hr TSP ($\mu g/m^3$; with correlation(x)	47	36	44	40	38	30
Action Level:	153					
Limit Level:	260					

Monthly Environmental Monitoring & Audit Report for Porter Shelter Phase 3, Po Toi O Sewage Treatment Plant

2026 July 24-hour TSP Monitoring Data

Monitoring Location: AMS2N1

Hour	2- Jul -26	8- Jul -26	14- Jul -26	20- Jul -26	24- Jul -26	30- Jul -26
1	55	25	24	32	42	47
2	44	28	27	34	26	46
3	51	21	32	33	25	29
4	36	23	37	45	43	39
5	45	28	47	35	39	36
6	47	33	35	34	43	47
7	50	30	48	44	46	26
8	38	29	49	26	45	46
9	48	30	48	29	28	38
10	36	33	33	40	49	47
11	52	35	46	45	38	29
12	44	33	29	37	38	45
13	48	30	46	39	26	37
14	52	24	31	37	28	36
15	51	23	25	30	38	31
16	44	22	48	27	27	36
17	37	20	47	26	35	43
18	54	21	27	26	49	37
19	44	24	33	27	31	35
20	58	25	40	38	39	42
21	43	26	40	44	41	44
22	48	25	47	29	28	37
23	37	30	24	48	50	27
24	41	31	39	45	33	23
Average:	46	27	38	35	37	38
24-hr TSP (μg/m^3; with correlation(x)	60	36	48	44	46	48
Action Level:	179					
Limit Level:	260					

Monthly Environmental Monitoring & Audit Report for Porter Shelter Phase 3, Po Toi O Sewage Treatment Plant

2026 July 24-hour TSP Monitoring Data

Monitoring Location: AMS3N

Hour	2- Jul -26	8- Jul -26	14- Jul -26	20- Jul -26	24- Jul -26	30- Jul -26
1	39	26	30	30	44	45
2	43	28	44	46	38	34
3	47	22	30	34	47	39
4	47	26	30	47	45	40
5	40	33	32	36	28	35
6	45	36	26	37	32	40
7	45	31	43	46	30	47
8	45	30	28	33	37	35
9	45	33	35	27	51	42
10	23	34	31	41	45	43
11	27	35	44	49	36	45
12	38	34	45	33	34	33
13	27	31	30	36	34	40
14	43	26	34	49	52	39
15	44	26	50	44	30	33
16	29	23	37	40	36	53
17	35	20	49	32	36	46
18	35	25	44	36	36	33
19	27	24	50	35	52	46
20	27	25	40	42	46	35
21	45	24	31	37	32	44
22	40	24	45	48	30	47
23	33	29	25	36	50	38
24	23	26	35	28	47	36
Average:	37	28	37	38	40	40
24-hr TSP ($\mu g/m^3$; with correlation(x)	46	33	43	44	46	46
Action Level:	158					
Limit Level:	260					

Monthly Environmental Monitoring & Audit Report for Porter Shelter Phase 3, Po Toi O Sewage Treatment Plant

2026 July 24-hour TSP Monitoring Data

Monitoring Location: AMS4N

Hour	2- Jul -26	8- Jul -26	14- Jul -26	20- Jul -26	24- Jul -26	30- Jul -26
1	15	25	15	17	43	21
2	33	27	36	13	57	31
3	13	22	20	15	40	39
4	33	23	31	23	55	29
5	19	28	34	12	33	24
6	15	34	30	18	36	22
7	32	29	17	36	48	34
8	29	28	37	16	49	23
9	23	30	37	26	57	40
10	11	30	28	35	48	26
11	19	32	26	17	39	31
12	14	31	20	25	51	36
13	13	28	24	26	37	35
14	30	23	29	29	41	23
15	29	25	32	36	36	19
16	8	24	12	17	36	35
17	33	20	32	26	36	29
18	22	22	12	33	40	17
19	8	20	31	20	50	26
20	28	23	26	13	46	24
21	21	21	30	25	37	31
22	27	23	29	32	33	29
23	14	25	34	17	54	33
24	24	23	27	16	44	33
Average:	21	26	27	23	44	29
24-hr TSP ($\mu g/m^3$; with correlation(x)	29	35	36	32	56	39
Action Level:	144					
Limit Level:	260					


AMS1N 24-hour TSP Monitoring Data for the past 4 months
300
250
200
150
100
50
0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Average Concentration (µg/m3)
Action Level
Limit Level


AMS2N1 24-hour TSP Monitoring Data for the past 4 months
300
250
200
150
100
50
0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Average Concentration (µg/m3)
Action Level
Limit Level


AMS3N - 1 hour TSP Monitoring Data for the past 4 months
600.0
500.0
400.0
300.0
200.0
100.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Average Concentration (µg/m3)
Action Level
Limit Level


AMS4N - 1 hour TSP Monitoring Data for the past 4 months
600.0
500.0
400.0
300.0
200.0
100.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Average Concentration (µg/m3)
Action Level
Limit Level

APPENDIX H – EVENT AND ACTION PLAN

AIR QUALITY MONITORING

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
Exceedance for one sample	1. Repeat measurement to confirm findings; 2. If exceedance is confirmed, inform the Contractor, IEC and ER; 3. Identify source(s), investigate the causes of exceedance and propose remedial measures; and 4. Increase monitoring frequency.	1. Check monitoring data submitted by the ET; 2. Check Contractor's working method; and 3. Discuss with ET, ER and Contractor on possible remedial measures 4. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.	1. Confirm receipt of notification of exceedance in writing.	1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; and 3. Amend working methods agreed with the ER as appropriate.
Exceedance for two or more consecutive samples	1. Repeat measurements to confirm findings; 2. If exceedance is confirmed, inform Contractor, IEC and ER; 3. Identify source(s), investigate the causes of exceedance and propose remedial measures; 4. Increase monitoring frequency to daily; 5. Advise the Contractor and ER on the effectiveness of the proposed remedial measures; 6. Discuss with IEC and Contractor on remedial actions required;	1. Check monitoring data submitted by the ET; 2. Check Contractor's working method; and 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Review and advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise Implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC agree with the Contractor on the remedial measures to be implemented; and 3. Supervise implementation of remedial measures	1. Identify source(s) and investigate the causes of exceedance; 2. Submit proposals for remedial measures to the ER, ET and IEC within three working days of notification for agreement; 3. Implement the agreed proposals; and 4. Amend proposal as appropriate.

EVENT	ACTION			
	ET	**IEC**	**ER**	**CONTRACTOR**
	7. If exceedance continues, arrange meeting with Contractor, IEC and ER to discuss the remedial measures to be taken; and 8. If exceedance stops, cease additional monitoring.			
LIMIT LEVEL				
Exceedance for one sample	1. Repeat measurement to confirm findings; 2. If exceedance is confirmed, inform the Contractor, IEC, EPD and ER; 3. Identify source(s), investigate the causes of exceedance and propose remedial; 4. Increase monitoring frequency to daily; and 5. Discuss with the ER, IEC and Contractor on the remedial measures and assess effectiveness.	1. Check monitoring data submitted by the ET; 2. Check Contractor's working method; 3. Discuss with the ET, ER and Contractor on possible remedial measures; 4. Review and advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Review and agree on the remedial measures proposed by the Contractor; and 3. Ensure remedial measures properly implemented.	1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to ER, ET and IEC within three working days of notification for agreement; 4. Implement the agreed proposals; and 5. Amend proposal if appropriate.
Exceedance for two or more consecutive samples	1. Repeat measurement to confirm findings; 2. If exceedance is confirmed, inform IEC, ER, Contractor and EPD; 3. Identify source(s), investigate the causes of	1. Check monitoring data submitted by the ET; 2. Discuss amongst ER, ET, and Contractor on the potential remedial actions;	1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;	1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the

EVENT	ACTION			
	ET	**IEC**	**ER**	**CONTRACTOR**
	exceedance and propose remedial measures; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring.	3. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 4. Supervise the implementation of remedial measures.	3. Supervise the implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	ER, IEC and ET within three working days of notification for agreement; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Note: ET – Environmental Team; ER – Engineer's Representative; IEC – Independent Environmental Checker

NOISE IMPACT MONITORING

Event	Action			
	ET	IEC	ER	CONTRACTOR
Action Level	1. Notify IEC, ER and Contractor of exceedance; 2. Identify source 3. Investigate the causes of exceedance and propose remedial measures; 4. Report the results of investigation to the IEC, ER and Contractor; 5. Discuss with the IEC, ER and Contractor and formulate remedial measures; 6. Increase monitoring frequency to check mitigation effectiveness	1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented	1. Submit noise mitigation proposals to ER with copy to ET and IEC; Implement noise mitigation proposals.

Event	Action			
	ET	**IEC**	**ER**	**CONTRACTOR**
Limit Level				
	1. Inform IEC, ER, EPD and Contractor; 2. Identify source; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures are properly implemented; 5. If exceedance continues, investigate what portion of the work is responsible and instruct the Contractor to terminate that portion of work until the exceedance ceases.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to ER with copy to ET and IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Terminate the relevant portion of works as determined by the ER until the exceedance ceases.

Water Quality Monitoring

Event	Action			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded by one sampling day	1. Repeat in situ measurement on next day of exceedance to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC, contractor and ER; 4. Check monitoring data, all plant, equipment and Contractor's working methods. 5. Discuss mitigation measures with IEC and Contractor.	1. Check monitoring data submitted by ET and Contractor's working methods. 2. Discuss with ET and Contractor on possible remedial actions. 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly.	1. Confirm receipt of notification of non-conpliance in writing; 2. Notify Contractor; 3. Discuss with IEC on possible remedial actions; 4. Make agreement on the mitigation measures to be implemented.	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment and consider changes of working methods; 4. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER. 5. Implement the agreed mitigation measures.
Action Level being exceeded by more than one consecutive sampling days	1. Repeat measurement on next day of exceedance to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC, contractor and ER and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods. 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Action level.	1. Check monitoring data submitted by ET and Contractor's working method; 2. Discuss with ET and Contractor on possible remedial actions. 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly; 4. Supervise the implementation of mitigation measures.	1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Ensure mitigation measures are properly implemented by the Contractor; 4. Assess the effectiveness of the implemented mitigation measures.	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment and consider changes of working methods; 4. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER. 5. Implement the agreed mitigation measures.

Event	Action			
	ET	IEC	ER	CONTRACTOR
Limit Level being exceeded by one sampling day	1. Repeat measurement on next day of exceedance to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC, contractor and ER; 4. Check monitoring data, all plant, equipment and Contractor's working methods. 5. Discuss mitigation measures with IEC and Contractor.	1. Check monitoring data submitted by ET and Contractor's working method; 2. Discuss with ET and Contractor on possible remedial actions. 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly.	1. Confirm receipt of notification of non-conpliance in writing; 2. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 3. Request Contractor to review the working methods.	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment and consider changes of working methods; 4. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER.

Limit Level being exceeded by more than one consecutive sampling days	1. Repeat measurement on next day of exceedance to confirm findings; 2. Identify source(s) of impact; 3. Inform IEC, contractor and ER and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods. 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.	1. Check monitoring data submitted by ET and Contractor's working method; 2. Discuss with ET and Contractor on possible remedial actions. 3. Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the ER accordingly; 4. Supervise the implementation of mitigation measures.	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Ensure mitigation measures are properly implemented; 5. Consider and instruct, if necessary, the Contractor to slow down or stop all or part of the construction activities until no exceedance of Limit Level.	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Take immediate action to avoid further exceedance; 3. Check all plant and equipment and consider changes of working methods; 4. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER. 5. Implement the agreed mitigation measures; 6. Resubmit proposals of mitigation measures if problem still not under control; 7. As directed by the Supervising Officer, to slow down or stop all or part of the construction activities until no exceedance of Limit Level

APPENDIX I - NOISE MONITORING EQUIPMENT CALIBRATION CERTIFICATES

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8316
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

Form Q/AS/C/02 Issue 1(1/4) [02/22]

Calibration Certificate

Certificate No. : **CSA57694**
Page : 1 of 2

Information Provided by Customer

Customer : ETS - Testconsult Limited
Address : 8/F., Block B, Veristrong Industrial Centre, 34 - 36 Au Pui Wan Street, Fotan, Shatin, Hong Kong

Information of Unit-under-test (UUT)

Description	: Sound Level Calibrator		
Manufacturer	: RION	Equipment I.D.	: ET/EN/002/01
Type	: NC-73	Serial No.	: 10196943

Laboratory Information

Lab. Ref. No.	: Q/CAL/25/8604/I	Procedure	: CQS/002/A
Date of Calibration	: 12-Nov-2025	Date of Receipt	: 4-Nov-2025
Date of Issue	: 13-Nov-2025	Calibration Location	: Calibration Laboratory

Calibration Condition

Ambient Temperature	: (20 ± 3) °C	Relative Humidity	: (50±20) %
Stabilizing Time	: 30 minutes	Sampling	: As received
Ambient Pressure	: (1000 ± 50) hPa		

Reference equipment

- Multi-function sound calibrator, ET/2801/01
- Measuring Amplifier, ET/2702/01/01
- Signal generator, ET/2503/01
- Reference Oscilloscope, ET/2502/01

Calibration specification

- To perform the calibration of sound level calibrator.

Calibration result

- The results are detailed on the subsequent pages.

Remarks

- The calibration results apply to the particular unit-under-test only.
- The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will not include allowance for the equipment long term drift, varifications with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement.

Calibrated By : Tommy TAM (Technician)

Approved By: CHAN Chi Wai

The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards.
This report shall not be reproduced unless with prior written approval from this laboratory.

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2686 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

Form QAS/C/02 Issue 1(2/4) [02/22]

Calibration Certificate

Certificate No. : CSA57694

Page : 2 of 2

Calibration Result:

1. Measured Sound Pressure Level:

Reference Frequency (Hz)	Reference Output Sound Pressure (dB)	UUT Nominal Output Sound Pressure (dB)	Measured UUT Output (dB)	Expanded Uncertainty (dB)	Coverage Factor
1000	93.9	94.0	93.6	0.13	2.0

2. Actual Output Frequency:

UUT Nominal Frequency (Hz)	UUT Nominal Output Sound Pressure (dB)	Measured UUT Output (Hz)	Expanded Uncertainty (Hz)	Coverage Factor
1000	94.0	979.734	0.061	2.0

Remark:

- The uncertainty quoted is based on 95 % confidence level.
- Measured UUT output are mean of three measurements.

End of certificate

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

Form QVAS/C/01 Issue 1(1/7) [09/21]

Calibration Certificate

Certificate No. : CSA62981

Page : 1 of 3

Information Provided by Customer

Customer : ETS - TESTCONSULT LIMITED

Address : 8/F., Block B, Veristrong Industrial Centre, 34 - 36 Au Pui Wan Street, Fotan, Shatin, Hong Kong

Information of Unit-under-test (UUT)

	Sound Level Meter	Microphone	Pre-Amplifier	Sound Calibrator
Manufacturer	RION	RION	-	Castle
Type	NL-52	UC-59	NH-25	GA607
Equipment I.D. no.	ET/EN/003/18	-	-	ET/EN/002/07
Serial No.	00264520	09668	64646	038641
Adaptors used	-			
Resolution	0.1 dB			

Laboratory Information

Lab. Ref. No. : Q/CAL/26/3320/I

Date of Calibration : 5-May-2026

Date of Issue : 6-May-2026

Procedure : CQS/001/A

Date of Receipt : 27-Apr-2026

Calibration Location : Calibration Laboratory

Calibration Condition

Ambient Temperature : (20 ± 3) °C

Stabilizing Time : 30 minutes

Atmospheric Pressure : (1000 ± 50) hPa

Relative Humidity : (50 ± 20) %

Sampling : As received

Reference equipment

- Reference Multi-function sound calibrator, ET/2801/01
- Reference Signal generator, ET/2503/01
- Reference Barometer, ET/2412/01

Calibration specification

- To perform the calibration of linearity and frequency response by multi-function sound calibrator.

Calibration result

- The results are detailed on the subsequent pages.

Remarks

- The calibration results apply to the particular unit-under-test only.
- The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will not include allowance for the equipment long term drift, varifications with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement.

Calibrated By : Kenneth LEE (Technician)

Approved By: CHAN Chi Wai

The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards.

This report shall not be reproduced unless with prior written approval from this laboratory.

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 6318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

Form QIAS/C/01 Issue 1(2/7) [09/21]

Calibration Certificate

Certificate No. : CSA62981

Calibration Result:

1 Reference Sound Pressure Level : (Unit in: dB)

Range / Mode			Reference Level	REF Frequency (kHz)	UUT Reading	Deviation	Expanded Uncertainty	Coverage Factor
A-Weighting	Self-cal	Before	93.9	1	94.0	0.1	0.13	2.0
	Range	30 to 130	103.9		104.0	0.1	0.13	2.0
	Mode	Fast	113.9		114.0	0.1	0.13	2.0
	Self-cal	After	93.9	1	94.1	0.2	0.13	2.0
	Range	30 to 130	103.9		104.1	0.2	0.13	2.0
	Mode	Fast	113.9		114.1	0.2	0.13	2.0
	Self-cal	After	93.9	1	94.1	0.2	0.13	2.0
	Range	30 to 130	103.9		104.1	0.2	0.13	2.0
	Mode	Slow	113.9		114.1	0.2	0.13	2.0
C-Weighting	Self-cal	After	93.9	1	94.1	0.2	0.13	2.0
	Range	30 to 130	103.9		104.1	0.2	0.13	2.0
	Mode	Fast	113.9		114.1	0.2	0.13	2.0
	Self-cal	After	93.9	1	94.1	0.2	0.13	2.0
	Range	30 to 130	103.9		104.1	0.2	0.13	2.0
	Mode	Slow	113.9		114.1	0.2	0.13	2.0
Z-Weighting	Self-cal	After	93.9	1	94.1	0.2	0.13	2.0
	Range	30 to 130	103.9		104.1	0.2	0.13	2.0
	Mode	Fast	113.9		114.1	0.2	0.13	2.0
	Self-cal	After	93.9	1	94.1	0.2	0.13	2.0
	Range	30 to 130	103.9		104.1	0.2	0.13	2.0
	Mode	Slow	113.9		114.1	0.2	0.13	2.0

Remark:

- The uncertainty quoted is based on 95 % confidence level.
- UUT reading are mean of three measurements.
- Deviation = UUT Reading - Reference Level
- Customer's sound calibrator was used to adjust the "Self cal" reading of UUT.

***

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Valstrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3844
E: eli@ets-testconsult.com
W: www.ets-testconsult.com

Form QMS/C/01 Issue 1(3/7) (09/21)

Calibration Certificate

Certificate No. : CSA62981

Page : 3 of 3

Calibration Result:

Acoustic Sensitivity and Frequency Response:

2 Frequency Response A-Weighting (Unit in: dB)

Range	Mode	Applied Level	Frequency (Hz)	Reference Level	UUT Reading	Deviation	IEC 61672-1:2002 class 1 Specification
30 to 130	Fast	93.9	31.5	54.4	54.6	0.2	-39.4 +/- 2.0
			63	67.6	68.0	0.4	-26.2 +/- 1.5
			125	77.7	78.1	0.4	-16.1 +/- 1.5
			250	85.2	85.5	0.3	-8.6 +/- 1.4
			500	90.6	90.9	0.3	-3.2 +/- 1.4
			1000 (Ref.)	93.9	94.1	0.2	0 +/- 1.1
			2000	95.0	95.3	0.3	+1.2 +/- 1.6
			4000	94.9	95.2	0.2	+1.0 +/- 1.6
			8000	92.5	93.2	0.7	-1.1 (+2.1 ; -3.1)
			12500	89.1	87.7	-1.4	-4.3 (+3.0 ; -6.0)
			16000	86.6	83.4	-3.2	-6.6 (+3.5 ; -17.0)

3 Frequency Response C-Weighting : (Unit in: dB)

Range	Mode	Applied Level	Frequency (Hz)	Reference Level	UUT Reading	Deviation	IEC 61672-1:2002 class 1 Specification
30 to 130	Fast	93.9	31.5	90.8	90.9	0.1	-3.0 +/- 2.0
			63	93.0	93.3	0.3	-0.8 +/- 1.5
			125	93.6	93.9	0.3	-0.2 +/- 1.5
			250	93.6	94.2	0.4	0.0 +/- 1.4
			500	93.8	94.2	0.4	0.0 +/- 1.4
			1000 (Ref.)	93.9	94.1	0.2	0 +/- 1.1
			2000	93.6	93.9	0.3	-0.2 +/- 1.6
			4000	93.1	93.4	0.3	-0.8 +/- 1.6
			8000	92.6	91.3	0.7	-3.0 (+2.1 ; -3.1)
			12500	87.2	85.8	-1.4	-6.2 (+3.0 ; -6.0)
			16000	84.7	81.5	-3.2	-8.5 (+3.5 ; -17.0)

4 Frequency Response Z-Weighting : (Unit in: dB)

Range	Mode	Applied Level	Frequency (Hz)	Reference Level	UUT Reading	Deviation	IEC 61672-1:2002 class 1 Specification
30 to 130	Fast	93.9	31.5	93.8	94.0	0.2	0.0 +/- 2.0
			63	93.8	94.2	0.4	0.0 +/- 1.5
			125	93.8	94.2	0.4	0.0 +/- 1.5
			250	93.8	94.2	0.4	0.0 +/- 1.4
			500	93.8	94.1	0.3	0.0 +/- 1.4
			1000 (Ref.)	93.9	94.1	0.2	0 +/- 1.1
			2000	93.8	94.1	0.3	0.0 +/- 1.6
			4000	93.8	94.2	0.3	0.0 +/- 1.6
			8000	93.6	94.2	0.6	0.0 (+2.1 ; -3.1)
			12500	93.4	92.4	-1.0	0.0 (+3.0 ; -6.0)
			16000	93.2	91.2	-2.0	0.0 (+3.5 ; -17.0)

- Expended uncertainty of sound pressure level calibration:

Range (Hz)	(dB)	Range (Hz)	(dB)
31.5	0.17	2000	0.13
63	0.15	4000	0.13
125	0.13	8000	0.15
250	0.13	12500	0.15
500	0.13	16000	0.15
1000	0.13		

Remark:
- Manufacturer specification: IEC 61672 class 1
- Signal level at 1000 Hz is set as indication of reference sound pressure level.
- The uncertainty quoted is based on 95 % confidence level with coverage factor k=2.0.
- UUT reading are mean of three measurements.
- Deviation = UUT Reading - Reference Level

End of certificate

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 6318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

Form QVASIC/01 Issue 1(1/7) [09/21]

Calibration Certificate

Certificate No. : **CSA56887**

Page : 1 of 3

Information Provided by Customer

Customer : ETS - TESTCONSULT LIMITED

Address : 8/F., Block B, Veristrong Industrial Centre, 34 - 36 Au Pui Wan Street, Fotan, Shatin, Hong Kong

Information of Unit-under-test (UUT)

	Sound Level Meter	Microphone	Pre-Amplifier	Sound Calibrator
Manufacturer	RION	RION	RION	N/A
Type	NL-52	UC-59	NH-25	-
Equipment I.D. no.	ET/EN/003/20	-	-	-
Serial No.	00986504	07624	43795	-
Adaptors used	-			
Resolution	0.1 dB			

Laboratory Information

Lab. Ref. No. : Q/CAL/25/7664/I

Date of Calibration : 9-Oct-2025

Date of Issue : 10-Oct-2025

Procedure : CQS/001/A

Date of Receipt : 19-Sep-2025

Calibration Location : Calibration Laboratory

Calibration Condition

Ambient Temperature : (20 ± 3) °C

Stabilizing Time : 30 minutes

Ambient Pressure : (1000 ± 50) hPa

Relative Humidity : (50 ± 20) %

Sampling : As received

Reference equipment

- Multi-function sound calibrator, ET/2801/01
- Signal generator, ET/2503/01

Calibration specification

- To perform the calibration of linearity and frequency response by multi-function sound calibrator.

Calibration result

- The results are detailed on the subsequent pages.

Remarks

- The calibration results apply to the particular unit-under-test only.
- The values given in this calibration certificate only to the values measureed at the time of test & any uncertainties quoted will not include allowance for the equipment long term drift, varifications with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement.

Calibrated By : Tommy TAM (Technician)

Approved By: CHAN Chi Wai

The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards.

This report shall not be reproduced unless with prior written approval from this laboratory.

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.™

8/F Block B,
Veristrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 8318
F: +852 2695 3944
E: etl@ets-testconsult.com
W: www.ets-testconsult.com

Form QIAS/C/01 Issue 1(2/7) [09/21]

Calibration Certificate

Certificate No. : CSA56887

Page : 2 of 3

Calibration Result:

1 Reference Sound Pressure Level : (Unit in: dB)

Range / Mode			Reference Level	REF Frequency (kHz)	UUT Reading	Deviation	Expanded Uncertainty	Coverage Factor
A-Weighting	Self-cal	Before	93.9	1	94.4	0.5	0.13	2.0
	Range	30 to 130	103.9		104.5	0.6	0.13	2.0
	Mode	Fast	113.9		114.4	0.5	0.13	2.0
	Self-cal	After	93.9	1	94.0	0.1	0.13	2.0
	Range	30 to 130	103.9		104.0	0.1	0.13	2.0
	Mode	Fast	113.9		114.0	0.1	0.13	2.0
	Self-cal	After	93.9	1	94.0	0.1	0.13	2.0
	Range	30 to 130	103.9		104.0	0.1	0.13	2.0
	Mode	Slow	113.9		114.0	0.1	0.13	2.0
C-Weighting	Self-cal	After	93.9	1	94.0	0.1	0.13	2.0
	Range	30 to 130	103.9		104.0	0.1	0.13	2.0
	Mode	Fast	113.9		114.0	0.1	0.13	2.0
	Self-cal	After	93.9	1	94.0	0.1	0.13	2.0
	Range	30 to 130	103.9		104.0	0.1	0.13	2.0
	Mode	Slow	113.9		114.0	0.1	0.13	2.0
Z-Weighting	Self-cal	After	93.9	1	94.0	0.1	0.13	2.0
	Range	30 to 130	103.9		104.0	0.1	0.13	2.0
	Mode	Fast	113.9		114.0	0.1	0.13	2.0
	Self-cal	After	93.9	1	94.0	0.1	0.13	2.0
	Range	30 to 130	103.9		104.0	0.1	0.13	2.0
	Mode	Slow	113.9		114.0	0.1	0.13	2.0

Remark:

- The uncertainty quoted is based on 95 % confidence level.
- UUT reading are mean of three measurements.
- Deviation = UUT Reading - Reference Level
- Laboratory reference multi-function sound calibrator was used to adjust the "Self cal" reading of UUT.

***

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.

B/F Block B,
Valstrong Industrial Centre,
34-36 Au Pui Wan Street,
Fo Tan, Hong Kong

T: +852 2695 6318
F: +852 2695 3844
E: ell@ets-testconsult.com
W: www.ets-testconsult.com

Form QAS/C/01 Issue 1(3/7) (04/21)

Calibration Certificate

Certificate No. : CSA66887

Page : 3 of 3

Calibration Result:

Acoustic Sensitivity and Frequency Response:

3 Frequency Response A-Weighting (Unit in: dB)

Range	Mode	Applied Level	Frequency (Hz)	Reference Level	UUT Reading	Deviation	IEC 61672-1:2002 class 1 Specification
30 to 130	Fast	93.9	31.5	54.4	54.6	0.2	-39.4 +/- 2.0
			63	87.6	87.9	0.3	-26.2 +/- 1.5
			125	77.7	78.0	0.3	-16.1 +/- 1.6
			250	85.2	85.4	0.2	-8.6 +/- 1.4
			500	90.6	90.8	0.2	-3.2 +/- 1.4
			1000 (Ref.)	93.9	94.0	0.1	0 +/- 1.1
			2000	95.0	95.0	0.0	+1.2 +/- 1.6
			4000	94.9	94.2	-0.7	+1.0 +/- 1.6
			8000	92.5	89.9	-2.6	-1.1 (+2.1 ; -3.1)
			12500	89.1	83.1	-6.0	-4.3 (+3.0 ; -6.0)
			16000	86.6	77.4	-9.2	-6.6 (+3.5 ; -17.0)

4 Frequency Response C-Weighting : (Unit in: dB)

Range	Mode	Applied Level	Frequency (Hz)	Reference Level	UUT Reading	Deviation	IEC 61672-1:2002 class 1 Specification
30 to 130	Fast	93.9	31.5	90.8	90.8	0.0	-3.0 +/- 2.0
			63	93.0	93.2	0.2	-0.8 +/- 1.5
			125	93.6	93.9	0.3	-0.2 +/- 1.5
			250	93.8	94.1	0.3	0.0 +/- 1.4
			500	93.8	94.1	0.3	0.0 +/- 1.4
			1000 (Ref.)	93.9	94.0	0.1	0 +/- 1.1
			2000	93.6	93.6	0.0	-0.2 +/- 1.6
			4000	93.1	92.4	-0.7	-0.8 +/- 1.6
			8000	90.6	88.0	-2.6	-3.0 (+2.1 ; -3.1)
			12500	87.2	81.2	-6.0	-6.2 (+3.0 ; -6.0)
			16000	84.7	75.6	-9.1	-8.6 (+3.5 ; -17.0)

5 Frequency Response Z-Weighting : (Unit in: dB)

Range	Mode	Applied Level	Frequency (Hz)	Reference Level	UUT Reading	Deviation	IEC 61672-1:2002 class 1 Specification
30 to 130	Fast	93.9	31.5	93.8	93.9	0.1	0.0 +/- 2.0
			63	93.8	94.1	0.3	0.0 +/- 1.5
			125	93.8	94.1	0.3	0.0 +/- 1.5
			250	93.8	94.1	0.3	0.0 +/- 1.4
			500	93.8	94.0	0.2	0.0 +/- 1.4
			1000 (Ref.)	93.9	94.0	0.1	0 +/- 1.1
			2000	93.8	93.8	0.0	0.0 +/- 1.6
			4000	93.8	93.2	-0.7	0.0 +/- 1.6
			8000	93.6	90.9	-2.7	0.0 (+2.1 ; -3.1)
			12500	93.4	87.5	-5.9	0.0 (+3.0 ; -6.0)
			16000	93.2	85.2	-8.0	0.0 (+3.5 ; -17.0)

- Expended uncertainty of sound pressure level calibration:

Range (Hz)	(dB)	Range (Hz)	(dB)
31.5	0.17	2000	0.13
63	0.15	4000	0.13
125	0.13	8000	0.15
250	0.13	12500	0.15
500	0.13	16000	0.17
1000	0.13		

Remark:
- Manufacturer specification: IEC 61672 class 1
- Signal level at 1000 Hz is set as indication of reference sound pressure level.
- The uncertainty quoted is based on 95 % confidence level with coverage factor k=2.0.
- UUT reading are mean of three measurements.
- Deviation = UUT Reading - Reference Level

End of certificate

東業德勤測試顧問有限公司
ETS-TESTCONSULT LTD.

Calibration record of Anemometer

Equipment Ref. No. : ET/EN/001/05 Manufacturer : AZ Instrument

Model No. : AZ 8908 Serial No. : 1064869

Date of Check : 24-Oct-2025 Due Date : 23-Oct-2026

Method

1 Pipe with diameter about 10cm and length about 1m was used.
2 A fan with various speed control had set in on end of the pipe
3 Adjust the speed and direction of the fan to achieve the target wind speeds
4 Use the reference anemometer and the unit under test to check the wind speed in the other end of pipe.
5 Record the indicated value of both anemometer

Reference Anemometer

Equipment Ref. No. : ET/1215/01 Calibration Due Date : 2-Sep-2026

Environmental Condition

Ambient Temperature : 24.3 Relative Humidity : 51%

Results

Applied Range (m/s)	Unit Under Test (m/s)				Error
	Test 1	Test 2	Test 3	Average	
0	0.0	0.0	0.0	0.0	0.0
2.5	2.4	2.3	2.4	2.4	-0.1
5.0	4.6	4.6	4.5	4.6	-0.4
10.0	9.5	9.6	9.7	9.6	-0.4
15.0	12.9	12.7	12.9	12.8	-2.2

Expanded Uncertainty = 0.3
Coverage Factor = 2

Noted: Uncertainty quoted are based on 95% confidence level.

The Anemometer complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use.
* Delete as appropriate

Checked by : Approved by :

APPENDIX J - NOISE IMPACT MONITORING RESULTS

Monthly Environmental Monitoring & Audit Report for Port Shelter Phase 3, Po Toi O Sewerage Treatment Plant

2026 July Noise Monitoring Data

Monitoring Location: NMS1N

Date	Noise Monitoring (30min)				
	Weather	Start Time	Leq dB(A)	L10 dB(A)	L90 dB(A)
2-Jul-26	Sunny	9:00	73.5	74.3	70.5
8-Jul-26	Fine	10:34	63.3	64.7	59.3
14-Jul-26	Drizzle	9:00	74.5	75.0	71.0
20-Jul-26	Cloudy	10:10	65.5	66.8	63.9
30-Jul-26	Cloudy	9:00	58.4	59.5	55.0
Average	70.6				
Action Level:	When one valid documented complaint is received				
Limit Level:	75.0 dB(A)				

Monthly Environmental Monitoring & Audit Report for Port Shelter Phase 3, Po Toi O Sewerage Treatment Plant

2026 July Noise Monitoring Data

Monitoring Location: NMS2N1

Date	Noise Monitoring (30min)				
	Weather	Start Time	Leq dB(A)	L10 dB(A)	L90 dB(A)
2-Jul-26	Sunny	10:10	66.7	68.5	60.3
8-Jul-26	Fine	10:02	56.6	58.6	50.9
14-Jul-26	Drizzle	10:50	64.4	66.4	58.2
20-Jul-26	Cloudy	9:35	61.0	64.2	57.8
30-Jul-26	Cloudy	9:39	56.0	58.5	47.2
Average	62.8				
Action Level:	When one valid documented complaint is received				
Limit Level:	75.0 dB(A)				

Monthly Environmental Monitoring & Audit Report for Port Shelter Phase 3, Po Toi O Sewerage Treatment Plant

2026 July Noise Monitoring Data

Monitoring Location: NMS3N

Date	Noise Monitoring (30min)				
	Weather	Start Time	Leq dB(A)	L10 dB(A)	L90 dB(A)
2-Jul-26	Sunny	10:50	68.4	70.5	59.4
8-Jul-26	Fine	9:30	57.7	61.7	50.4
14-Jul-26	Drizzle	10:15	66.3	68.3	59.4
20-Jul-26	Cloudy	9:00	50.8	53.4	45.8
30-Jul-26	Cloudy	10:18	56.7	59.1	48.9
Average	63.9				
Action Level:	When one valid documented complaint is received				
Limit Level:	75.0 dB(A)				

Monthly Environmental Monitoring & Audit Report for Port Shelter Phase 3, Po Toi O Sewerage Treatment Plant

2026 July Noise Monitoring Data

Monitoring Location: NMS4N

Date	Noise Monitoring (30min)				
	Weather	Start Time	Leq dB(A)	L10 dB(A)	L90 dB(A)
2-Jul-26	Sunny	9:35	64.6	67.5	59.4
8-Jul-26	Fine	11:10	55.0	57.7	47.0
14-Jul-26	Drizzle	9:35	63.3	65.6	57.5
20-Jul-26	Cloudy	10:50	53.8	54.7	51.9
30-Jul-26	Cloudy	10:59	52.9	54.7	45.3
Average	60.6				
Action Level:	When one valid documented complaint is received				
Limit Level:	75.0 dB(A)				


NMS1N - Leq 30mins Monitoring Data for the past 4 months
80.0
70.0
60.0
50.0
40.0
30.0
20.0
10.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Leq 30min dB(A)
Limit Level dB(A)


NMS2N1 - Leq 30mins Monitoring Data for the past 4 months
80.0
70.0
60.0
50.0
40.0
30.0
20.0
10.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Leq30min dB(A)*
Limit Level dB(A)


NMS3N - Leq 30mins Monitoring Data for the past 4 months
80.0
70.0
60.0
50.0
40.0
30.0
20.0
10.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Leq30min dB(A)*
Limit Level dB(A)


NMS4N - Leq 30mins Monitoring Data for the past 4 months
80.0
70.0
60.0
50.0
40.0
30.0
20.0
10.0
0.0
1-Apr-26
8-Apr-26
15-Apr-26
22-Apr-26
29-Apr-26
6-May-26
13-May-26
20-May-26
27-May-26
3-Jun-26
10-Jun-26
17-Jun-26
24-Jun-26
1-Jul-26
8-Jul-26
15-Jul-26
22-Jul-26
29-Jul-26
Leq30min dB(A)*
Limit Level dB(A)

APPENDIX K – WATER QUALITY MONITORING SCHEDULES

July 2026

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1 HKSAR Establishment Day	2 Water Quality Monitoring Ebb: 12:15 - 15:45 Flood: 04:15 - 07:45	3	4 Water Quality Monitoring Ebb: 13:15 - 16:45 Flood: 05:15 - 08:45
5	6 Water Quality Monitoring Ebb: 14:15 - 17:45 Flood: 07:15 - 10:45	7	8 Water Quality Monitoring Ebb: 04:45 - 08:15 Flood: 10:15 - 13:45	9	10 Water Quality Monitoring Ebb: 06:45 - 10:15 Flood: 14:15 - 17:45	11
12	13 Water Quality Monitoring Ebb: 09:45 - 13:15 Flood: 17:15 - 20:45	14	15 Water Quality Monitoring Ebb: 11:15 - 14:45 Flood: 18:15 - 21:45	16	17 Water Quality Monitoring Ebb: 12:45 - 16:15 Flood: 05:15 - 08:45	18
19	20 Water Quality Monitoring Ebb: 15:15 - 18:45 Flood: 08:15 - 11:45	21	22 Water Quality Monitoring Ebb: 16:45 - 20:15 Flood: 11:15 - 14:45	23	24 Water Quality Monitoring Ebb: 07:15 - 10:45 Flood: 15:15 - 18:45	25
26	27 Water Quality Monitoring Ebb: 09:15 - 12:45 Flood: 16:45 - 20:15	28	29 Water Quality Monitoring Ebb: 10:45 - 14:15 Flood: 17:15 - 20:45	30	31 Water Quality Monitoring Ebb: 12:15 - 15:45 Flood: 18:15 - 21:45	

Notes

1. Water sampling will be conducted +/- 1.75 hour of the predicted tides time.
2. Predicted tides time were reference from Hong Kong Observatory (Tai Miu Wan Station).

Calendar Templates by Vertex42.com
https://www.vertex42.com/calendars/
© 2022 Vertex42 LLC. Free to print.

2026 Calendars 2027 Calendars

August 2026

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1
2	3 Water Quality Monitoring Ebb: 13:15 - 16:45 Flood: 06:15 - 09:45	4	5 Water Quality Monitoring Ebb: 14:45 - 18:15 Flood: 08:15 - 11:45	6	7 Water Quality Monitoring Ebb: 05:15 - 08:45 Flood: 12:15 - 15:45	8
9	10 Water Quality Monitoring Ebb: 08:45 - 12:15 Flood: 16:45 - 20:15	11	12 Water Quality Monitoring Ebb: 10:15 - 13:45 Flood: 17:15 - 20:45	13	14 Water Quality Monitoring Ebb: 11:45 - 15:15 Flood: 04:15 - 07:45	15
16	17 Water Quality Monitoring Ebb: 13:45 - 17:15 Flood: 06:15 - 09:45	18	19 Water Quality Monitoring Ebb: 15:15 - 18:45 Flood: 08:15 - 11:45	20	21 Water Quality Monitoring Ebb: 05:15 - 08:45 Flood: 15:15 - 18:45	22
23	24 Water Quality Monitoring Ebb: 08:15 - 11:45 Flood: 16:15 - 19:45	25	26 Water Quality Monitoring Ebb: 09:45 - 13:15 Flood: 16:15 - 19:45	27	28 Water Quality Monitoring Ebb: 10:45 - 14:15 Flood: 16:45 - 20:15	29
30	31 Water Quality Monitoring Ebb: 12:15 - 15:45 Flood: 05:15 - 08:45	Notes 1. Water sampling will be conducted +/- 1.75 hour of the predicted tides time. 2. Predicted tides time were reference from Hong Kong Observatory (Tai Miu Wan Station).			Calendar Templates by Vertex42.com https://www.vertex42.com/calendars/ © 2022 Vertex42 LLC. Free to print. 2026 Calendars 2027 Calendars	

APPENDIX L – WATER QUALITY MONITORING RESULTS

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (ºC)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (ºC), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/2/2026	Mid-Ebb	WMS-1N	SUNNY	14:30	7.3	S	1	1	8.98	8.98	29.36	29.36	29.8	29.8	109.8	109.9	7.90	7.90	0.11	0.12	5.87	5.87	5.77
		WMS-1N				S		2	8.98		29.36		29.8		109.9		7.89		0.12		5.67	5.67	
		WMS-1N				M	3	1	8.96	8.96	30.17	30.17	29.3	29.3	105.0	105.0	7.75	7.76	0.71	0.72	4.99	4.99	2.94
		WMS-1N				M		2	8.96		30.17		29.3		104.9		7.76		0.72		0.88	0.88	
		WMS-1N				B	6	1	8.93	8.93	30.85	30.85	26.4	26.4	102.1	102.2	7.67	7.68	1.07	1.08	7.62	7.62	5.95
		WMS-1N				B		2	8.93		30.85		26.4		102.2		7.68		1.08		4.27	4.27	
	Mid-Ebb	WMS-2N	SUNNY	14:15	4.7	S	1	1	9.02	9.02	29.18	29.18	30.0	30.0	109.2	109.2	7.85	7.86	0.50	0.51	2.16	2.16	4.66
		WMS-2N				S		2	9.02		29.18		30.0		109.1		7.86		0.51		7.15	7.15	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	4	1	9.08	9.08	29.80	29.80	29.3	29.3	104.3	104.4	7.69	7.70	0.16	0.17	3.99	3.99	3.65
		WMS-2N				B		2	9.08		29.80		29.3		104.4		7.70		0.17		3.30	3.30	
	Mid-Ebb	WMS3	SUNNY	13:45	2.3	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.3	1	8.98	8.98	29.48	29.48	29.80	29.8	106.2	106.2	7.79	7.80	0.46	0.47	4.19	4.19	4.07
		WMS3				M		2	8.98		29.48		29.80		106.1		7.80		0.47		3.94	3.94	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	SUNNY	13:00	4.3	S	1	1	9.05	9.05	29.61	29.61	29.4	29.4	110.0	110.1	7.90	7.91	0.11	0.12	3.57	3.57	4.98
		WMS4				S		2	9.05		29.61		29.4		110.1		7.91		0.12		6.39	6.39	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	9.00	9.00	29.74	29.74	29.4	29.4	106.2	106.3	7.78	7.79	0.81	0.84	4.48	4.48	3.65
		WMS4				B		2	9.00		29.74		29.4		106.3		7.79		0.87		2.81	2.81	
	Mid-Ebb	WMS5	SUNNY	13:15	4.5	S	1	1	9.12	9.12	29.23	29.23	29.1	29.1	109.3	109.4	7.85	7.86	0.07	0.08	4.39	4.39	4.24
		WMS5				S		2	9.12		29.23		29.1		109.4		7.86		0.08		4.08	4.08	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	9.12	9.12	29.30	29.30	28.9	28.9	104.7	104.8	7.73	7.74	0.05	0.06	6.16	6.16	7.17
		WMS5				B		2	9.12		29.30		28.9		104.8		7.74		0.06		8.18	8.18	
	Mid-Ebb	WMS6	SUNNY	13:30	4.5	S	1	1	9.12	9.12	29.24	29.24	29.1	29.1	108.0	108.1	7.79	7.80	0.11	0.12	5.27	5.27	7.20
		WMS6				S		2	9.12		29.24		29.1		108.1		7.80		0.12		9.13	9.13	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	9.12	9.12	29.30	29.30	28.9	28.9	103.5	103.6	7.70	7.71	0.08	0.09	7.54	7.54	5.99
		WMS6				B		2	9.12		29.30		28.9		103.6		7.71		0.09		4.44	4.44	
	Mid-Ebb	I2	SUNNY	12:30	17	S	1	1	9.05	9.05	29.12	29.12	28.9	28.9	109.5	109.6	7.89	7.90	0.06	0.07	3.30	3.30	4.33
		I2				S		2	9.05		29.12		28.9		109.6		7.90		0.07		5.36	5.36	
		I2				M	8	1	9.02	9.02	29.61	29.61	29.2	29.2	105.3	105.4	7.77	7.78	0.09	0.10	10.46	10.46	10.71
		I2				M		2	9.02		29.61		29.2		105.4		7.78		0.10		10.95	10.95	
		I2				B	16	1	9.04	9.04	29.97	29.97	29.1	29.1	104.1	104.2	7.72	7.73	0.05	0.06	3.75	3.75	6.70
		I2				B		2	9.04		29.97		29.1		104.2		7.73		0.06		9.64	9.64	
	Mid-Ebb	C2	SUNNY	14:00	4.9	S	1	1	9.03	9.03	29.16	29.16	29.9	29.9	109.0	109.1	7.85	7.86	0.47	0.48	5.10	5.10	6.51
		C2				S		2	9.03		29.16		29.9		109.1		7.86		0.48		7.92	7.92	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	4	1	9.08	9.08	29.79	29.79	29.2	29.2	104.4	104.5	7.70	7.71	0.13	0.14	23.50	23.50	13.59
		C2				B		2	9.08		29.79		29.2		104.5		7.71		0.14		3.68	3.68	

Mid-Ebb	C3	SUNNY	12:45	13.5	S	1	1	9.11	9.11	29.03	29.03	29.0	29.0	109.1	109.1	7.87	7.88	0.07	0.08	8.58	8.58	6.44
	C3				S		2	9.11		29.03		29.0		109.0		7.88		0.08		4.29	4.29	
	C3				M	7	1	9.10	9.10	29.48	29.48	28.8	28.8	104.5	104.6	7.75	7.76	0.06	0.06	3.22	3.22	3.17
	C3				M		2	9.10		29.48		28.8		104.6		7.76		0.05		3.11	3.11	
	C3				B	13	1	9.08	9.08	30.22	30.22	29.2	29.2	103.0	103.1	7.71	7.71	0.04	0.04	4.37	4.37	4.30
	C3				B		2	9.08		30.22		29.2		103.1		7.70		0.03		4.22	4.22	
Mid-Flood	WMS-1N	SUNNY	7:45	7.8	S	1	1	9.07	9.07	28.71	28.71	29.6	29.6	110.4	110.5	7.92	7.93	0.09	0.10	2.19	2.19	2.88
	WMS-1N				S		2	9.07		28.71		29.6		110.5		7.93		0.10		3.56	3.56	
	WMS-1N				M	3	1	9.05	9.05	29.58	29.58	29.2	29.2	105.7	105.8	7.77	7.78	0.67	0.68	4.82	4.82	7.20
	WMS-1N				M		2	9.05		29.58		29.2		105.8		7.78		0.68		9.57	9.57	
	WMS-1N				B	6	1	9.01	9.01	33.16	33.16	26.3	26.3	103.0	103.0	7.70	7.71	1.04	1.05	3.56	3.56	3.95
	WMS-1N				B		2	9.01		33.16		26.3		102.9		7.71		1.05		4.34	4.34	
Mid-Flood	WMS-2N	SUNNY	7:30	5.2	S	1	1	9.10	9.10	28.51	28.51	29.8	29.8	110.0	110.0	7.88	7.89	0.40	0.41	2.59	2.59	4.16
	WMS-2N				S		2	9.10		28.51		29.8		109.9		7.89		0.41		5.72	5.72	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	4	1	9.17	9.17	29.18	29.18	29.1	29.1	105.2	105.3	7.72	7.73	0.11	0.12	5.88	5.88	4.45
	WMS-2N				B		2	9.17		29.18		29.1		105.3		7.73		0.12		3.01	3.01	
Mid-Flood	WMS3	SUNNY	7:15	2.6	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.3	1	9.06	9.06	28.83	28.83	29.6	29.6	107.0	107.0	7.83	7.83	0.43	0.44	4.96	4.96	4.88
	WMS3				M		2	9.06		28.83		29.6		106.9		7.82		0.44		4.79	4.79	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	SUNNY	6:30	4.7	S	1	1	9.12	9.12	28.98	28.98	29.3	29.3	110.8	110.8	7.93	7.94	0.07	0.08	2.51	2.51	3.33
	WMS4				S		2	9.12		28.98		29.3		110.7		7.94		0.08		4.15	4.15	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	4	1	9.08	9.08	29.08	29.08	29.3	29.3	107.1	107.1	7.81	7.82	0.78	0.79	3.48	3.48	6.38
	WMS4				B		2	9.08		29.08		29.3		107.0		7.82		0.79		9.28	9.28	
Mid-Flood	WMS5	SUNNY	6:45	4.9	S	1	1	9.19	9.19	28.63	28.63	28.9	28.9	110.1	110.2	7.88	7.89	0.04	0.05	2.32	2.32	3.27
	WMS5				S		2	9.19		28.63		28.9		110.2		7.89		0.05		4.21	4.21	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	4	1	9.20	9.20	28.67	28.67	28.8	28.8	105.5	105.6	7.76	7.77	0.03	0.04	3.64	3.64	5.60
	WMS5				B		2	9.20		28.67		28.8		105.6		7.77		0.04		7.56	7.56	
Mid-Flood	WMS6	SUNNY	7:00	4.9	S	1	1	9.20	9.20	28.63	28.63	29.1	29.1	108.8	108.9	7.82	7.83	0.08	0.09	4.49	4.49	6.28
	WMS6				S		2	9.20		28.63		29.1		108.9		7.83		0.09		8.07	8.07	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	4	1	9.20	9.20	28.67	28.67	28.9	28.9	104.3	104.4	7.73	7.74	0.05	0.06	9.07	9.07	8.98
	WMS6				B		2	9.20		28.67		28.9		104.4		7.74		0.06		8.89	8.89	
Mid-Flood	I1	SUNNY	6:15	14.5	S	1	1	9.18	9.18	28.41	28.41	28.7	28.7	109.8	109.9	7.90	7.91	0.05	0.06	7.45	7.45	8.24
	I1				S		2	9.18		28.41		28.7		109.9		7.91		0.06		9.03	9.03	
	I1				M	7	1	9.17	9.17	28.90	28.90	28.7	28.7	105.3	105.4	7.78	7.79	0.04	0.05	8.61	8.61	5.91
	I1				M		2	9.17		28.90		28.7		105.4		7.79		0.05		3.21	3.21	
	I1				B	14	1	9.15	9.15	29.67	29.67	29.1	29.1	103.8	103.9	7.73	7.74	0.01	0.02	3.71	3.71	6.35
	I1				B		2	9.15		29.67		29.1		103.9		7.74		0.02		8.98	8.98	
Mid-Flood	C1	SUNNY	6:00	18	S	1	1	9.12	9.12	28.43	28.43	28.7	28.7	110.4	110.4	7.92	7.93	0.04	0.04	2.92	2.92	5.60
	C1				S		2	9.12		28.43		28.7		110.3		7.93		0.03		8.28	8.28	
	C1				M	8	1	9.09	9.09	29.04	29.04	29.1	29.1	106.2	106.2	7.80	7.81	0.05	0.06	4.64	4.64	6.28
	C1				M		2	9.09		29.04		29.1		106.1		7.81		0.06		7.92	7.92	
	C1				B	17	1	9.10	9.10	29.56	29.56	29.0	29.0	104.9	105.0	7.75	7.76	0.03	0.04	8.43	8.43	6.25
	C1				B		2	9.10		29.56		29.0		105.0		7.76		0.04		4.07	4.07	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (°C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (°C), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/4/2026	Mid-Ebb	WMS-1N	CLOUDY	16:00	7	S	1	1	9.14	9.14	27.61	27.61	29.9	29.9	108.6	108.7	7.82	7.83	0.56	0.57	6.87	6.87	4.16
		WMS-1N				S		2	9.14		27.61		29.9		108.7		7.83		0.57		1.44	1.44	
		WMS-1N				M	3	1	9.06	9.06	28.36	28.36	29.7	29.7	105.3	105.4	7.71	7.72	0.90	0.91	6.14	6.14	6.76
		WMS-1N				M		2	9.06		28.36		29.7		105.4		7.72		0.91		7.37	7.37	
		WMS-1N				B	6	1	9.04	9.04	28.95	28.95	29.6	29.6	102.1	102.2	7.60	7.61	1.04	1.05	3.00	3.00	3.87
		WMS-1N				B		2	9.04		28.95		29.6		102.2		7.61		1.05		4.74	4.74	
	Mid-Ebb	WMS-2N	CLOUDY	15:45	4.3	S	1	1	9.15	9.15	27.98	27.98	29.8	29.8	108.0	108.1	7.78	7.78	0.12	0.13	2.95	2.95	4.61
		WMS-2N				S		2	9.15		27.98		29.8		108.1		7.77		0.13		6.26	6.26	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	9.14	9.14	28.43	28.43	29.7	29.7	104.3	104.4	7.66	7.67	0.56	0.57	3.85	3.85	3.63
		WMS-2N				B		2	9.14		28.43		29.7		104.4		7.67		0.57		3.41	3.41	
	Mid-Ebb	WMS3	CLOUDY	15:15	2.4	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.2	1	9.14	9.14	28.24	28.24	29.80	29.8	104.8	104.9	7.68	7.68	0.79	0.80	3.77	3.77	3.34
		WMS3				M		2	9.14		28.24		29.80		104.9		7.67		0.80		2.91	2.91	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	CLOUDY	14:30	4.7	S	1	1	9.15	9.15	28.10	28.10	29.6	29.6	112.4	112.5	7.90	7.91	0.04	0.05	3.71	3.71	5.51
		WMS4				S		2	9.15		28.10		29.6		112.5		7.91		0.05		7.31	7.31	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	4	1	9.14	9.14	28.43	28.43	29.3	29.3	107.7	107.8	7.77	7.78	0.24	0.25	2.39	2.39	4.07
		WMS4				B		2	9.14		28.43		29.3		107.8		7.78		0.25		5.75	5.75	
	Mid-Ebb	WMS5	CLOUDY	14:45	4.6	S	1	1	9.16	9.16	28.06	28.06	29.7	29.7	109.8	109.9	7.83	7.84	0.10	0.11	12.79	12.79	9.84
		WMS5				S		2	9.16		28.06		29.7		109.9		7.84		0.11		6.88	6.88	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	4	1	9.17	9.17	28.47	28.47	29.5	29.5	105.2	105.3	7.70	7.71	0.12	0.13	7.92	7.92	8.10
		WMS5				B		2	9.17		28.47		29.5		105.3		7.71		0.13		8.28	8.28	
	Mid-Ebb	WMS6	CLOUDY	15:00	4.6	S	1	1	9.16	9.16	28.08	28.08	29.7	29.7	108.5	108.6	7.80	7.81	0.13	0.14	3.33	3.33	3.31
		WMS6				S		2	9.16		28.08		29.7		108.6		7.81		0.14		3.28	3.28	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	4	1	9.17	9.17	28.49	28.49	29.5	29.5	103.7	103.8	7.65	7.66	0.16	0.17	4.64	4.64	3.69
		WMS6				B		2	9.17		28.49		29.5		103.8		7.66		0.17		2.73	2.73	
	Mid-Ebb	I2	CLOUDY	14:05	16	S	1	1	9.05	9.05	27.99	27.99	29.6	29.6	111.8	111.9	7.89	7.89	0.07	0.08	3.49	3.49	4.28
		I2				S		2	9.05		27.99		29.6		111.9		7.89		0.08		5.07	5.07	
		I2				M	8	1	8.96	8.96	30.75	30.75	27.5	27.5	107.3	107.4	7.75	7.76	0.18	0.19	2.93	2.93	6.24
		I2				M		2	8.96		30.75		27.5		107.4		7.76		0.19		9.55	9.55	
		I2				B	15	1	8.89	8.89	33.79	33.79	24.3	24.3	104.2	104.3	7.66	7.67	1.07	1.07	3.81	3.81	4.69
		I2				B		2	8.89		33.79		24.3		104.3		7.67		1.06		5.56	5.56	
	Mid-Ebb	C2	CLOUDY	15:30	4.5	S	1	1	9.15	9.15	27.98	27.98	29.8	29.8	107.8	107.9	7.76	7.77	0.14	0.15	9.62	9.62	7.60
		C2				S		2	9.15		27.98		29.8		107.9		7.77		0.15		5.57	5.57	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	4	1	9.15	9.15	28.43	28.43	29.7	29.7	104.1	104.2	7.65	7.66	0.60	0.61	4.35	4.35	3.05
		C2				B		2	9.15		28.43		29.7		104.2		7.66		0.61		1.74	1.74	

Mid-Ebb	C3	CLOUDY	14:15	14	S	1	1	9.11	9.11	28.00	28.00	29.7	29.7	110.3	110.4	7.83	7.84	0.03	0.04	9.58	9.58	8.44
	C3				S		2	9.11		28.00		29.7		110.4		7.84		0.04		7.29	7.29	
	C3				M	7	1	9.07	9.07	29.69	29.69	28.8	28.8	106.0	106.1	7.70	7.71	0.05	0.06	8.49	8.49	7.71
	C3				M		2	9.07		29.69		28.8		106.1		7.71		0.06		6.93	6.93	
	C3				B	13	1	9.02	9.02	32.40	32.40	26.4	26.4	103.7	103.3	7.61	7.62	0.07	0.08	5.24	5.24	6.70
	C3				B		2	9.02		32.40		26.4		102.8		7.62		0.08		8.16	8.16	
Mid-Flood	WMS-1N	CLOUDY	8:15	7.4	S	1	1	9.19	9.19	27.28	27.28	29.7	29.7	109.4	109.5	7.85	7.86	0.61	0.62	8.94	8.94	5.60
	WMS-1N				S		2	9.19		27.28		29.7		109.5		7.86		0.62		2.26	2.26	
	WMS-1N				M	3	1	9.12	9.12	28.07	28.07	29.6	29.6	106.1	106.2	7.74	7.74	0.94	0.95	3.11	3.11	3.03
	WMS-1N				M		2	9.12		28.07		29.6		106.2		7.73		0.95		2.95	2.95	
	WMS-1N				B	6	1	9.10	9.10	28.66	28.66	29.5	29.5	102.9	103.0	7.63	7.64	1.07	1.08	7.44	7.44	7.92
	WMS-1N				B		2	9.10		28.66		29.5		103.0		7.64		1.08		8.40	8.40	
Mid-Flood	WMS-2N	CLOUDY	8:00	4.8	S	1	1	9.19	9.19	27.66	27.66	29.6	29.6	108.9	109.0	7.81	7.81	0.16	0.17	2.97	2.97	3.73
	WMS-2N				S		2	9.19		27.66		29.6		109.0		7.80		0.17		4.48	4.48	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	4	1	9.19	9.19	28.17	28.17	29.5	29.5	105.2	105.3	7.69	7.70	0.62	0.62	4.29	4.29	4.18
	WMS-2N				B		2	9.19		28.17		29.5		105.3		7.70		0.61		4.07	4.07	
Mid-Flood	WMS3	CLOUDY	7:45	2.8	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.4	1	9.19	9.19	27.91	27.91	29.6	29.6	105.7	105.8	7.71	7.72	0.81	0.82	4.20	4.20	7.40
	WMS3				M		2	9.19		27.91		29.6		105.8		7.72		0.82		10.59	10.59	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	CLOUDY	7:00	5	S	1	1	9.19	9.19	27.88	27.88	29.4	29.4	113.2	113.3	7.93	7.94	0.06	0.07	2.84	2.84	5.02
	WMS4				S		2	9.19		27.88		29.4		113.3		7.94		0.07		7.19	7.19	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	4	1	9.18	9.18	28.17	28.17	29.2	29.2	108.6	108.6	7.80	7.81	0.27	0.28	9.96	9.96	9.75
	WMS4				B		2	9.18		28.17		29.2		108.5		7.81		0.28		9.54	9.54	
Mid-Flood	WMS5	CLOUDY	7:15	5	S	1	1	9.20	9.20	27.79	27.79	29.5	29.5	110.5	110.6	7.86	7.87	0.12	0.13	7.67	7.67	6.23
	WMS5				S		2	9.20		27.79		29.5		110.6		7.87		0.13		4.78	4.78	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	4	1	9.20	9.20	28.18	28.18	29.4	29.4	106.1	106.2	7.73	7.74	0.14	0.15	2.61	2.61	3.53
	WMS5				B		2	9.20		28.18		29.4		106.2		7.74		0.15		4.44	4.44	
Mid-Flood	WMS6	CLOUDY	7:30	5	S	1	1	9.20	9.20	27.80	27.80	29.5	29.5	109.3	109.4	7.83	7.84	0.16	0.17	9.15	9.15	5.88
	WMS6				S		2	9.20		27.80		29.5		109.4		7.84		0.17		2.60	2.60	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	4	1	9.20	9.20	28.18	28.18	29.4	29.4	104.4	104.5	7.68	7.69	0.19	0.20	4.88	4.88	4.64
	WMS6				B		2	9.20		28.18		29.4		104.5		7.69		0.20		4.40	4.40	
Mid-Flood	I1	CLOUDY	6:45	15	S	1	1	9.16	9.16	27.72	27.72	29.5	29.5	111.1	111.2	7.86	7.87	0.06	0.07	2.36	2.36	3.36
	I1				S		2	9.16		27.72		29.5		111.2		7.87		0.07		4.36	4.36	
	I1				M	7	1	9.12	9.12	29.38	29.38	28.6	28.6	106.8	106.9	7.73	7.74	0.10	0.10	10.65	10.65	9.82
	I1				M		2	9.12		29.38		28.6		106.9		7.74		0.09		8.99	8.99	
	I1				B	14	1	9.08	9.08	32.06	32.06	26.3	26.3	103.6	103.7	7.65	7.66	0.12	0.13	8.18	8.18	6.48
	I1				B		2	9.08		32.06		26.3		103.7		7.66		0.13		4.78	4.78	
Mid-Flood	C1	CLOUDY	6:30	17	S	1	1	9.11	9.11	27.67	27.67	29.4	29.4	112.6	112.7	7.91	7.92	0.10	0.11	4.43	4.43	3.76
	C1				S		2	9.11		27.67		29.4		112.7		7.92		0.11		3.09	3.09	
	C1				M	8	1	9.02	9.02	30.42	30.42	27.4	27.4	108.1	108.2	7.78	7.79	0.22	0.23	6.50	6.50	5.18
	C1				M		2	9.02		30.42		27.4		108.2		7.79		0.23		3.85	3.85	
	C1				B	16	1	8.96	8.96	33.37	33.37	24.2	24.2	105.0	105.1	7.69	7.70	1.08	1.09	7.79	7.79	6.88
	C1				B		2	8.96		33.37		24.2		105.1		7.70		1.09		5.96	5.96	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (ºC)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (ºC), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/6/2026	Mid-Ebb	WMS-1N	RAINY	17:00	6.8	S	1	1	8.65	8.65	33.24	33.24	25.7	25.7	104.4	104.5	7.70	7.71	0.46	0.47	7.03	7.03	4.41
		WMS-1N				S		2	8.65		33.24		25.7		104.5		7.71		0.47		1.78	1.78	
		WMS-1N				M	3	1	8.65	8.65	33.60	33.60	25.5	25.5	103.2	103.3	7.63	7.64	0.72	0.73	1.54	1.54	1.96
		WMS-1N				M		2	8.65		33.60		25.5		103.3		7.64		0.74		2.38	2.38	
		WMS-1N				B	6	1	8.63	8.63	33.68	33.68	25.4	25.4	102.4	102.5	7.60	7.59	1.07	1.07	1.86	1.86	2.30
		WMS-1N				B		2	8.63		33.68		25.4		102.5		7.58		1.06		2.73	2.73	
	Mid-Ebb	WMS-2N	RAINY	16:45	3.8	S	1	1	8.70	8.70	33.52	33.52	25.7	25.7	103.5	103.6	7.66	7.67	0.76	0.77	6.69	6.69	4.27
		WMS-2N				S		2	8.70		33.52		25.7		103.6		7.67		0.77		1.84	1.84	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.72	8.72	33.64	33.64	25.5	25.5	102.9	103.0	7.62	7.63	0.62	0.63	1.81	1.81	2.61
		WMS-2N				B		2	8.72		33.64		25.5		103.0		7.63		0.63		3.40	3.40	
	Mid-Ebb	WMS3	RAINY	16:15	2.4	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.2	1	8.72	8.72	33.45	33.45	25.7	25.7	103.4	103.5	7.65	7.66	0.79	0.79	2.34	2.34	2.15
		WMS3				M		2	8.72		33.45		25.7		103.5		7.66		0.78		1.96	1.96	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	RAINY	15:30	3.8	S	1	1	8.70	8.70	33.23	33.23	25.8	25.8	105.4	105.5	7.78	7.79	0.16	0.17	4.45	4.45	3.48
		WMS4				S		2	8.70		33.23		25.8		105.5		7.79		0.17		2.50	2.50	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.70	8.70	33.65	33.65	25.5	25.5	104.3	104.4	7.74	7.75	0.22	0.23	2.71	2.71	3.22
		WMS4				B		2	8.70		33.65		25.5		104.4		7.75		0.23		3.72	3.72	
	Mid-Ebb	WMS5	RAINY	15:45	4	S	1	1	8.68	8.68	33.12	33.12	25.8	25.8	104.7	104.7	7.76	7.76	0.59	0.59	3.01	3.01	3.97
		WMS5				S		2	8.68		33.12		25.8		104.6		7.75		0.58		4.92	4.92	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	8.69	8.69	33.68	33.68	25.4	25.4	104.2	104.2	7.72	7.73	0.27	0.27	2.78	2.78	2.67
		WMS5				B		2	8.69		33.68		25.4		104.1		7.73		0.26		2.56	2.56	
	Mid-Ebb	WMS6	RAINY	16:00	4	S	1	1	8.68	8.68	33.12	33.12	25.8	25.8	104.0	104.1	7.71	7.71	0.49	0.50	3.46	3.46	5.94
		WMS6				S		2	8.68		33.12		25.8		104.1		7.70		0.50		8.42	8.42	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	8.69	8.69	33.68	33.68	25.4	25.4	103.2	103.3	7.67	7.68	0.32	0.33	2.78	2.78	3.24
		WMS6				B		2	8.69		33.68		25.4		103.3		7.68		0.34		3.69	3.69	
	Mid-Ebb	I2	RAINY	15:00	16.5	S	1	1	8.68	8.68	33.38	33.38	25.8	25.8	104.7	104.8	7.73	7.74	0.52	0.53	3.00	3.00	2.83
		I2				S		2	8.68		33.38		25.8		104.8		7.74		0.53		2.66	2.66	
		I2				M	8	1	8.65	8.65	33.75	33.75	25.3	25.3	104.0	104.0	7.69	7.70	0.37	0.38	3.73	3.73	2.88
		I2				M		2	8.65		33.75		25.3		103.9		7.70		0.39		2.03	2.03	
		I2				B	16	1	8.65	8.65	33.93	33.93	25.3	25.3	103.3	103.3	7.65	7.65	0.72	0.73	4.08	4.08	3.93
		I2				B		2	8.65		33.93		25.3		103.2		7.64		0.74		3.77	3.77	
	Mid-Ebb	C2	RAINY	16:30	2.9	S	1	1	8.70	8.70	33.50	33.50	25.7	25.7	104.0	104.0	7.68	7.69	0.82	0.82	2.11	2.11	2.70
		C2				S		2	8.70		33.50		25.7		103.9		7.69		0.81		3.28	3.28	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	8.72	8.72	33.64	33.64	25.5	25.5	103.2	103.3	7.63	7.64	0.65	0.66	3.79	3.79	3.07
		C2				B		2	8.72		33.64		25.5		103.3		7.64		0.66		2.34	2.34	

Mid-Ebb	C3	RAINY	15:15	13	S	1	1	8.70	8.70	33.45	33.45	25.7	25.7	105.6	105.7	7.78	7.79	0.49	0.50	4.14	4.14	3.63
	C3				S		2	8.70		33.45		25.7		105.7		7.79		0.50		3.12	3.12	
	C3				M	6	1	8.70	8.70	34.03	34.03	25.3	25.3	104.5	104.6	7.74	7.74	0.31	0.32	5.87	5.87	4.83
	C3				M		2	8.70		34.03		25.3		104.6		7.73		0.32		3.78	3.78	
	C3				B	12	1	8.68	8.68	34.00	34.00	25.2	25.2	103.7	103.7	7.67	7.68	0.68	0.69	8.51	8.51	8.88
	C3				B		2	8.68		34.00		25.2		103.6		7.68		0.69		9.25	9.25	
Mid-Flood	WMS-1N	RAINY	9:15	7.1	S	1	1	8.68	8.68	33.30	33.30	25.8	25.8	105.0	105.0	7.73	7.74	0.50	0.51	3.04	3.04	2.92
	WMS-1N				S		2	8.68		33.30		25.8		104.9		7.74		0.51		2.79	2.79	
	WMS-1N				M	3	1	8.68	8.68	33.65	33.65	25.6	25.6	103.6	103.7	7.65	7.66	0.75	0.73	4.82	4.82	4.38
	WMS-1N				M		2	8.68		33.65		25.6		103.7		7.66		0.71		3.93	3.93	
	WMS-1N				B	6	1	8.66	8.66	33.72	33.72	25.5	25.5	103.0	103.1	7.63	7.63	1.09	1.09	3.31	3.31	3.63
	WMS-1N				B		2	8.66		33.72		25.5		103.1		7.62		1.08		3.94	3.94	
Mid-Flood	WMS-2N	RAINY	9:00	4.1	S	1	1	8.73	8.73	33.55	33.55	25.8	25.8	104.0	104.1	7.68	7.69	0.82	0.82	2.41	2.41	2.52
	WMS-2N				S		2	8.73		33.55		25.8		104.1		7.69		0.81		2.63	2.63	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	8.75	8.75	33.68	33.68	25.6	25.6	103.5	103.5	7.64	7.65	1.01	1.02	10.48	10.48	7.92
	WMS-2N				B		2	8.75		33.68		25.6		103.4		7.65		1.02		5.35	5.35	
Mid-Flood	WMS3	RAINY	8:45	2.6	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.3	1	8.74	8.74	33.50	33.50	25.8	25.8	104.2	104.3	7.68	7.69	0.96	0.97	1.87	1.87	2.26
	WMS3				M		2	8.74		33.50		25.8		104.3		7.69		0.97		2.65	2.65	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	RAINY	8:00	4.1	S	1	1	8.73	8.73	33.30	33.30	25.9	25.9	106.0	106.1	7.81	7.82	0.19	0.20	4.09	4.09	3.89
	WMS4				S		2	8.73		33.30		25.9		106.1		7.82		0.20		3.69	3.69	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	8.73	8.73	33.70	33.70	25.6	25.6	105.0	105.0	7.77	7.78	0.32	0.33	3.04	3.04	3.00
	WMS4				B		2	8.73		33.70		25.6		104.9		7.78		0.33		2.96	2.96	
Mid-Flood	WMS5	RAINY	8:15	4.3	S	1	1	8.72	8.72	33.17	33.17	25.9	25.9	105.2	105.3	7.79	7.79	0.61	0.62	4.73	4.73	4.03
	WMS5				S		2	8.72		33.17		25.9		105.3		7.78		0.62		3.32	3.32	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	3	1	8.72	8.72	33.73	33.73	25.5	25.5	104.8	104.8	7.75	7.76	0.30	0.31	3.49	3.49	3.85
	WMS5				B		2	8.72		33.73		25.5		104.7		7.76		0.31		4.21	4.21	
Mid-Flood	WMS6	RAINY	8:30	4.3	S	1	1	8.72	8.72	33.17	33.17	25.9	25.9	104.5	104.6	7.74	7.74	0.54	0.55	2.92	2.92	5.87
	WMS6				S		2	8.72		33.17		25.9		104.6		7.73		0.55		8.82	8.82	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	3	1	8.72	8.72	33.73	33.73	25.5	25.5	103.7	103.8	7.70	7.71	0.36	0.37	2.73	2.73	2.72
	WMS6				B		2	8.72		33.73		25.5		103.8		7.71		0.37		2.71	2.71	
Mid-Flood	I1	RAINY	7:45	14	S	1	1	8.73	8.73	33.45	33.45	25.8	25.8	106.1	106.2	7.81	7.82	0.55	0.55	2.67	2.67	3.65
	I1				S		2	8.73		33.45		25.8		106.2		7.82		0.54		4.62	4.62	
	I1				M	7	1	8.73	8.73	33.05	33.05	25.4	25.4	105.0	105.1	7.76	7.76	0.35	0.36	2.57	2.57	4.36
	I1				M		2	8.73		33.05		25.4		105.1		7.75		0.36		6.15	6.15	
	I1				B	13	1	8.72	8.72	34.05	34.05	25.3	25.3	104.3	104.4	7.69	7.70	0.72	0.73	4.66	4.66	4.08
	I1				B		2	8.72		34.05		25.3		104.4		7.70		0.73		3.50	3.50	
Mid-Flood	C1	RAINY	7:30	17.5	S	1	1	8.72	8.72	33.45	33.45	25.9	25.9	105.4	105.4	7.75	7.76	0.55	0.56	5.58	5.58	5.18
	C1				S		2	8.72		33.45		25.9		105.3		7.76		0.56		4.77	4.77	
	C1				M	8	1	8.68	8.68	33.78	33.78	25.4	25.4	104.6	104.6	7.71	7.72	0.47	0.47	3.12	3.12	3.58
	C1				M		2	8.68		33.78		25.4		104.5		7.72		0.46		4.03	4.03	
	C1				B	17	1	8.70	8.70	33.98	33.98	25.4	25.4	103.9	103.9	7.66	7.67	0.80	0.81	5.18	5.18	4.43
	C1				B		2	8.70		33.98		25.4		103.8		7.67		0.81		3.68	3.68	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (ºC)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (ºC), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/8/2026	Mid-Ebb	WMS-1N	SUNNY	8:00	6.8	S	1	1	8.95	8.95	28.96	28.96	28.6	28.6	109.6	109.7	7.90	7.91	0.97	0.98	3.18	3.18	2.96
		WMS-1N				S		2	8.95		28.96		28.6		109.7		7.91		0.98		2.74	2.74	
		WMS-1N				M	3	1	8.88	8.88	30.56	30.56	28.2	28.2	105.3	105.4	7.72	7.73	0.89	0.90	5.98	5.98	4.27
		WMS-1N				M		2	8.88		30.56		28.2		105.4		7.73		0.90		2.56	2.56	
		WMS-1N				B	6	1	8.79	8.79	31.20	31.20	27.7	27.7	101.1	101.2	7.60	7.61	1.01	1.02	3.44	3.44	5.81
		WMS-1N				B		2	8.79		31.20		27.7		101.2		7.61		1.02		8.18	8.18	
	Mid-Ebb	WMS-2N	SUNNY	7:45	3.3	S	1	1	9.02	9.02	28.64	28.64	28.6	28.6	108.7	108.8	7.82	7.83	0.89	0.90	7.20	7.20	7.06
		WMS-2N				S		2	9.02		28.64		28.6		108.8		7.83		0.90		6.91	6.91	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	9.02	9.02	29.28	29.28	28.6	28.6	103.1	103.2	7.66	7.67	1.27	1.28	6.79	6.79	4.96
		WMS-2N				B		2	9.02		29.28		28.6		103.2		7.67		1.28		3.12	3.12	
	Mid-Ebb	WMS3	SUNNY	7:15	1.8	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1	1	9.03	9.03	28.39	28.39	28.6	28.6	103.4	103.5	7.67	7.68	0.73	0.74	4.68	4.68	5.99
		WMS3				M		2	9.03		28.39		28.6		103.5		7.68		0.74		7.30	7.30	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	SUNNY	6:30	3.3	S	1	1	9.00	9.00	28.00	28.00	28.3	28.3	111.5	111.6	7.80	7.81	0.89	0.90	5.60	5.60	7.51
		WMS4				S		2	9.00		28.00		28.3		111.6		7.81		0.90		9.42	9.42	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.98	8.98	29.24	29.24	28.7	28.7	106.4	106.5	7.75	7.76	0.22	0.23	4.65	4.65	5.91
		WMS4				B		2	8.98		29.24		28.7		106.5		7.76		0.23		7.16	7.16	
	Mid-Ebb	WMS5	SUNNY	6:45	3.4	S	1	1	9.07	9.07	28.08	28.08	28.4	28.4	110.0	110.1	7.85	7.86	0.56	0.57	5.58	5.58	4.75
		WMS5				S		2	9.07		28.08		28.4		110.1		7.86		0.57		3.92	3.92	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	9.07	9.07	29.09	29.09	28.7	28.7	104.0	104.0	7.69	7.69	0.29	0.30	3.12	3.12	6.53
		WMS5				B		2	9.07		29.09		28.7		103.9		7.68		0.30		9.93	9.93	
	Mid-Ebb	WMS6	SUNNY	7:00	3.4	S	1	1	9.06	9.06	28.08	28.08	28.5	28.5	108.9	108.9	7.82	7.83	0.61	0.62	7.02	7.02	7.81
		WMS6				S		2	9.06		28.08		28.5		108.8		7.83		0.62		8.59	8.59	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	9.07	9.07	29.09	29.09	28.7	28.7	102.5	102.6	7.63	7.64	0.31	0.32	4.50	4.50	5.65
		WMS6				B		2	9.07		29.09		28.7		102.6		7.64		0.32		6.80	6.80	
	Mid-Ebb	I2	SUNNY	6:00	17.5	S	1	1	8.98	8.98	28.86	28.86	28.4	28.4	112.9	113.0	7.93	7.94	0.04	0.05	9.36	9.36	6.39
		I2				S		2	8.98		28.86		28.4		113.0		7.94		0.05		3.41	3.41	
		I2				M	8	1	8.72	8.72	32.40	32.40	26.0	26.0	107.8	107.9	7.80	7.81	0.12	0.13	5.15	5.15	4.89
		I2				M		2	8.72		32.40		26.0		107.9		7.81		0.13		4.63	4.63	
		I2				B	17	1	8.74	8.74	34.22	34.22	23.5	23.5	103.6	103.7	7.65	7.66	1.02	1.03	4.09	4.09	4.34
		I2				B		2	8.74		34.22		23.5		103.7		7.66		1.03		4.58	4.58	
	Mid-Ebb	C2	SUNNY	7:30	3.4	S	1	1	9.02	9.02	28.64	28.64	28.6	28.6	109.0	109.0	7.83	7.84	0.91	0.92	3.63	3.63	4.90
		C2				S		2	9.02		28.64		28.6		108.9		7.84		0.92		6.17	6.17	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	9.02	9.02	29.28	29.28	28.6	28.6	103.5	103.6	7.67	7.68	1.30	1.30	4.13	4.13	3.97
		C2				B		2	9.02		29.28		28.6		103.6		7.68		1.29		3.81	3.81	

Mid-Ebb	C3	SUNNY	6:15	14	S	1	1	9.00	9.00	29.05	29.05	28.5	28.5	111.5	111.6	7.87	7.88	0.16	0.17	9.17	9.17	7.29
	C3				S		2	9.00		29.05		28.5		111.6		7.88		0.17		5.40	5.40	
	C3				M	7	1	8.79	8.79	32.56	32.56	25.4	25.4	106.3	106.4	7.73	7.74	0.04	0.05	11.14	11.14	9.46
	C3				M		2	8.79		32.56		25.4		106.4		7.74		0.05		7.78	7.78	
	C3				B	13	1	8.81	8.81	34.07	34.07	23.8	23.8	102.1	102.1	7.61	7.62	1.12	1.13	4.23	4.23	4.15
	C3				B		2	8.81		34.07		23.8		102.1		7.62		1.13		4.07	4.07	
Mid-Flood	WMS-1N	SUNNY	12:15	7	S	1	1	9.01	9.01	28.88	28.88	28.7	28.7	110.7	110.8	7.93	7.94	1.01	1.01	8.24	8.24	7.21
	WMS-1N				S		2	9.01		28.88		28.7		110.8		7.94		1.00		6.18	6.18	
	WMS-1N				M	3	1	8.94	8.94	30.47	30.47	28.3	28.3	106.2	106.3	7.75	7.76	0.93	0.94	6.90	6.90	5.32
	WMS-1N				M		2	8.94		30.47		28.3		106.3		7.76		0.94		3.74	3.74	
	WMS-1N				B	6	1	8.95	8.95	31.11	31.11	27.8	27.8	102.3	102.4	7.63	7.64	1.05	1.06	6.17	6.17	6.87
	WMS-1N				B		2	8.95		31.11		27.8		102.4		7.64		1.06		7.56	7.56	
Mid-Flood	WMS-2N	SUNNY	12:00	3.5	S	1	1	9.09	9.09	28.55	28.55	28.7	28.7	109.6	109.7	7.85	7.86	0.94	0.95	3.81	3.81	3.40
	WMS-2N				S		2	9.09		28.55		28.7		109.7		7.86		0.95		2.99	2.99	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	9.09	9.09	29.20	29.20	28.7	28.7	104.0	104.1	7.69	7.70	1.33	1.34	7.20	7.20	7.67
	WMS-2N				B		2	9.09		29.20		28.7		104.1		7.70		1.34		8.13	8.13	
Mid-Flood	WMS3	SUNNY	11:45	2	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1	1	9.09	9.09	28.31	28.31	28.7	28.7	104.5	104.6	7.70	7.71	0.76	0.77	4.35	4.35	4.95
	WMS3				M		2	9.09		28.31		28.7		104.6		7.71		0.77		5.55	5.55	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	SUNNY	11:00	3.5	S	1	1	9.06	9.06	27.92	27.92	28.4	28.4	112.4	112.5	7.93	7.94	0.95	0.96	3.60	3.60	3.73
	WMS4				S		2	9.06		27.92		28.4		112.5		7.94		0.96		3.86	3.86	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	9.03	9.03	29.15	29.15	28.8	28.8	107.3	107.4	7.78	7.79	0.26	0.27	4.59	4.59	3.70
	WMS4				B		2	9.03		29.15		28.8		107.4		7.79		0.27		2.80	2.80	
Mid-Flood	WMS5	SUNNY	11:15	3.6	S	1	1	9.12	9.12	28.00	28.00	28.5	28.5	111.1	111.2	7.88	7.89	0.59	0.60	9.48	9.48	9.26
	WMS5				S		2	9.12		28.00		28.5		111.2		7.89		0.60		9.03	9.03	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	3	1	9.12	9.12	29.01	29.01	28.8	28.8	105.1	105.2	7.72	7.73	0.31	0.32	3.34	3.34	5.93
	WMS5				B		2	9.12		29.01		28.8		105.2		7.73		0.32		8.52	8.52	
Mid-Flood	WMS6	SUNNY	11:30	3.6	S	1	1	9.12	9.12	28.00	28.00	28.6	28.6	109.9	110.0	7.85	7.86	0.63	0.64	6.15	6.15	5.73
	WMS6				S		2	9.12		28.00		28.6		110.0		7.86		0.64		5.31	5.31	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	3	1	9.12	9.12	29.01	29.01	28.8	28.8	103.6	103.7	7.66	7.67	0.33	0.34	8.10	8.10	7.46
	WMS6				B		2	9.12		29.01		28.8		103.7		7.67		0.34		6.82	6.82	
Mid-Flood	I1	SUNNY	10:45	15	S	1	1	9.06	9.06	28.93	28.94	28.6	28.6	112.4	112.5	7.90	7.91	0.20	0.21	3.74	3.74	5.30
	I1				S		2	9.06		28.95		28.6		112.5		7.91		0.21		6.85	6.85	
	I1				M	7	1	8.78	8.78	32.44	32.44	25.5	25.5	107.3	107.4	7.76	7.77	0.06	0.07	9.06	9.06	6.53
	I1				M		2	8.78		32.44		25.5		107.4		7.77		0.07		3.99	3.99	
	I1				B	14	1	8.81	8.81	34.16	34.16	23.9	23.9	103.5	103.6	7.64	7.65	1.16	1.17	3.34	3.34	5.68
	I1				B		2	8.81		34.16		23.9		103.6		7.65		1.17		8.01	8.01	
Mid-Flood	C1	SUNNY	10:30	18.5	S	1	1	9.04	9.04	28.75	28.75	28.5	28.5	113.9	114.0	7.96	7.97	0.07	0.08	3.31	3.31	3.64
	C1				S		2	9.04		28.75		28.5		114.0		7.97		0.08		3.96	3.96	
	C1				M	8	1	8.77	8.77	32.31	32.31	26.1	26.1	108.9	109.0	7.83	7.84	0.16	0.17	5.35	5.35	4.35
	C1				M		2	8.77		32.31		26.1		109.0		7.84		0.17		3.34	3.34	
	C1				B	18	1	8.76	8.76	34.16	34.16	23.6	23.6	104.7	104.8	7.68	7.69	1.06	1.07	8.35	8.35	6.13
	C1				B		2	8.76		34.16		23.6		104.8		7.69		1.07		3.90	3.90	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (°C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (°C), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/10/2026	Mid-Ebb	WMS-1N	SUNNY	10:15	6.2	S	1	1	8.98	8.98	28.37	28.37	30.0	30.0	110.0	110.0	7.90	7.91	0.94	0.95	9.50	9.50	9.16
		WMS-1N				S		2	8.98		28.37		30.0		109.9		7.91		0.95		8.81	8.81	
		WMS-1N				M	3	1	8.96	8.96	30.04	30.04	28.5	28.5	105.3	105.4	7.72	7.73	0.99	1.00	7.56	7.56	6.79
		WMS-1N				M		2	8.96		30.04		28.5		105.4		7.73		1.00		6.02	6.02	
		WMS-1N				B	5	1	8.97	8.97	30.31	30.31	28.4	28.4	102.3	102.4	7.63	7.64	1.02	1.03	8.18	8.18	8.66
		WMS-1N				B		2	8.97		30.31		28.4		102.4		7.64		1.03		9.14	9.14	
	Mid-Ebb	WMS-2N	SUNNY	10:00	3.3	S	1	1	9.04	9.04	28.27	28.27	29.9	29.9	109.5	109.6	7.85	7.86	0.85	0.86	6.27	6.27	7.83
		WMS-2N				S		2	9.04		28.27		29.9		109.6		7.86		0.86		9.39	9.39	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	9.04	9.04	28.95	28.95	29.4	29.4	104.0	104.1	7.69	7.70	1.40	1.41	10.93	10.93	10.84
		WMS-2N				B		2	9.04		28.95		29.4		104.1		7.70		1.41		10.75	10.75	
	Mid-Ebb	WMS3	SUNNY	9:30	2.3	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.2	1	9.08	9.08	28.81	28.81	29.4	29.4	104.7	104.8	7.71	7.72	1.25	1.26	6.71	6.71	3.98
		WMS3				M		2	9.08		28.81		29.4		104.8		7.72		1.26		1.24	1.24	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	SUNNY	8:45	3.6	S	1	1	9.03	9.03	28.01	28.01	29.7	29.7	113.1	113.2	7.94	7.95	0.46	0.47	7.79	7.79	7.18
		WMS4				S		2	9.03		28.01		29.7		113.2		7.95		0.47		6.56	6.56	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	9.05	9.05	30.17	30.17	28.2	28.2	108.0	108.0	7.80	7.81	1.07	1.08	4.23	4.23	4.66
		WMS4				B		2	9.05		30.17		28.2		107.9		7.81		1.08		5.08	5.08	
	Mid-Ebb	WMS5	SUNNY	9:00	3.5	S	1	1	9.10	9.10	27.91	27.91	29.6	29.6	111.4	111.4	7.89	7.90	0.53	0.54	4.82	4.82	5.53
		WMS5				S		2	9.10		27.91		29.6		111.3		7.90		0.54		6.24	6.24	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	9.09	9.09	29.15	29.15	29.0	29.0	105.4	105.5	7.73	7.74	0.50	0.51	8.12	8.12	6.67
		WMS5				B		2	9.09		29.15		29.0		105.5		7.74		0.51		5.21	5.21	
	Mid-Ebb	WMS6	SUNNY	9:15	3.5	S	1	1	9.10	9.10	27.93	27.93	29.6	29.6	110.2	110.3	7.86	7.87	0.56	0.57	5.47	5.47	4.88
		WMS6				S		2	9.10		27.93		29.6		110.3		7.87		0.57		4.29	4.29	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	9.09	9.09	29.16	29.16	29.1	29.1	103.7	103.8	7.67	7.68	0.52	0.53	5.98	5.98	6.23
		WMS6				B		2	9.09		29.16		29.1		103.8		7.68		0.53		6.48	6.48	
	Mid-Ebb	I2	SUNNY	8:15	16	S	1	1	9.03	9.03	27.96	27.96	29.6	29.6	113.8	113.9	7.95	7.96	0.14	0.14	8.45	8.45	7.65
		I2				S		2	9.03		27.96		29.6		113.9		7.96		0.14		6.85	6.85	
		I2				M	8	1	8.89	8.89	33.95	33.95	23.9	23.9	108.6	108.7	7.82	7.83	0.25	0.26	9.71	9.71	8.74
		I2				M		2	8.89		33.95		23.9		108.7		7.83		0.26		7.77	7.77	
		I2				B	15	1	8.97	8.97	34.41	34.41	23.4	23.4	105.0	105.1	7.70	7.70	1.07	1.08	7.37	7.37	6.26
		I2				B		2	8.97		34.41		23.4		105.1		7.69		1.08		5.15	5.15	
	Mid-Ebb	C2	SUNNY	9:45	3.4	S	1	1	9.04	9.04	28.28	28.28	29.9	29.9	109.7	109.8	7.86	7.87	0.87	0.87	23.28	23.28	24.16
		C2				S		2	9.04		28.28		29.9		109.8		7.87		0.86		25.03	25.03	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	9.04	9.04	28.95	28.95	29.4	29.4	104.2	104.2	7.70	7.71	1.41	1.42	17.25	17.25	20.12
		C2				B		2	9.04		28.95		29.4		104.1		7.71		1.42		22.99	22.99	

Mid-Ebb	C3	SUNNY	8:30	12	S	1	1	9.02	9.02	27.84	27.84	29.7	29.7	112.1	112.2	7.89	7.90	0.21	0.22	23.04	23.04	19.95
	C3				S		2	9.02		27.84		29.7		112.2		7.90		0.22		16.85	16.85	
	C3				M	6	1	8.90	8.90	34.16	34.16	23.7	23.7	107.4	107.5	7.77	7.78	0.70	0.71	21.99	21.99	21.81
	C3				M		2	8.90		34.16		23.7		107.5		7.78		0.71		21.62	21.62	
	C3				B	11	1	8.94	8.94	34.30	34.30	23.5	23.5	103.1	103.2	7.63	7.64	1.36	1.37	22.23	22.23	22.07
	C3				B		2	8.94		34.30		23.5		103.2		7.64		1.37		21.91	21.91	
Mid-Flood	WMS-1N	SUNNY	16:15	6.5	S	1	1	9.03	9.03	28.26	28.26	30.1	30.1	110.6	110.6	7.92	7.93	0.97	0.98	8.44	8.44	6.95
	WMS-1N				S		2	9.03		28.26		30.1		110.5		7.93		0.98		5.46	5.46	
	WMS-1N				M	3	1	9.02	9.02	29.95	29.95	28.6	28.6	106.0	106.1	7.74	7.75	1.01	1.02	5.25	5.25	5.35
	WMS-1N				M		2	9.02		29.95		28.6		106.1		7.75		1.02		5.44	5.44	
	WMS-1N				B	6	1	9.02	9.02	30.24	30.24	28.5	28.5	103.0	103.0	7.65	7.66	1.04	1.05	9.73	9.73	7.17
	WMS-1N				B		2	9.02		30.24		28.5		102.9		7.66		1.05		4.61	4.61	
Mid-Flood	WMS-2N	SUNNY	16:00	3.6	S	1	1	9.08	9.08	28.16	28.16	30.0	30.0	110.1	110.2	7.87	7.88	0.88	0.89	4.19	4.19	5.29
	WMS-2N				S		2	9.08		28.16		30.0		110.2		7.88		0.90		6.38	6.38	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	9.08	9.08	28.83	28.83	29.5	29.5	104.6	104.7	7.71	7.72	1.43	1.44	5.22	5.22	5.89
	WMS-2N				B		2	9.08		28.83		29.5		104.7		7.72		1.44		6.55	6.55	
Mid-Flood	WMS3	SUNNY	15:45	2.5	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.3	1	9.13	9.13	28.73	28.73	29.6	29.6	105.3	105.4	7.73	7.74	1.27	1.28	12.22	12.22	11.75
	WMS3				M		2	9.13		28.73		29.6		105.4		7.74		1.28		11.27	11.27	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	SUNNY	15:00	4	S	1	1	9.08	9.08	27.93	27.93	29.9	29.9	113.6	113.7	7.96	7.97	0.50	0.51	7.90	7.90	5.69
	WMS4				S		2	9.08		27.93		29.9		113.7		7.97		0.51		3.48	3.48	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	9.09	9.09	30.05	30.05	28.4	28.4	108.6	108.7	7.82	7.83	1.10	1.11	2.08	2.08	4.18
	WMS4				B		2	9.09		30.05		28.4		108.7		7.83		1.11		6.28	6.28	
Mid-Flood	WMS5	SUNNY	15:15	4	S	1	1	9.14	9.14	27.83	27.83	29.8	29.8	112.0	112.0	7.91	7.92	0.55	0.56	5.48	5.48	6.57
	WMS5				S		2	9.14		27.83		29.8		111.9		7.92		0.56		7.65	7.65	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	3	1	9.13	9.13	29.06	29.06	29.1	29.1	106.0	106.0	7.75	7.76	0.53	0.54	2.34	2.34	5.05
	WMS5				B		2	9.13		29.06		29.1		105.9		7.76		0.54		7.76	7.76	
Mid-Flood	WMS6	SUNNY	15:30	4	S	1	1	9.14	9.14	27.84	27.84	29.8	29.8	110.9	110.9	7.88	7.89	0.58	0.59	5.73	5.73	4.46
	WMS6				S		2	9.14		27.84		29.8		110.8		7.89		0.59		3.18	3.18	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	3	1	9.13	9.13	29.06	29.06	29.2	29.2	104.3	104.4	7.69	7.70	0.56	0.57	9.90	9.90	8.72
	WMS6				B		2	9.13		29.06		29.2		104.4		7.70		0.57		7.54	7.54	
Mid-Flood	I1	SUNNY	14:45	13	S	1	1	9.07	9.07	27.73	27.73	29.9	29.9	112.8	112.9	7.91	7.92	0.24	0.25	10.82	10.82	10.39
	I1				S		2	9.07		27.73		29.9		112.9		7.92		0.25		9.95	9.95	
	I1				M	6	1	8.94	8.94	34.05	34.05	23.8	23.8	108.2	108.2	7.79	7.83	0.73	0.74	5.15	5.15	7.39
	I1				M		2	8.94		34.05		23.8		108.1		7.86		0.74		9.63	9.63	
	I1				B	12	1	8.98	8.98	34.21	34.21	23.6	23.6	103.8	103.9	7.65	7.66	1.39	1.40	5.88	5.88	8.55
	I1				B		2	8.98		34.21		23.6		103.9		7.66		1.40		11.21	11.21	
Mid-Flood	C1	SUNNY	14:30	17	S	1	1	9.08	9.08	27.85	27.85	29.8	29.8	114.0	114.3	7.97	7.98	0.17	0.18	22.45	22.45	23.97
	C1				S		2	9.08		27.85		29.8		114.6		7.98		0.18		25.48	25.48	
	C1				M	8	1	8.93	8.93	33.87	33.87	24.0	24.0	109.3	109.4	7.84	7.90	0.28	0.29	24.10	24.10	23.47
	C1				M		2	8.93		33.87		24.0		109.4		7.95		0.29		22.84	22.84	
	C1				B	16	1	9.01	9.01	34.32	34.32	23.5	23.5	105.7	105.8	7.71	7.72	1.09	1.10	24.86	24.86	24.56
	C1				B		2	9.01		34.32		23.5		105.8		7.72		1.10		24.25	24.25	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (ºC)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (ºC), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/13/2026	Mid-Ebb	WMS-1N	SUNNY	12:00	6.8	S	1	1	8.93	8.93	28.78	28.78	29.6	29.6	107.5	107.6	7.78	7.79	0.67	0.68	1.93	1.93	1.89
		WMS-1N				S		2	8.93		28.78		29.6		107.6		7.79		0.68		1.85	1.85	
		WMS-1N				M	3	1	8.90	8.90	30.48	30.48	28.2	28.2	105.4	105.5	7.72	7.73	0.82	0.83	5.62	5.62	6.53
		WMS-1N				M		2	8.90		30.48		28.2		105.5		7.73		0.83		7.44	7.44	
		WMS-1N				B	6	1	8.92	8.92	30.75	30.75	28.1	28.1	102.3	102.4	7.63	7.64	0.99	1.00	4.75	4.75	4.21
		WMS-1N				B		2	8.92		30.75		28.1		102.4		7.64		1.00		3.66	3.66	
	Mid-Ebb	WMS-2N	SUNNY	11:45	3.8	S	1	1	8.99	8.99	29.62	29.62	29.5	29.5	107.0	107.1	7.77	7.78	0.69	0.70	8.08	8.08	6.04
		WMS-2N				S		2	8.99		29.62		29.5		107.1		7.78		0.70		3.99	3.99	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.98	8.98	29.25	29.25	29.0	29.0	103.6	103.7	7.66	7.67	1.33	1.34	2.75	2.75	8.91
		WMS-2N				B		2	8.98		29.25		29.0		103.7		7.67		1.34		15.07	15.07	
	Mid-Ebb	WMS3	SUNNY	11:15	2.5	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.3	1	9.03	9.03	29.26	29.26	29.1	29.1	105.4	105.5	7.71	7.72	1.16	1.16	3.35	3.35	2.92
		WMS3				M		2	9.03		29.26		29.1		105.5		7.72		1.15		2.49	2.49	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	SUNNY	10:30	3.7	S	1	1	8.98	8.98	29.47	29.47	29.3	29.3	107.1	107.2	7.77	7.78	0.39	0.39	3.33	3.33	5.02
		WMS4				S		2	8.98		29.47		29.3		107.2		7.78		0.38		6.70	6.70	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.99	8.99	30.55	30.55	28.3	28.3	106.2	106.3	7.74	7.75	0.82	0.83	8.68	8.68	5.57
		WMS4				B		2	8.99		30.55		28.3		106.3		7.75		0.83		2.46	2.46	
	Mid-Ebb	WMS5	SUNNY	10:45	3.8	S	1	1	9.02	9.02	28.35	28.35	29.3	29.3	106.4	106.2	7.75	7.76	0.41	0.42	7.41	7.41	6.27
		WMS5				S		2	9.02		28.35		29.3		106.0		7.76		0.42		5.12	5.12	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	9.00	9.00	29.52	29.52	28.8	28.8	103.3	103.4	7.65	7.66	0.33	0.34	9.85	9.85	6.92
		WMS5				B		2	9.00		29.52		28.8		103.4		7.66		0.34		3.98	3.98	
	Mid-Ebb	WMS6	SUNNY	11:00	3.8	S	1	1	9.02	9.02	28.35	28.35	29.3	29.3	104.4	104.5	7.69	7.70	0.45	0.46	7.04	7.04	8.19
		WMS6				S		2	9.02		28.35		29.3		104.5		7.70		0.46		9.34	9.34	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	9.00	9.00	29.34	29.34	28.8	28.8	101.5	101.6	7.60	7.61	0.37	0.38	10.43	10.43	10.38
		WMS6				B		2	9.00		29.34		28.8		101.6		7.61		0.38		10.33	10.33	
	Mid-Ebb	I2	SUNNY	10:00	17.5	S	1	1	8.98	8.98	28.35	28.35	29.3	29.3	107.7	107.8	7.79	7.80	0.09	0.10	3.55	3.55	5.99
		I2				S		2	8.98		28.35		29.3		107.8		7.80		0.10		8.42	8.42	
		I2				M	8	1	8.85	8.85	33.67	33.67	24.2	24.2	105.4	105.5	7.72	7.73	0.19	0.20	2.94	2.94	4.49
		I2				M		2	8.85		33.67		24.2		105.5		7.73		0.20		6.03	6.03	
		I2				B	17	1	8.91	8.91	34.18	34.18	23.5	23.5	103.5	103.6	7.66	7.67	1.02	1.03	10.35	10.35	6.49
		I2				B		2	8.91		34.18		23.5		103.6		7.67		1.03		2.63	2.63	
	Mid-Ebb	C2	SUNNY	11:30	4	S	1	1	8.99	8.99	28.62	28.62	29.5	29.5	106.7	106.8	7.76	7.77	0.71	0.72	4.20	4.20	4.33
		C2				S		2	8.99		28.62		29.5		106.8		7.77		0.72		4.45	4.45	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	8.97	8.97	29.26	29.26	29.0	29.0	103.2	103.3	7.65	7.66	1.35	1.36	4.39	4.39	5.34
		C2				B		2	8.97		29.26		29.0		103.3		7.66		1.36		6.28	6.28	

Mid-Ebb	C3	SUNNY	10:15	14	S	1	1	8.98	8.98	28.27	28.27	29.3	29.3	106.6	106.7	7.74	7.75	0.13	0.14	9.81	9.81	7.51
	C3				S		2	8.98		28.27		29.3		106.7		7.75		0.14		5.21	5.21	
	C3				M	7	1	8.87	8.87	33.88	33.88	24.0	24.0	104.3	104.4	7.68	7.69	0.57	0.58	10.22	10.22	12.35
	C3				M		2	8.87		33.88		24.0		104.4		7.69		0.58		14.47	14.47	
	C3				B	13	1	8.90	8.90	34.01	34.01	23.7	23.7	102.2	102.3	7.62	7.63	1.26	1.27	4.04	4.04	3.18
	C3				B		2	8.90		34.01		23.7		102.3		7.63		1.27		2.31	2.31	
Mid-Flood	WMS-1N	SUNNY	19:15	7	S	1	1	8.87	8.87	28.56	28.56	29.4	29.4	108.3	108.4	7.80	7.81	0.70	0.71	2.91	2.91	3.20
	WMS-1N				S		2	8.87		28.56		29.4		108.4		7.81		0.71		3.48	3.48	
	WMS-1N				M	3	1	8.85	8.85	30.25	30.25	28.1	28.1	106.1	106.2	7.74	7.75	0.86	0.87	4.22	4.22	3.85
	WMS-1N				M		2	8.85		30.25		28.1		106.2		7.75		0.87		3.48	3.48	
	WMS-1N				B	6	1	8.86	8.86	30.50	30.50	28.0	28.0	103.1	103.2	7.69	7.68	1.04	1.05	3.75	3.75	4.37
	WMS-1N				B		2	8.86		30.50		28.0		103.2		7.66		1.05		4.99	4.99	
Mid-Flood	WMS-2N	SUNNY	19:00	4.3	S	1	1	8.93	8.93	29.40	29.40	29.3	29.3	107.8	107.9	7.79	7.80	0.72	0.73	4.45	4.45	4.18
	WMS-2N				S		2	8.93		29.40		29.3		107.9		7.80		0.73		3.90	3.90	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	8.92	8.92	29.02	29.02	28.8	28.8	104.5	104.6	7.68	7.69	1.36	1.37	4.96	4.96	3.33
	WMS-2N				B		2	8.92		29.02		28.8		104.6		7.69		1.37		1.69	1.69	
Mid-Flood	WMS3	SUNNY	18:45	2.8	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.4	1	8.98	8.98	29.05	29.05	28.9	28.9	106.3	106.4	7.74	7.74	1.18	1.19	16.76	16.76	9.80
	WMS3				M		2	8.98		29.05		28.9		106.4		7.73		1.19		2.84	2.84	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	SUNNY	18:00	4.2	S	1	1	8.92	8.92	29.25	29.25	29.0	29.0	108.0	108.0	7.79	7.80	0.41	0.42	3.95	3.95	6.59
	WMS4				S		2	8.92		29.25		29.0		107.9		7.80		0.42		9.23	9.23	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	8.92	8.92	30.31	30.31	28.1	28.1	107.0	107.1	7.76	7.77	0.86	0.87	5.47	5.47	3.81
	WMS4				B		2	8.92		30.31		28.1		107.1		7.77		0.87		2.14	2.14	
Mid-Flood	WMS5	SUNNY	18:15	4.3	S	1	1	8.95	8.95	28.11	28.11	29.0	29.0	107.3	107.4	7.77	7.78	0.45	0.46	8.31	8.31	6.09
	WMS5				S		2	8.95		28.11		29.0		107.4		7.78		0.46		3.87	3.87	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	3	1	8.94	8.94	29.28	29.28	28.6	28.6	104.1	104.2	7.67	7.68	0.37	0.38	8.15	8.15	8.11
	WMS5				B		2	8.94		29.28		28.6		104.2		7.68		0.38		8.06	8.06	
Mid-Flood	WMS6	SUNNY	18:30	4.3	S	1	1	8.95	8.95	28.10	28.10	29.0	29.0	105.3	105.3	7.71	7.72	0.49	0.50	6.07	6.07	7.71
	WMS6				S		2	8.95		28.10		29.0		105.2		7.72		0.50		9.35	9.35	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	3	1	8.94	8.94	29.28	29.28	28.5	28.5	102.3	102.4	7.62	7.63	0.41	0.42	5.65	5.65	5.14
	WMS6				B		2	8.94		29.28		28.5		102.4		7.63		0.42		4.62	4.62	
Mid-Flood	I1	SUNNY	17:45	15	S	1	1	8.92	8.92	28.03	28.03	29.1	29.1	107.3	107.4	7.76	7.77	0.17	0.18	4.17	4.17	6.64
	I1				S		2	8.92		28.03		29.1		107.4		7.77		0.18		9.11	9.11	
	I1				M	7	1	8.80	8.80	33.63	33.63	23.8	23.8	105.1	105.2	7.70	7.71	0.62	0.63	3.91	3.91	3.84
	I1				M		2	8.80		33.63		23.8		105.2		7.71		0.63		3.77	3.77	
	I1				B	14	1	8.84	8.84	33.79	33.79	23.5	23.5	103.1	103.2	7.65	7.66	1.29	1.30	5.81	5.81	5.10
	I1				B		2	8.84		33.79		23.5		103.2		7.66		1.30		4.39	4.39	
Mid-Flood	C1	SUNNY	17:30	18.5	S	1	1	8.92	8.92	28.14	28.14	29.0	29.0	108.6	108.7	7.82	7.83	0.11	0.12	6.04	6.04	5.25
	C1				S		2	8.92		28.14		29.0		108.7		7.83		0.12		4.45	4.45	
	C1				M	8	1	8.79	8.79	33.45	33.45	24.0	24.0	106.3	106.4	7.75	7.76	0.23	0.24	10.82	10.82	7.80
	C1				M		2	8.79		33.45		24.0		106.4		7.76		0.24		4.77	4.77	
	C1				B	18	1	8.85	8.85	33.96	33.96	23.4	23.4	104.3	104.4	7.68	7.69	1.06	1.07	5.59	5.59	6.01
	C1				B		2	8.85		33.96		23.4		104.4		7.69		1.07		6.42	6.42	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (ºC)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (ºC), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/15/2026	Mid-Ebb	WMS-1N	CLOUDY	13:30	6.9	S	1	1	8.83	8.84	28.97	28.97	28.8	28.8	106.9	107.0	7.74	7.75	0.12	0.13	3.38	3.38	2.79
		WMS-1N				S		2	8.85		28.97		28.8		107.0		7.75		0.13		2.19	2.19	
		WMS-1N				M	3	1	8.80	8.80	30.66	30.66	27.6	27.6	105.8	105.9	7.71	7.71	0.67	0.43	1.87	1.87	4.76
		WMS-1N				M		2	8.80		30.66		27.6		105.9		7.70		0.18		7.65	7.65	
		WMS-1N				B	6	1	8.82	8.82	30.95	30.95	27.3	27.3	104.3	104.4	7.65	7.66	1.05	1.06	2.08	2.08	2.20
		WMS-1N				B		2	8.82		30.95		27.3		104.4		7.66		1.06		2.31	2.31	
	Mid-Ebb	WMS-2N	CLOUDY	13:15	3.9	S	1	1	8.90	8.90	29.86	29.86	28.7	28.7	107.7	107.8	7.77	7.78	0.19	0.20	3.43	3.43	3.18
		WMS-2N				S		2	8.90		29.86		28.7		107.8		7.78		0.20		2.92	2.92	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.88	8.88	29.45	29.45	28.3	28.3	106.3	106.4	7.72	7.73	0.47	0.48	6.11	6.11	4.69
		WMS-2N				B		2	8.88		29.45		28.3		106.4		7.73		0.48		3.26	3.26	
	Mid-Ebb	WMS3	CLOUDY	12:45	2.8	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1,4	1	8.93	8.93	29.49	29.49	28.5	28.5	105.4	105.5	7.70	7.70	0.33	0.34	4.86	4.86	5.44
		WMS3				M		2	8.93		29.49		28.5		105.5		7.69		0.34		6.01	6.01	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	CLOUDY	12:00	3.8	S	1	1	8.88	8.88	29.66	29.66	28.6	28.6	109.3	109.4	7.94	7.89	0.35	0.36	10.85	10.85	7.17
		WMS4				S		2	8.88		29.66		28.6		109.4		7.83		0.37		3.49	3.49	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.87	8.87	30.69	30.69	27.7	27.7	108.0	108.1	7.78	7.79	0.69	0.70	5.10	5.10	4.32
		WMS4				B		2	8.87		30.69		27.7		108.1		7.79		0.70		3.54	3.54	
	Mid-Ebb	WMS5	CLOUDY	12:15	4	S	1	1	8.90	8.90	28.55	28.55	28.7	28.7	107.8	107.9	7.77	7.78	0.40	0.41	6.56	6.56	6.00
		WMS5				S		2	8.90		28.55		28.7		107.9		7.78		0.41		5.44	5.44	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	8.88	8.88	29.69	29.69	28.4	28.4	106.5	106.6	7.73	7.74	0.52	0.53	9.66	9.66	7.03
		WMS5				B		2	8.88		29.69		28.4		106.6		7.74		0.53		4.40	4.40	
	Mid-Ebb	WMS6	CLOUDY	12:30	4	S	1	1	8.90	8.90	28.55	28.55	28.7	28.7	106.7	106.8	7.75	7.76	0.36	0.37	8.99	8.99	8.27
		WMS6				S		2	8.90		28.55		28.7		106.8		7.76		0.37		7.54	7.54	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	8.88	8.88	29.70	29.70	28.4	28.4	105.4	105.5	7.70	7.71	0.46	0.47	7.72	7.72	7.80
		WMS6				B		2	8.88		29.70		28.4		105.5		7.71		0.47		7.87	7.87	
	Mid-Ebb	I2	CLOUDY	11:30	17	S	1	1	8.88	8.88	28.57	28.57	28.5	28.5	108.6	108.7	7.78	7.79	0.11	0.11	3.83	3.83	5.42
		I2				S		2	8.88		28.57		28.5		108.7		7.79		0.10		7.01	7.01	
		I2				M	8	1	8.75	8.75	33.84	33.84	23.6	23.6	107.3	107.4	7.73	7.74	0.19	0.20	6.23	6.23	7.26
		I2				M		2	8.75		33.84		23.6		107.4		7.74		0.20		8.28	8.28	
		I2				B	16	1	8.80	8.80	34.32	34.32	23.0	23.0	106.1	106.2	7.68	7.69	1.04	1.05	3.83	3.83	11.13
		I2				B		2	8.80		34.32		23.0		106.2		7.69		1.05		18.42	18.42	
	Mid-Ebb	C2	CLOUDY	13:00	3.9	S	1	1	8.91	8.91	29.86	29.86	28.7	28.7	107.8	107.9	7.78	7.79	0.23	0.23	3.82	3.82	5.44
		C2				S		2	8.91		29.86		28.7		107.9		7.79		0.22		7.05	7.05	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	8.88	8.88	29.47	29.47	28.3	28.3	106.5	106.6	7.73	7.74	0.48	0.49	5.69	5.69	7.49
		C2				B		2	8.88		29.47		28.3		106.6		7.74		0.49		9.29	9.29	

Mid-Ebb	C3	CLOUDY	11:45	13.5	S	1	1	8.87	8.87	28.46	28.46	28.6	28.6	107.8	107.8	7.73	7.73	0.13	0.14	4.15	4.15	6.48
	C3				S		2	8.87		28.46		28.6		107.7		7.72		0.14		8.81	8.81	
	C3				M	6	1	8.76	8.76	33.97	33.97	23.5	23.5	106.5	106.6	7.68	7.69	0.47	0.48	8.51	8.51	6.30
	C3				M		2	8.76		33.97		23.5		106.6		7.69		0.48		4.09	4.09	
	C3				B	13	1	8.80	8.80	34.05	34.05	23.2	23.2	105.2	105.3	7.63	7.64	1.00	1.01	3.45	3.45	6.23
	C3				B		2	8.80		34.05		23.2		105.3		7.64		1.01		9.01	9.01	
Mid-Flood	WMS-1N	CLOUDY	19:00	7.2	S	1	1	8.92	8.92	28.78	28.78	28.5	28.5	107.5	107.6	7.78	7.78	0.15	0.16	5.72	5.72	7.12
	WMS-1N				S		2	8.92		28.78		28.5		107.6		7.77		0.16		8.52	8.52	
	WMS-1N				M	3	1	8.89	8.89	30.50	30.50	27.4	27.4	106.5	106.6	7.74	7.74	0.71	0.72	9.71	9.71	9.98
	WMS-1N				M		2	8.89		30.50		27.4		106.6		7.73		0.72		10.25	10.25	
	WMS-1N				B	6	1	8.90	8.90	30.77	30.77	27.2	27.2	105.0	105.1	7.68	7.69	1.07	1.08	3.35	3.35	4.41
	WMS-1N				B		2	8.90		30.77		27.2		105.1		7.69		1.08		5.46	5.46	
Mid-Flood	WMS-2N	CLOUDY	18:45	4.3	S	1	1	8.98	8.98	29.65	29.65	28.5	28.5	108.4	108.5	7.80	7.81	0.22	0.23	8.70	8.70	8.58
	WMS-2N				S		2	8.98		29.65		28.5		108.5		7.81		0.23		8.46	8.46	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	8.95	8.95	29.23	29.23	28.2	28.2	107.0	107.1	7.75	7.76	0.51	0.52	9.85	9.85	8.46
	WMS-2N				B		2	8.95		29.23		28.2		107.1		7.76		0.52		7.07	7.07	
Mid-Flood	WMS3	CLOUDY	18:30	3	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1	1	9.01	9.01	29.25	29.25	28.3	28.3	106.3	106.3	7.74	7.74	0.37	0.38	8.70	8.70	6.60
	WMS3				M		2	9.01		29.25		28.3		106.3		7.73		0.38		4.50	4.50	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	CLOUDY	17:45	4.2	S	1	1	8.97	8.97	29.43	29.43	28.3	28.3	110.0	110.1	7.86	7.87	0.39	0.40	9.09	9.09	9.21
	WMS4				S		2	8.97		29.43		28.3		110.1		7.87		0.40		9.33	9.33	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	8.95	8.95	30.45	30.45	27.5	27.5	108.8	108.9	7.81	7.82	0.76	0.77	4.73	4.73	7.82
	WMS4				B		2	8.95		30.45		27.5		108.9		7.82		0.77		10.91	10.91	
Mid-Flood	WMS5	CLOUDY	18:00	4.4	S	1	1	8.98	8.98	28.36	28.36	28.3	28.3	108.5	108.6	7.80	7.81	0.45	0.46	4.20	4.20	6.10
	WMS5				S		2	8.98		28.36		28.3		108.6		7.81		0.46		7.99	7.99	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	4	1	8.95	8.95	29.47	29.47	28.0	28.0	107.2	107.3	7.77	7.77	0.55	0.56	3.87	3.87	6.26
	WMS5				B		2	8.95		29.47		28.0		107.3		7.76		0.56		8.65	8.65	
Mid-Flood	WMS6	CLOUDY	18:15	4.4	S	1	1	8.98	8.98	28.36	28.36	28.3	28.3	107.4	107.5	7.78	7.79	0.40	0.41	9.18	9.18	6.34
	WMS6				S		2	8.98		28.36		28.3		107.5		7.79		0.41		3.49	3.49	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	4	1	8.95	8.95	29.47	29.47	28.0	28.0	106.2	106.3	7.73	7.74	0.49	0.50	5.14	5.14	4.85
	WMS6				B		2	8.95		29.47		28.0		106.3		7.74		0.50		4.55	4.55	
Mid-Flood	I1	CLOUDY	17:30	14.5	S	1	1	8.96	8.96	28.26	28.26	28.2	28.2	108.5	108.5	7.76	7.76	0.16	0.17	3.27	3.27	4.38
	I1				S		2	8.96		28.26		28.2		108.4		7.75		0.17		5.48	5.48	
	I1				M	7	1	8.84	8.84	33.78	33.78	23.1	23.1	107.3	107.4	7.72	7.73	0.50	0.51	9.80	9.80	6.67
	I1				M		2	8.84		33.78		23.1		107.4		7.73		0.51		3.53	3.53	
	I1				B	14	1	8.88	8.88	33.87	33.87	22.7	22.7	106.0	106.1	7.66	7.67	1.03	1.04	5.80	5.80	5.89
	I1				B		2	8.88		33.87		22.7		106.1		7.67		1.04		5.97	5.97	
Mid-Flood	C1	CLOUDY	17:15	18	S	1	1	8.97	8.97	28.41	28.41	28.2	28.2	109.4	109.5	7.82	7.82	0.13	0.14	9.88	9.88	9.59
	C1				S		2	8.97		28.41		28.2		109.5		7.81		0.14		9.29	9.29	
	C1				M	9	1	8.83	8.83	33.68	33.68	23.3	23.3	108.0	108.1	7.76	7.77	0.25	0.26	5.88	5.88	7.63
	C1				M		2	8.83		33.68		23.3		108.1		7.77		0.26		9.37	9.37	
	C1				B	17	1	8.88	8.88	34.11	34.11	22.8	22.8	106.9	106.9	7.71	7.72	1.07	1.08	4.31	4.31	4.80
	C1				B		2	8.88		34.11		22.8		106.8		7.72		1.08		5.29	5.29	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (ºC)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (ºC), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/17/2026	Mid-Ebb	WMS-1N	Rain	15:00	6.5	S	1	1	8.80	8.80	33.42	33.42	25.5	25.5	106.2	106.2	7.78	7.79	0.29	0.30	8.24	8.24	9.03
		WMS-1N				S		2	8.80		33.42		25.5		106.1		7.79		0.30		9.82	9.82	
		WMS-1N				M	3	1	8.79	8.79	33.75	33.75	25.3	25.3	104.8	104.9	7.74	7.75	0.61	0.61	7.87	7.87	4.97
		WMS-1N				M		2	8.79		33.75		25.3		104.9		7.75		0.60		2.07	2.07	
		WMS-1N				B	6	1	8.78	8.78	33.84	33.84	25.2	25.2	104.3	104.4	7.71	7.71	1.07	1.08	3.26	3.26	3.74
		WMS-1N				B		2	8.78		33.84		25.2		104.4		7.70		1.08		4.22	4.22	
	Mid-Ebb	WMS-2N	Rain	14:45	3.6	S	1	1	8.85	8.85	33.60	33.60	25.5	25.5	105.4	105.5	7.75	7.76	0.70	0.71	3.55	3.55	6.26
		WMS-2N				S		2	8.85		33.60		25.5		105.5		7.76		0.72		8.96	8.96	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.87	8.87	33.79	33.79	25.3	25.3	104.6	104.7	7.71	7.71	0.59	0.59	3.24	3.24	5.33
		WMS-2N				B		2	8.87		33.79		25.3		104.7		7.70		0.58		7.42	7.42	
	Mid-Ebb	WMS3	Rain	14:15	2	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1	1	8.86	8.86	33.60	33.60	25.5	25.5	105.4	105.4	7.84	7.85	0.86	0.87	11.65	11.65	11.37
		WMS3				M		2	8.86		33.60		25.5		105.3		7.85		0.87		11.09	11.09	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	Rain	13:30	3.6	S	1	1	8.84	8.84	33.40	33.40	25.6	25.6	106.8	106.9	7.83	7.84	0.12	0.12	8.91	8.91	8.48
		WMS4				S		2	8.84		33.40		25.6		106.9		7.84		0.11		8.04	8.04	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.84	8.84	33.80	33.80	25.3	25.3	106.0	106.1	7.79	7.80	0.16	0.17	7.17	7.17	8.91
		WMS4				B		2	8.84		33.80		25.3		106.1		7.80		0.17		10.65	10.65	
	Mid-Ebb	WMS5	Rain	13:45	3.5	S	1	1	8.83	8.83	33.28	33.28	25.6	25.6	106.3	106.4	7.80	7.81	0.19	0.20	8.27	8.27	7.70
		WMS5				S		2	8.83		33.28		25.6		106.4		7.81		0.20		7.13	7.13	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	8.83	8.83	33.85	33.85	25.2	25.2	105.8	105.9	7.79	7.79	0.24	0.24	8.02	8.02	5.81
		WMS5				B		2	8.83		33.85		25.2		105.9		7.78		0.23		3.60	3.60	
	Mid-Ebb	WMS6	Rain	14:00	3.5	S	1	1	8.83	8.83	33.28	33.28	25.6	25.6	106.1	106.1	7.79	7.80	0.18	0.19	7.73	7.73	7.94
		WMS6				S		2	8.83		33.28		25.6		106.0		7.80		0.19		8.14	8.14	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	8.83	8.83	33.85	33.85	25.2	25.2	105.0	105.0	7.73	7.74	0.27	0.28	8.90	8.90	7.86
		WMS6				B		2	8.83		33.85		25.2		104.9		7.74		0.28		6.81	6.81	
	Mid-Ebb	I2	Rain	13:00	16	S	1	1	8.80	8.80	33.55	33.55	25.6	25.6	106.6	106.7	7.84	7.84	0.49	0.50	7.95	7.95	7.17
		I2				S		2	8.80		33.55		25.6		106.7		7.83		0.50		6.39	6.39	
		I2				M	8	1	8.78	8.78	33.90	33.90	25.1	25.1	105.0	105.1	7.76	7.77	0.42	0.43	7.38	7.38	8.67
		I2				M		2	8.78		33.90		25.1		105.1		7.77		0.43		9.95	9.95	
		I2				B	15	1	8.75	8.75	34.11	34.11	25.0	25.0	104.2	104.2	7.74	7.75	1.13	1.14	10.39	10.39	7.15
		I2				B		2	8.75		34.11		25.0		104.1		7.75		1.14		3.91	3.91	
	Mid-Ebb	C2	Rain	14:30	3.7	S	1	1	8.85	8.85	33.60	33.60	25.5	25.5	105.9	105.9	7.78	7.78	0.79	0.80	20.54	20.54	21.76
		C2				S		2	8.85		33.60		25.5		105.8		7.77		0.80		22.97	22.97	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	8.86	8.86	33.80	33.80	25.3	25.3	105.0	105.1	7.72	7.73	0.65	0.66	20.88	20.88	20.39
		C2				B		2	8.86		33.80		25.3		105.1		7.73		0.66		19.89	19.89	

Mid-Ebb	C3	Rain	13:15	13	S	1	1	8.82	8.82	33.58	33.58	25.5	25.5	107.1	107.2	7.84	7.85	0.55	0.56	18.75	18.75	19.94
	C3				S		2	8.82		33.58		25.5		107.2		7.85		0.56		21.12	21.12	
	C3				M	7	1	8.81	8.81	34.20	34.20	25.1	25.1	105.8	105.9	7.80	7.81	0.31	0.32	23.29	23.29	23.48
	C3				M		2	8.81		34.20		25.1		105.9		7.81		0.32		23.66	23.66	
	C3				B	12	1	8.80	8.80	34.16	34.16	25.0	25.0	104.6	104.7	7.76	7.77	1.49	1.50	20.55	20.55	21.59
	C3				B		2	8.80		34.16		25.0		104.7		7.77		1.50		22.63	22.63	
Mid-Flood	WMS-1N	Rain	7:45	6.8	S	1	1	8.72	8.72	33.30	33.30	25.4	25.4	105.5	105.5	7.75	7.76	0.39	0.38	7.51	7.51	7.06
	WMS-1N				S		2	8.72		33.30		25.4		105.4		7.76		0.37		6.60	6.60	
	WMS-1N				M	3	1	8.71	8.71	33.65	33.65	25.2	25.2	104.0	104.1	7.73	7.73	0.58	0.58	8.23	8.23	9.19
	WMS-1N				M		2	8.71		33.65		25.2		104.1		7.72		0.57		10.14	10.14	
	WMS-1N				B	6	1	8.70	8.70	33.74	33.74	25.1	25.1	103.5	103.6	7.68	7.68	1.06	1.07	7.92	7.92	8.12
	WMS-1N				B		2	8.70		33.74		25.1		103.6		7.67		1.07		8.32	8.32	
Mid-Flood	WMS-2N	Rain	7:30	3.9	S	1	1	8.77	8.77	33.58	33.58	25.4	25.4	104.7	104.7	7.73	7.73	0.69	0.70	3.70	3.70	6.60
	WMS-2N				S		2	8.77		33.58		25.4		104.6		7.72		0.70		9.50	9.50	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	8.80	8.80	33.70	33.70	25.2	25.2	103.8	103.9	7.68	7.68	0.57	0.57	6.35	6.35	6.46
	WMS-2N				B		2	8.80		33.70		25.2		103.9		7.67		0.56		6.56	6.56	
Mid-Flood	WMS3	Rain	7:15	2.3	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1	1	8.78	8.78	33.49	33.49	25.4	25.4	104.6	104.6	7.81	7.82	0.85	0.84	5.00	5.00	9.02
	WMS3				M		2	8.78		33.49		25.4		104.5		7.82		0.82		13.03	13.03	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	Rain	6:30	4	S	1	1	8.76	8.76	33.28	33.28	25.5	25.5	106.0	106.1	7.80	7.81	0.09	0.10	4.72	4.72	7.38
	WMS4				S		2	8.76		33.28		25.5		106.1		7.81		0.10		10.04	10.04	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	8.76	8.76	33.68	33.68	25.2	25.2	105.2	105.3	7.76	7.77	0.16	0.16	3.63	3.63	6.22
	WMS4				B		2	8.76		33.68		25.2		105.3		7.77		0.15		8.80	8.80	
Mid-Flood	WMS5	Rain	6:45	4	S	1	1	8.75	8.75	33.16	33.16	25.5	25.5	105.6	105.6	7.77	7.78	0.21	0.21	8.81	8.81	8.26
	WMS5				S		2	8.75		33.16		25.5		105.5		7.78		0.20		7.71	7.71	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	3	1	8.76	8.76	33.73	33.73	25.1	25.1	105.0	105.1	7.75	7.76	0.24	0.25	8.75	8.75	8.31
	WMS5				B		2	8.76		33.73		25.1		105.1		7.76		0.25		7.87	7.87	
Mid-Flood	WMS6	Rain	7:00	4	S	1	1	8.75	8.75	33.15	33.15	25.5	25.5	105.2	105.3	7.76	7.77	0.17	0.18	8.34	8.34	8.13
	WMS6				S		2	8.75		33.15		25.5		105.3		7.77		0.18		7.91	7.91	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	3	1	8.76	8.76	33.73	33.73	25.1	25.1	104.2	104.2	7.70	7.71	0.25	0.26	7.30	7.30	7.15
	WMS6				B		2	8.76		33.73		25.1		104.1		7.71		0.26		6.99	6.99	
Mid-Flood	I1	Rain	6:15	14	S	1	1	8.74	8.74	33.49	33.49	25.4	25.4	106.5	106.5	7.81	7.82	0.52	0.53	12.00	12.00	13.44
	I1				S		2	8.74		33.49		25.4		106.4		7.82		0.53		14.88	14.88	
	I1				M	7	1	8.74	8.74	34.08	34.08	25.0	25.0	105.0	105.1	7.77	7.78	0.29	0.29	11.81	11.81	10.87
	I1				M		2	8.74		34.08		25.0		105.1		7.78		0.28		9.92	9.92	
	I1				B	13	1	8.73	8.73	34.05	34.05	24.9	24.9	103.8	103.9	7.73	7.74	1.41	1.42	12.03	12.03	11.13
	I1				B		2	8.73		34.05		24.9		103.9		7.74		1.42		10.23	10.23	
Mid-Flood	C1	Rain	6:00	17	S	1	1	8.72	8.72	33.43	33.43	25.5	25.5	105.8	105.9	7.81	7.81	0.47	0.47	20.77	20.77	21.17
	C1				S		2	8.72		33.43		25.5		105.9		7.80		0.46		21.56	21.56	
	C1				M	8	1	8.70	8.70	33.78	33.78	25.0	25.0	104.2	104.3	7.73	7.74	0.39	0.40	23.58	23.58	22.84
	C1				M		2	8.70		33.78		25.0		104.3		7.74		0.40		22.09	22.09	
	C1				B	16	1	8.70	8.70	33.98	33.98	25.0	25.0	103.7	103.7	7.76	7.77	1.09	1.09	16.26	16.26	21.65
	C1				B		2	8.70		33.98		25.0		103.6		7.77		1.08		27.04	27.04	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (ºC)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (ºC), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/20/2026	Mid-Ebb	WMS-1N	RAINY	17:30	6.8	S	1	1	8.88	8.88	32.43	32.43	26.8	26.8	109.5	109.6	7.86	7.87	0.15	0.16	3.68	3.68	7.27
		WMS-1N				S		2	8.88		32.43		26.8		109.6		7.87		0.16		10.85	10.85	
		WMS-1N				M	3	1	8.86	8.86	32.95	32.95	24.4	24.4	108.0	108.1	7.81	7.82	0.43	0.44	3.15	3.15	5.99
		WMS-1N				M		2	8.86		32.95		24.4		108.1		7.82		0.44		8.82	8.82	
		WMS-1N				B	6	1	8.85	8.85	33.03	33.03	23.1	23.1	106.3	106.4	7.75	7.76	1.05	1.06	4.14	4.14	3.18
		WMS-1N				B		2	8.85		33.03		23.1		106.4		7.76		1.06		2.22	2.22	
	Mid-Ebb	WMS-2N	RAINY	17:15	3.6	S	1	1	8.92	8.92	32.69	32.69	26.8	26.8	107.3	107.4	7.79	7.80	0.40	0.41	7.75	7.75	5.33
		WMS-2N				S		2	8.92		32.69		26.8		107.4		7.80		0.41		2.90	2.90	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.88	8.88	32.91	32.91	25.9	25.9	106.1	106.2	7.75	7.76	0.65	0.66	1.74	1.74	4.55
		WMS-2N				B		2	8.88		32.91		25.9		106.2		7.76		0.66		7.35	7.35	
	Mid-Ebb	WMS3	RAINY	16:45	2.2	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.1	1	8.92	8.92	32.73	32.73	26.8	26.8	106.9	107.0	7.77	7.78	0.61	0.62	4.68	4.68	6.13
		WMS3				M		2	8.92		32.73		26.8		107.0		7.78		0.62		7.58	7.58	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	RAINY	16:00	3.5	S	1	1	8.92	8.92	33.53	33.53	26.8	26.8	108.2	108.3	7.84	7.85	0.11	0.12	3.35	3.35	4.36
		WMS4				S		2	8.92		33.53		26.8		108.3		7.85		0.12		5.37	5.37	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.90	8.90	32.88	32.88	26.2	26.2	106.9	107.0	7.79	7.80	0.24	0.25	4.06	4.06	7.13
		WMS4				B		2	8.90		32.88		26.2		107.0		7.80		0.25		10.20	10.20	
	Mid-Ebb	WMS5	RAINY	16:15	3.7	S	1	1	8.88	8.88	32.40	32.40	26.8	26.8	107.3	107.4	7.81	7.82	0.19	0.20	4.26	4.26	5.00
		WMS5				S		2	8.88		32.40		26.8		107.4		7.82		0.20		5.74	5.74	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	8.87	8.87	33.01	33.01	26.1	26.1	106.0	106.1	7.77	7.78	0.28	0.29	3.35	3.35	5.37
		WMS5				B		2	8.87		33.01		26.1		106.1		7.78		0.29		7.39	7.39	
	Mid-Ebb	WMS6	RAINY	16:30	3.7	S	1	1	8.88	8.88	32.40	32.40	26.8	26.8	106.4	106.5	7.78	7.79	0.25	0.26	7.46	7.46	4.73
		WMS6				S		2	8.88		32.40		26.8		106.5		7.79		0.26		2.00	2.00	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	8.87	8.87	33.01	33.01	26.1	26.1	105.0	105.1	7.73	7.74	0.37	0.38	4.39	4.39	3.89
		WMS6				B		2	8.87		33.01		26.1		105.1		7.74		0.38		3.38	3.38	
	Mid-Ebb	I2	RAINY	15:30	16	S	1	1	8.90	8.90	32.65	32.65	27.0	27.0	108.3	108.4	7.85	7.86	0.22	0.23	2.57	2.57	3.60
		I2				S		2	8.90		32.65		27.0		108.4		7.86		0.23		4.63	4.63	
		I2				M	8	1	8.88	8.88	33.05	33.05	24.5	24.5	106.5	106.6	7.82	7.83	0.35	0.35	3.80	3.80	4.70
		I2				M		2	8.88		33.05		24.5		106.6		7.83		0.34		5.60	5.60	
		I2				B	15	1	8.85	8.85	33.28	33.28	23.2	23.2	105.3	105.4	7.78	7.79	1.05	1.06	3.64	3.64	5.16
		I2				B		2	8.85		33.28		23.2		105.4		7.79		1.06		6.67	6.67	
	Mid-Ebb	C2	RAINY	17:00	3.8	S	1	1	8.92	8.92	32.70	32.70	26.8	26.8	107.5	107.5	7.79	7.80	0.36	0.37	6.57	6.57	7.84
		C2				S		2	8.92		32.70		26.8		107.4		7.80		0.37		9.10	9.10	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	8.88	8.88	32.91	32.91	25.9	25.9	106.2	106.3	7.76	7.77	0.62	0.63	10.09	10.09	8.06
		C2				B		2	8.88		32.91		25.9		106.3		7.77		0.63		6.02	6.02	

Mid-Ebb	C3	RAINY	15:45	13.5	S	1	1	8.92	8.92	32.73	32.73	26.9	26.9	109.1	109.2	7.89	7.90	0.29	0.30	4.95	4.95	4.69
	C3				S		2	8.92		32.73		26.9		109.2		7.90		0.30		4.42	4.42	
	C3				M	7	1	8.86	8.86	33.33	33.33	24.6	24.6	107.1	107.2	7.83	7.84	0.42	0.43	3.24	3.24	3.20
	C3				M		2	8.86		33.33		24.6		107.2		7.84		0.43		3.16	3.16	
	C3				B	13	1	8.85	8.85	33.25	33.25	23.4	23.4	106.2	106.3	7.80	7.81	1.19	1.20	4.65	4.65	6.53
	C3				B		2	8.85		33.25		23.4		106.3		7.81		1.20		8.40	8.40	
Mid-Flood	WMS-1N	RAINY	10:15	7	S	1	1	8.95	8.95	32.61	32.61	26.5	26.5	108.8	108.9	7.83	7.84	0.11	0.12	2.68	2.68	5.33
	WMS-1N				S		2	8.95		32.61		26.5		108.9		7.84		0.12		7.97	7.97	
	WMS-1N				M	3	1	8.93	8.93	33.10	33.10	24.3	24.3	107.2	107.3	7.78	7.79	0.43	0.43	9.12	9.12	6.00
	WMS-1N				M		2	8.93		33.10		24.3		107.3		7.79		0.42		2.88	2.88	
	WMS-1N				B	6	1	8.91	8.91	33.17	33.17	23.0	23.0	105.5	105.6	7.73	7.74	1.01	1.02	2.74	2.74	5.68
	WMS-1N				B		2	8.91		33.17		23.0		105.6		7.74		1.02		8.61	8.61	
Mid-Flood	WMS-2N	RAINY	10:00	4	S	1	1	9.00	9.00	32.85	32.85	26.6	26.6	106.6	106.7	7.76	7.77	0.36	0.37	9.07	9.07	8.74
	WMS-2N				S		2	9.00		32.85		26.6		106.7		7.77		0.37		8.41	8.41	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	8.96	8.96	33.06	33.06	25.8	25.8	105.3	105.4	7.72	7.73	0.61	0.62	10.76	10.76	6.22
	WMS-2N				B		2	8.96		33.06		25.8		105.4		7.73		0.62		1.68	1.68	
Mid-Flood	WMS3	RAINY	9:45	2.5	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.3	1	9.00	9.00	32.88	32.88	26.6	26.6	106.0	106.1	7.74	7.75	0.55	0.56	5.61	5.61	6.19
	WMS3				M		2	9.00		32.88		26.6		106.1		7.75		0.56		6.76	6.76	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	RAINY	9:00	4	S	1	1	8.99	8.99	33.68	33.68	26.6	26.6	107.4	107.5	7.81	7.82	0.09	0.10	3.99	3.99	6.84
	WMS4				S		2	8.99		33.68		26.6		107.5		7.82		0.10		9.69	9.69	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	8.97	8.97	33.07	33.07	26.1	26.1	106.0	106.1	7.76	7.77	0.22	0.23	5.00	5.00	3.30
	WMS4				B		2	8.97		33.07		26.1		106.1		7.77		0.23		1.60	1.60	
Mid-Flood	WMS5	RAINY	9:15	4.1	S	1	1	8.96	8.96	32.56	32.56	26.6	26.6	106.4	106.5	7.78	7.79	0.17	0.18	5.47	5.47	7.76
	WMS5				S		2	8.96		32.56		26.6		106.5		7.79		0.18		10.05	10.05	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	3	1	8.95	8.95	33.16	33.16	26.0	26.0	105.2	105.3	7.74	7.75	0.26	0.27	2.13	2.13	2.85
	WMS5				B		2	8.95		33.16		26.0		105.3		7.75		0.27		3.57	3.57	
Mid-Flood	WMS6	RAINY	9:30	4.1	S	1	1	8.96	8.96	32.56	32.56	26.6	26.6	106.5	106.6	7.75	7.76	0.22	0.23	4.00	4.00	3.77
	WMS6				S		2	8.96		32.56		26.6		106.7		7.76		0.23		3.54	3.54	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	3	1	8.95	8.95	33.18	33.18	26.0	26.0	104.1	104.2	7.70	7.71	0.34	0.35	3.54	3.54	4.17
	WMS6				B		2	8.95		33.18		26.0		104.2		7.71		0.35		4.79	4.79	
Mid-Flood	I1	RAINY	8:45	14.5	S	1	1	8.99	8.99	32.88	32.88	26.6	26.6	108.3	108.4	7.86	7.87	0.26	0.27	7.42	7.42	5.24
	I1				S		2	8.99		32.88		26.6		108.4		7.87		0.27		3.06	3.06	
	I1				M	7	1	8.96	8.96	33.49	33.49	24.5	24.5	106.3	106.4	7.80	7.81	0.38	0.39	10.05	10.05	9.08
	I1				M		2	8.96		33.49		24.5		106.4		7.81		0.39		8.10	8.10	
	I1				B	14	1	8.93	8.93	33.41	33.41	23.3	23.3	105.3	105.3	7.77	7.78	1.16	1.17	11.18	11.18	7.94
	I1				B		2	8.93		33.41		23.3		105.2		7.78		1.17		4.69	4.69	
Mid-Flood	C1	RAINY	8:30	17	S	1	1	8.97	8.97	32.81	32.81	26.7	26.7	107.5	107.6	7.82	7.83	0.19	0.20	11.91	11.91	7.57
	C1				S		2	8.97		32.81		26.7		107.6		7.83		0.20		3.22	3.22	
	C1				M	8	1	8.95	8.95	33.22	33.22	24.3	24.3	105.7	105.8	7.79	7.80	0.33	0.34	5.66	5.66	4.32
	C1				M		2	8.95		33.22		24.3		105.8		7.80		0.34		2.98	2.98	
	C1				B	16	1	8.92	8.92	33.42	33.42	23.1	23.1	104.5	104.6	7.75	7.76	1.02	1.03	3.14	3.14	5.52
	C1				B		2	8.92		33.42		23.1		104.6		7.76		1.03		7.89	7.89	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (ºC)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (ºC), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/22/2026	Mid-Ebb	WMS-1N	SUNNY	19:00	6.7	S	1	1	8.90	8.90	31.40	31.40	27.2	27.2	106.3	106.4	7.77	7.77	0.18	0.19	5.70	5.70	3.80
		WMS-1N				S		2	8.90		31.40		27.2		106.4		7.76		0.19		1.90	1.90	
		WMS-1N				M	3	1	8.87	8.87	31.88	31.88	26.6	26.6	104.0	104.1	7.67	7.68	0.29	0.30	1.91	1.91	5.07
		WMS-1N				M		2	8.87		31.88		26.6		104.1		7.68		0.30		8.22	8.22	
		WMS-1N				B	6	1	8.85	8.85	33.73	33.73	24.7	24.7	102.9	103.0	7.63	7.64	1.07	1.08	1.97	1.97	1.95
		WMS-1N				B		2	8.85		33.73		24.7		103.0		7.64		1.08		1.92	1.92	
	Mid-Ebb	WMS-2N	SUNNY	18:45	3.7	S	1	1	8.93	8.93	31.57	31.57	27.3	27.3	105.8	105.9	7.73	7.74	0.31	0.32	7.54	7.54	7.55
		WMS-2N				S		2	8.93		31.57		27.3		105.9		7.74		0.32		7.56	7.56	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.88	8.88	32.05	32.05	26.5	26.5	102.7	102.8	7.62	7.63	0.80	0.81	9.51	9.51	6.16
		WMS-2N				B		2	8.88		32.05		26.5		102.8		7.63		0.81		2.81	2.81	
	Mid-Ebb	WMS3	SUNNY	18:15	2.1	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.1	1	8.96	8.96	31.55	31.55	27.3	27.3	104.3	104.4	7.68	7.69	0.39	0.40	12.91	12.91	8.93
		WMS3				M		2	8.96		31.55		27.3		104.4		7.69		0.40		4.95	4.95	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	SUNNY	17:30	3.6	S	1	1	8.93	8.93	31.67	31.67	27.1	27.1	107.2	107.3	7.84	7.85	0.17	0.18	8.97	8.97	9.92
		WMS4				S		2	8.93		31.67		27.1		107.3		7.85		0.18		10.86	10.86	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.88	8.88	31.85	31.85	26.8	26.8	105.0	105.1	7.77	7.78	0.11	0.12	2.77	2.77	4.77
		WMS4				B		2	8.88		31.85		26.8		105.1		7.78		0.12		6.77	6.77	
	Mid-Ebb	WMS5	SUNNY	17:45	3.7	S	1	1	8.95	8.95	31.63	31.63	27.3	27.3	106.6	106.7	7.81	7.82	0.37	0.38	7.12	7.12	5.13
		WMS5				S		2	8.95		31.63		27.3		106.7		7.82		0.38		3.13	3.13	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	8.92	8.92	32.48	32.48	26.5	26.5	104.7	104.8	7.75	7.75	0.22	0.23	8.58	8.58	5.89
		WMS5				B		2	8.92		32.48		26.5		104.8		7.74		0.23		3.19	3.19	
	Mid-Ebb	WMS6	SUNNY	18:00	3.7	S	1	1	8.95	8.95	31.63	31.63	27.3	27.3	105.7	105.8	7.77	7.78	0.41	0.42	8.41	8.41	6.14
		WMS6				S		2	8.95		31.63		27.3		105.8		7.78		0.42		3.87	3.87	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	8.92	8.92	32.48	32.48	26.5	26.5	104.0	104.1	7.68	7.69	0.27	0.28	8.76	8.76	8.50
		WMS6				B		2	8.92		32.48		26.5		104.1		7.69		0.28		8.24	8.24	
	Mid-Ebb	I2	SUNNY	17:00	16.5	S	1	1	8.85	8.85	31.53	31.53	27.4	27.4	108.0	108.1	7.87	7.88	0.46	0.47	9.39	9.39	6.59
		I2				S		2	8.85		31.53		27.4		108.1		7.88		0.47		3.79	3.79	
		I2				M	8	1	8.80	8.80	34.04	34.04	23.7	23.7	105.7	105.8	7.77	7.78	0.20	0.21	10.50	10.50	9.43
		I2				M		2	8.80		34.04		23.7		105.8		7.78		0.21		8.35	8.35	
		I2				B	16	1	8.78	8.78	34.12	34.12	23.2	23.2	103.9	104.0	7.67	7.68	1.08	1.09	5.47	5.47	4.50
		I2				B		2	8.78		34.12		23.2		104.0		7.68		1.09		3.52	3.52	
	Mid-Ebb	C2	SUNNY	18:30	3.8	S	1	1	8.94	8.94	31.60	31.60	27.3	27.3	105.9	106.0	7.73	7.74	0.29	0.30	2.38	2.38	5.91
		C2				S		2	8.94		31.60		27.3		106.0		7.74		0.30		9.44	9.44	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	8.88	8.88	32.05	32.05	26.5	26.5	103.0	103.0	7.63	7.64	0.78	0.79	4.04	4.04	5.95
		C2				B		2	8.88		32.05		26.5		102.9		7.64		0.79		7.86	7.86	

Mid-Ebb	C3	SUNNY	17:15	13	S	1	1	8.89	8.89	31.52	31.52	27.3	27.3	107.3	107.4	7.85	7.86	0.32	0.33	3.05	3.05	4.28
	C3				S		2	8.89		31.52		27.3		107.4		7.86		0.33		5.51	5.51	
	C3				M	6	1	8.86	8.86	34.26	34.26	24.0	24.0	105.2	105.3	7.75	7.76	0.17	0.18	7.54	7.54	5.23
	C3				M		2	8.86		34.26		24.0		105.3		7.76		0.18		2.91	2.91	
	C3				B	12	1	8.87	8.87	34.11	34.11	23.3	23.3	103.2	103.3	7.62	7.63	1.42	1.43	4.67	4.67	3.39
	C3				B		2	8.87		34.11		23.3		103.3		7.63		1.43		2.10	2.10	
Mid-Flood	WMS-1N	SUNNY	13:15	7	S	1	1	8.95	8.95	31.28	31.28	26.9	26.9	105.6	105.7	7.73	7.74	0.13	0.14	5.06	5.06	2.99
	WMS-1N				S		2	8.95		31.28		26.9		105.7		7.74		0.14		0.92	0.92	
	WMS-1N				M	3	1	8.92	8.92	31.75	31.75	26.5	26.5	103.4	103.5	7.64	7.65	0.25	0.26	4.60	4.60	4.19
	WMS-1N				M		2	8.92		31.75		26.5		103.5		7.65		0.26		3.77	3.77	
	WMS-1N				B	6	1	8.90	8.90	33.62	33.62	24.6	24.6	102.3	102.4	7.60	7.61	1.04	1.05	6.36	6.36	4.70
	WMS-1N				B		2	8.90		33.62		24.6		102.4		7.61		1.05		3.03	3.03	
Mid-Flood	WMS-2N	SUNNY	13:00	4.1	S	1	1	8.98	8.98	31.45	31.45	27.0	27.0	105.0	105.1	7.70	7.71	0.27	0.28	2.97	2.97	2.55
	WMS-2N				S		2	8.98		31.45		27.0		105.1		7.71		0.28		2.12	2.12	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	8.92	8.92	31.93	31.93	26.3	26.3	102.1	102.2	7.59	7.60	0.75	0.76	9.30	9.30	7.76
	WMS-2N				B		2	8.92		31.93		26.3		102.2		7.60		0.76		6.22	6.22	
Mid-Flood	WMS3	SUNNY	12:45	2.4	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.2	1	9.01	9.01	31.43	31.43	27.0	27.0	103.6	103.7	7.65	7.66	0.33	0.34	1.07	1.07	2.73
	WMS3				M		2	9.01		31.43		27.0		103.7		7.66		0.34		4.39	4.39	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	SUNNY	12:00	4	S	1	1	8.98	8.98	31.56	31.56	26.8	26.8	106.6	106.7	7.82	7.82	0.15	0.16	2.58	2.58	5.96
	WMS4				S		2	8.98		31.56		26.8		106.7		7.81		0.16		9.33	9.33	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	8.93	8.93	31.73	31.73	26.6	26.6	104.5	104.6	7.75	7.76	0.08	0.09	4.24	4.24	2.93
	WMS4				B		2	8.93		31.73		26.6		104.6		7.76		0.09		1.61	1.61	
Mid-Flood	WMS5	SUNNY	12:15	4.2	S	1	1	9.00	9.00	31.51	31.51	27.0	27.0	105.9	106.0	7.79	7.80	0.35	0.36	4.37	4.37	4.38
	WMS5				S		2	9.00		31.51		27.0		106.0		7.80		0.36		4.39	4.39	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	3	1	8.96	8.96	32.36	32.36	26.3	26.3	104.1	104.2	7.72	7.73	0.19	0.20	2.61	2.61	2.96
	WMS5				B		2	8.96		32.36		26.3		104.2		7.73		0.20		3.31	3.31	
Mid-Flood	WMS6	SUNNY	12:30	4.2	S	1	1	9.00	9.00	31.52	31.52	27.0	27.0	105.1	105.2	7.75	7.76	0.39	0.40	4.54	4.54	3.33
	WMS6				S		2	9.00		31.52		27.0		105.2		7.76		0.40		2.11	2.11	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	3	1	8.96	8.96	32.36	32.36	26.3	26.3	103.3	103.4	7.66	7.67	0.22	0.23	3.26	3.26	3.48
	WMS6				B		2	8.96		32.36		26.3		103.4		7.67		0.23		3.70	3.70	
Mid-Flood	I1	SUNNY	11:45	14	S	1	1	8.93	8.93	31.43	31.43	27.0	27.0	106.5	106.6	7.82	7.83	0.30	0.31	8.94	8.94	6.58
	I1				S		2	8.93		31.43		27.0		106.6		7.83		0.31		4.22	4.22	
	I1				M	6	1	8.93	8.93	33.97	33.97	23.8	23.8	104.7	104.8	7.73	7.74	0.15	0.16	5.20	5.20	4.08
	I1				M		2	8.93		33.97		23.8		104.8		7.74		0.16		2.95	2.95	
	I1				B	13	1	8.88	8.88	34.02	34.02	23.2	23.2	102.6	102.7	7.60	7.61	1.39	1.40	1.95	1.95	2.16
	I1				B		2	8.88		34.02		23.2		102.7		7.61		1.40		2.36	2.36	
Mid-Flood	C1	SUNNY	11:30	17.5	S	1	1	8.90	8.90	31.41	31.41	27.2	27.2	107.2	107.3	7.84	7.85	0.43	0.44	8.59	8.59	6.04
	C1				S		2	8.90		31.41		27.2		107.3		7.85		0.44		3.49	3.49	
	C1				M	8	1	8.84	8.84	33.95	33.95	23.6	23.6	105.1	105.2	7.75	7.76	0.16	0.17	3.20	3.20	4.01
	C1				M		2	8.84		33.95		23.6		105.2		7.76		0.17		4.82	4.82	
	C1				B	17	1	8.83	8.83	34.03	34.03	23.0	23.0	103.0	103.1	7.63	7.64	1.06	1.07	3.22	3.22	2.16
	C1				B		2	8.83		34.03		23.0		103.1		7.64		1.07		1.10	1.10	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (°C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (°C), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/24/2026	Mid-Ebb	WMS-1N	SUNNY	9:00	6.8	S	1	1	8.68	8.68	32.81	32.81	25.3	25.3	104.8	104.9	7.73	7.74	0.17	0.18	2.94	2.94	4.13
		WMS-1N				S		2	8.68		32.81		25.3		104.9		7.74		0.18		5.31	5.31	
		WMS-1N				M	3	1	8.68	8.68	33.17	33.17	25.1	25.1	103.6	103.7	7.70	7.70	0.47	0.48	2.21	2.21	2.00
		WMS-1N				M		2	8.68		33.17		25.1		103.7		7.69		0.48		1.79	1.79	
		WMS-1N				B	6	1	8.65	8.65	33.26	33.26	25.0	25.0	103.1	103.1	7.66	7.66	1.03	1.04	8.05	8.05	6.07
		WMS-1N				B		2	8.65		33.26		25.0		103.0		7.65		1.04		4.09	4.09	
	Mid-Ebb	WMS-2N	SUNNY	8:30	3.9	S	1	1	8.72	8.72	33.00	33.00	25.3	25.3	104.1	104.2	7.70	7.71	0.59	0.58	1.45	1.45	2.65
		WMS-2N				S		2	8.72		33.00		25.3		104.2		7.71		0.57		3.84	3.84	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.74	8.74	33.21	33.21	25.1	25.1	103.3	103.4	7.65	7.66	0.47	0.48	4.56	4.56	5.55
		WMS-2N				B		2	8.74		33.21		25.1		103.4		7.66		0.48		6.53	6.53	
	Mid-Ebb	WMS3	SUNNY	8:45	2.5	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.5	1	8.74	8.74	33.03	33.03	25.3	25.3	103.9	104.0	7.63	7.64	0.76	0.77	2.47	2.47	2.44
		WMS3				M		2	8.74		33.03		25.3		104.0		7.64		0.77		2.41	2.41	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	SUNNY	7:30	3.8	S	1	1	8.71	8.71	32.82	32.82	25.4	25.4	105.6	105.7	7.78	7.79	0.06	0.07	7.38	7.38	8.82
		WMS4				S		2	8.71		32.82		25.4		105.7		7.79		0.07		10.25	10.25	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.72	8.72	33.22	33.22	25.1	25.1	104.8	104.8	7.74	7.75	0.11	0.12	2.95	2.95	4.39
		WMS4				B		2	8.72		33.22		25.1		104.7		7.75		0.12		5.82	5.82	
	Mid-Ebb	WMS5	SUNNY	7:45	4	S	1	1	8.72	8.72	32.68	32.68	25.4	25.4	105.1	105.2	7.75	7.76	0.09	0.09	7.06	7.06	4.56
		WMS5				S		2	8.72		32.68		25.4		105.2		7.76		0.08		2.05	2.05	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	8.72	8.72	33.27	33.27	25.0	25.0	104.6	104.7	7.73	7.74	0.17	0.17	2.90	2.90	6.50
		WMS5				B		2	8.72		33.27		25.0		104.7		7.74		0.16		10.09	10.09	
	Mid-Ebb	WMS6	SUNNY	8:00	3.4	S	1	1	8.72	8.72	33.68	33.68	25.4	25.4	104.8	104.9	7.74	7.74	0.11	0.11	9.35	9.35	9.36
		WMS6				S		2	8.72		33.68		25.4		104.9		7.73		0.10		9.37	9.37	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	8.72	8.72	33.28	33.28	25.0	25.0	103.7	103.8	7.69	7.69	0.19	0.19	5.21	5.21	4.84
		WMS6				B		2	8.72		33.28		25.0		103.8		7.68		0.18		4.47	4.47	
	Mid-Ebb	I2	SUNNY	7:00	15	S	1	1	8.60	8.60	33.75	33.75	25.6	25.6	104.5	104.6	7.73	7.74	0.49	0.48	10.95	10.95	8.41
		I2				S		2	8.60		33.75		25.6		104.6		7.74		0.47		5.87	5.87	
		I2				M	7	1	8.55	8.55	34.08	34.08	25.2	25.2	103.4	103.4	7.69	7.70	0.36	0.37	3.32	3.32	6.00
		I2				M		2	8.55		34.08		25.2		103.3		7.70		0.37		8.67	8.67	
		I2				B	14	1	8.51	8.51	34.25	34.25	25.2	25.2	102.5	102.6	7.66	7.66	0.91	0.92	4.65	4.65	6.64
		I2				B		2	8.51		34.25		25.2		102.6		7.65		0.92		8.62	8.62	
	Mid-Ebb	C2	SUNNY	8:15	3.9	S	1	1	8.60	8.60	33.83	33.83	25.5	25.5	103.7	103.8	7.70	7.71	0.76	0.77	9.04	9.04	6.35
		C2				S		2	8.60		33.83		25.5		103.8		7.71		0.77		3.66	3.66	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	8.62	8.62	33.95	33.95	25.3	25.3	102.5	102.6	7.65	7.66	0.89	0.90	8.70	8.70	6.06
		C2				B		2	8.62		33.95		25.3		102.6		7.66		0.90		3.42	3.42	

Mid-Ebb	C3	SUNNY	7:15	13	S	1	1	8.61	8.61	33.75	33.75	25.6	25.6	105.0	105.1	7.75	7.76	0.56	0.57	3.02	3.02	5.41
	C3				S		2	8.61		33.75		25.6		105.1		7.76		0.57		7.79	7.79	
	C3				M	6	1	8.61	8.61	33.33	33.33	25.2	25.2	104.2	104.2	7.73	7.73	0.32	0.32	9.28	9.28	6.50
	C3				M		2	8.61		33.33		25.2		104.1		7.72		0.31		3.72	3.72	
	C3				B	12	1	8.60	8.60	33.33	33.33	25.1	25.1	103.5	103.5	7.69	7.70	0.88	0.89	7.34	7.34	7.33
	C3				B		2	8.60		33.33		25.1		103.4		7.70		0.89		7.32	7.32	
Mid-Flood	WMS-1N	SUNNY	16:45	7.3	S	1	1	8.62	8.62	33.68	33.68	25.7	25.7	104.3	104.4	7.73	7.74	0.56	0.57	3.44	3.44	3.92
	WMS-1N				S		2	8.62		33.68		25.7		104.4		7.74		0.57		4.40	4.40	
	WMS-1N				M	3	1	8.62	8.62	34.00	34.00	25.5	25.5	103.0	103.1	7.66	7.67	0.39	0.39	3.98	3.98	6.40
	WMS-1N				M		2	8.62		34.00		25.5		103.1		7.67		0.38		8.82	8.82	
	WMS-1N				B	6	1	8.64	8.64	34.02	34.02	25.4	25.4	102.5	102.5	7.63	7.64	0.91	0.91	2.54	2.54	5.78
	WMS-1N				B		2	8.64		34.02		25.4		102.4		7.64		0.90		9.01	9.01	
Mid-Flood	WMS-2N	SUNNY	16:30	4.4	S	1	1	8.66	8.66	33.90	33.90	25.6	25.6	103.7	103.7	7.70	7.70	0.76	0.77	1.22	1.22	1.71
	WMS-2N				S		2	8.66		33.90		25.6		103.6		7.69		0.77		2.20	2.20	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	8.65	8.65	34.03	34.03	25.4	25.4	102.9	102.9	7.66	7.66	0.95	0.95	4.74	4.74	3.14
	WMS-2N				B		2	8.65		34.03		25.4		102.8		7.65		0.94		1.54	1.54	
Mid-Flood	WMS3	SUNNY	16:15	2.8	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.5	1	8.67	8.67	33.90	33.90	25.6	25.6	103.9	104.0	7.70	7.71	0.73	0.74	4.96	4.96	4.92
	WMS3				M		2	8.67		33.90		25.6		104.0		7.71		0.74		4.88	4.88	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	SUNNY	15:30	4.3	S	1	1	8.69	8.69	33.65	33.65	25.8	25.8	105.6	105.7	7.80	7.81	0.31	0.32	10.73	10.73	7.39
	WMS4				S		2	8.69		33.65		25.8		105.7		7.81		0.32		4.04	4.04	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	8.70	8.70	34.03	34.03	25.5	25.5	104.9	104.9	7.77	7.78	0.40	0.41	4.11	4.11	3.36
	WMS4				B		2	8.70		34.03		25.5		104.8		7.78		0.41		2.60	2.60	
Mid-Flood	WMS5	SUNNY	15:45	4.5	S	1	1	8.68	8.68	33.55	33.55	25.8	25.8	104.8	104.8	7.75	7.76	0.69	0.70	2.88	2.88	5.54
	WMS5				S		2	8.68		33.55		25.8		104.7		7.76		0.70		8.19	8.19	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	4	1	8.68	8.68	34.05	34.05	25.4	25.4	104.2	104.3	7.73	7.73	0.46	0.46	3.42	3.42	3.43
	WMS5				B		2	8.68		34.05		25.4		104.3		7.72		0.45		3.44	3.44	
Mid-Flood	WMS6	SUNNY	16:00	4.8	S	1	1	8.68	8.68	33.55	33.55	25.8	25.8	105.1	105.1	7.76	7.77	0.44	0.45	4.55	4.55	7.43
	WMS6				S		2	8.68		33.55		25.8		105.0		7.77		0.46		10.30	10.30	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	4	1	8.68	8.68	34.05	34.05	25.4	25.4	103.5	103.6	7.69	7.70	0.57	0.57	4.66	4.66	6.83
	WMS6				B		2	8.68		34.05		25.4		103.6		7.70		0.56		9.00	9.00	
Mid-Flood	I1	SUNNY	15:00	14	S	1	1	8.68	8.68	33.85	33.85	25.7	25.7	105.6	105.7	7.78	7.78	0.66	0.67	2.47	2.47	2.88
	I1				S		2	8.68		33.85		25.7		105.7		7.77		0.67		3.29	3.29	
	I1				M	7	1	8.68	8.68	33.40	33.40	25.3	25.3	104.8	104.8	7.75	7.74	0.41	0.42	9.33	9.33	5.56
	I1				M		2	8.68		33.40		25.3		104.7		7.73		0.42		1.79	1.79	
	I1				B	13	1	8.69	8.69	33.42	33.42	25.2	25.2	104.0	104.1	7.72	7.72	0.95	0.96	3.63	3.63	4.09
	I1				B		2	8.69		33.42		25.2		104.1		7.71		0.97		4.54	4.54	
Mid-Flood	C1	SUNNY	15:15	16	S	1	1	8.68	8.68	33.82	33.82	25.7	25.7	105.1	105.2	7.75	7.76	0.51	0.52	2.33	2.33	3.91
	C1				S		2	8.68		33.82		25.7		105.2		7.76		0.52		5.48	5.48	
	C1				M	8	1	8.63	8.63	34.16	34.16	25.3	25.3	104.0	104.0	7.72	7.72	0.41	0.42	4.96	4.96	3.53
	C1				M		2	8.63		34.16		25.3		103.9		7.71		0.43		2.10	2.10	
	C1				B	15	1	8.60	8.60	34.33	34.33	25.3	25.3	103.1	103.2	7.67	7.68	0.99	0.99	2.92	2.92	2.88
	C1				B		2	8.60		34.33		25.3		103.2		7.68		0.98		2.84	2.84	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (ºC)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (ºC), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/27/2026	Mid-Ebb	WMS-1N	RAINY	11:00	6.8	S	1	1	8.80	8.80	32.30	32.30	27.2	27.2	110.1	110.2	7.78	7.79	0.46	0.47	3.38	3.38	3.95
		WMS-1N				S		2	8.80		32.30		27.2		110.2		7.79		0.47		4.52	4.52	
		WMS-1N				M	3	1	8.74	8.74	32.88	32.88	26.1	26.1	107.0	107.0	7.67	7.68	0.95	0.96	3.24	3.24	3.32
		WMS-1N				M		2	8.74		32.88		26.1		106.9		7.68		0.96		3.39	3.39	
		WMS-1N				B	6	1	8.73	8.73	33.56	33.56	25.7	25.7	104.7	104.8	7.62	7.63	1.07	1.08	2.94	2.94	3.15
		WMS-1N				B		2	8.73		33.56		25.7		104.8		7.63		1.08		3.35	3.35	
	Mid-Ebb	WMS-2N	RAINY	10:30	4	S	1	1	8.88	8.88	32.62	32.62	26.5	26.5	107.7	107.8	7.72	7.72	0.42	0.43	3.59	3.59	3.39
		WMS-2N				S		2	8.88		32.62		26.5		107.8		7.71		0.43		3.19	3.19	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.86	8.86	32.93	32.93	26.3	26.3	105.4	105.4	7.65	7.65	1.46	1.47	3.57	3.57	4.07
		WMS-2N				B		2	8.86		32.93		26.3		105.3		7.64		1.47		4.56	4.56	
	Mid-Ebb	WMS3	RAINY	10:15	2.8	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.5	1	8.95	8.95	32.59	32.59	26.5	26.5	106.7	106.8	7.67	7.68	0.35	0.36	4.55	4.55	6.65
		WMS3				M		2	8.95		32.59		26.5		106.8		7.68		0.36		8.74	8.74	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	RAINY	9:30	4	S	1	1	8.85	8.85	32.37	32.37	26.6	26.6	109.9	110.0	7.80	7.81	0.29	0.30	4.02	4.02	3.57
		WMS4				S		2	8.85		32.37		26.6		110.0		7.81		0.30		3.11	3.11	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.84	8.84	32.88	32.88	26.1	26.1	108.5	108.6	7.75	7.76	0.36	0.37	6.64	6.64	8.96
		WMS4				B		2	8.84		32.88		26.1		108.6		7.76		0.37		11.27	11.27	
	Mid-Ebb	WMS5	RAINY	9:45	4	S	1	1	8.86	8.86	32.12	32.12	26.6	26.6	108.2	108.3	7.74	7.74	0.31	0.32	6.22	6.22	7.39
		WMS5				S		2	8.86		32.12		26.6		108.3		7.73		0.32		8.56	8.56	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	8.85	8.85	33.05	33.05	26.2	26.2	106.3	106.3	7.67	7.68	0.69	0.70	5.13	5.13	5.34
		WMS5				B		2	8.85		33.05		26.2		106.2		7.68		0.70		5.55	5.55	
	Mid-Ebb	WMS6	RAINY	10:00	4	S	1	1	8.86	8.86	32.12	32.12	26.6	26.6	107.3	107.4	7.71	7.71	0.34	0.35	6.33	6.33	5.46
		WMS6				S		2	8.86		32.12		26.6		107.4		7.70		0.35		4.58	4.58	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	8.85	8.85	33.05	33.05	26.2	26.2	105.5	105.5	7.64	7.65	0.72	0.73	4.53	4.53	5.89
		WMS6				B		2	8.85		33.05		26.2		105.4		7.65		0.73		7.25	7.25	
	Mid-Ebb	I2	RAINY	9:00	17	S	1	1	8.75	8.75	32.07	32.07	26.5	26.5	109.6	109.7	7.74	7.75	0.46	0.47	4.17	4.17	4.46
		I2				S		2	8.75		32.07		26.5		109.7		7.75		0.47		4.74	4.74	
		I2				M	7	1	8.82	8.82	34.14	34.14	24.7	24.7	107.8	107.9	7.67	7.68	0.32	0.32	5.84	5.84	5.35
		I2				M		2	8.82		34.14		24.7		107.9		7.68		0.31		4.85	4.85	
		I2				B	16	1	8.95	8.95	34.45	34.45	23.3	23.3	105.3	105.3	7.63	7.63	1.07	1.07	4.22	4.22	5.09
		I2				B		2	8.95		34.45		23.3		105.2		7.62		1.06		5.95	5.95	
	Mid-Ebb	C2	RAINY	10:45	4	S	1	1	8.88	8.88	32.62	32.62	26.5	26.5	108.0	108.0	7.72	7.73	0.46	0.47	3.13	3.13	3.71
		C2				S		2	8.88		32.62		26.5		107.9		7.73		0.47		4.28	4.28	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	8.87	8.87	32.93	32.93	26.3	26.3	105.4	105.5	7.65	7.66	1.49	1.50	3.41	3.41	3.12
		C2				B		2	8.87		32.93		26.3		105.5		7.66		1.50		2.83	2.83	

	Mid-Ebb	C3	RAINY	9:15	14	S	1	1	8.75	8.75	32.10	32.10	26.7	26.7	109.1	109.2	7.72	7.73	0.42	0.43	4.44	4.44	4.56
		C3				S		2	8.75		32.10		26.7		109.2		7.73		0.43		4.67	4.67	
		C3				M	3	1	8.63	8.63	34.18	34.18	24.2	24.2	106.7	106.8	7.65	7.65	0.55	0.56	4.04	4.04	4.87
		C3				M		2	8.63		34.18		24.2		106.8		7.64		0.56		5.70	5.70	
		C3				B	13	1	8.70	8.70	34.48	34.48	23.3	23.3	104.2	104.3	7.59	7.60	1.19	1.20	7.36	7.36	6.04
		C3				B		2	8.70		34.48		23.3		104.3		7.60		1.20		4.71	4.71	
	Mid-Flood	WMS-1N	RAINY	17:45	7	S	1	1	8.85	8.85	32.36	32.36	27.3	27.3	110.8	110.8	7.80	7.81	0.49	0.50	3.12	3.12	3.10
		WMS-1N				S		2	8.85		32.36		27.3		110.7		7.81		0.50		3.07	3.07	
		WMS-1N				M	3	1	8.79	8.79	32.95	32.95	26.2	26.2	107.6	107.6	7.69	7.70	0.92	0.93	3.61	3.61	3.60
		WMS-1N				M		2	8.79		32.95		26.2		107.5		7.70		0.93		3.59	3.59	
		WMS-1N				B	6	1	8.78	8.78	33.64	33.64	25.9	25.9	105.4	105.5	7.64	7.65	1.03	1.04	3.57	3.57	3.85
		WMS-1N				B		2	8.78		33.64		25.9		105.5		7.65		1.04		4.13	4.13	
	Mid-Flood	WMS-2N	RAINY	17:30	4.2	S	1	1	8.93	8.93	32.70	32.70	26.6	26.6	108.3	108.4	7.73	7.74	0.39	0.40	3.00	3.00	3.01
		WMS-2N				S		2	8.93		32.70		26.6		108.4		7.74		0.40		3.01	3.01	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.92	8.92	33.00	33.00	26.4	26.4	106.0	106.0	7.66	7.67	1.40	1.40	4.96	4.96	3.77
		WMS-2N				B		2	8.92		33.00		26.4		105.9		7.67		1.39		2.57	2.57	
	Mid-Flood	WMS3	RAINY	17:15	3	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.5	1	8.99	8.99	32.65	32.65	26.6	26.6	107.3	107.4	7.69	7.70	0.37	0.38	1.87	1.87	3.14
		WMS3				M		2	8.99		32.65		26.6		107.4		7.70		0.38		4.41	4.41	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Flood	WMS4	RAINY	16:30	4.2	S	1	1	8.90	8.90	32.45	32.45	26.7	26.7	110.6	110.6	7.82	7.83	0.32	0.33	3.45	3.45	3.17
		WMS4				S		2	8.90		32.45		26.7		110.5		7.83		0.33		2.89	2.89	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	4	1	8.90	8.90	32.95	32.95	26.2	26.2	109.1	109.2	7.78	7.78	0.39	0.40	7.01	7.01	5.21
		WMS4				B		2	8.90		32.95		26.2		109.2		7.77		0.40		3.40	3.40	
	Mid-Flood	WMS5	RAINY	16:45	4.2	S	1	1	8.92	8.92	32.20	32.20	26.7	26.7	108.9	108.9	7.76	7.76	0.35	0.36	4.29	4.29	6.77
		WMS5				S		2	8.92		32.20		26.7		108.8		7.75		0.36		9.24	9.24	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	4	1	8.92	8.92	33.14	33.14	26.3	26.3	106.9	106.9	7.69	7.70	0.74	0.75	9.89	9.89	7.01
		WMS5				B		2	8.92		33.14		26.3		106.8		7.70		0.75		4.12	4.12	
	Mid-Flood	WMS6	RAINY	17:00	4.2	S	1	1	8.92	8.92	32.20	32.20	26.7	26.7	108.0	108.0	7.72	7.73	0.40	0.40	7.30	7.30	5.46
		WMS6				S		2	8.92		32.20		26.7		107.9		7.73		0.39		3.62	3.62	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	4	1	8.92	8.92	33.14	33.14	26.3	26.3	106.1	106.1	7.67	7.67	0.78	0.79	10.47	10.47	8.41
		WMS6				B		2	8.92		33.14		26.3		106.0		7.66		0.79		6.35	6.35	
	Mid-Flood	I1	RAINY	16:00	18	S	1	1	8.81	8.81	32.18	32.18	26.8	26.8	109.7	109.8	7.74	7.75	0.38	0.39	3.71	3.71	5.45
		I1				S		2	8.81		32.18		26.8		109.8		7.75		0.39		7.19	7.19	
		I1				M	7	1	8.68	8.68	34.26	34.26	24.3	24.3	107.4	107.4	7.67	7.67	0.51	0.52	9.91	9.91	7.91
		I1				M		2	8.68		34.26		24.3		107.3		7.66		0.52		5.90	5.90	
		I1				B	17	1	8.75	8.75	34.55	34.55	23.5	23.5	104.8	104.9	7.61	7.62	1.15	1.16	6.58	6.58	6.59
		I1				B		2	8.75		34.55		23.5		104.9		7.62		1.16		6.59	6.59	
	Mid-Flood	C1	RAINY	16:15	15	S	1	1	8.81	8.81	32.16	32.16	26.6	26.6	110.2	110.3	7.76	7.77	0.42	0.43	5.78	5.78	5.68
		C1				S		2	8.81		32.16		26.6		110.3		7.77		0.43		5.58	5.58	
		C1				M	7	1	8.87	8.87	34.22	34.22	24.8	24.8	108.4	108.5	7.69	7.70	0.29	0.30	7.20	7.20	6.35
		C1				M		2	8.87		34.22		24.8		108.5		7.70		0.30		5.50	5.50	
		C1				B	14	1	8.99	8.99	34.51	34.51	23.5	23.5	105.9	105.9	7.64	7.65	1.02	1.02	5.36	5.36	6.19
		C1				B		2	8.99		34.51		23.5		105.8		7.65		1.01		7.01	7.01	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (°C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (°C), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/29/2026	Mid-Ebb	WMS-1N	RAINY	12:15	6.8	S	1	1	9.18	9.18	27.88	27.88	29.3	29.3	110.5	110.6	7.87	7.88	0.42	0.43	8.89	8.89	6.52
		WMS-1N				S		2	9.18		27.88		29.3		110.6		7.88		0.43		4.14	4.14	
		WMS-1N				M	3	1	9.09	9.09	28.61	28.61	28.6	28.6	106.3	106.4	7.75	7.76	0.88	0.89	5.33	5.33	4.95
		WMS-1N				M		2	9.09		28.61		28.6		106.4		7.76		0.89		4.57	4.57	
		WMS-1N				B	6	1	9.05	9.05	29.26	29.26	28.4	28.4	102.2	102.3	7.63	7.64	1.03	1.04	4.89	4.89	4.87
		WMS-1N				B		2	9.05		29.26		28.4		102.3		7.64		1.04		4.85	4.85	
	Mid-Ebb	WMS-2N	RAINY	12:00	3.8	S	1	1	9.18	9.18	28.29	28.29	29.2	29.2	110.4	110.5	7.88	7.89	0.16	0.17	2.47	2.47	4.67
		WMS-2N				S		2	9.18		28.29		29.2		110.5		7.89		0.17		6.86	6.86	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	9.15	9.15	28.71	28.71	29.0	29.0	104.5	104.6	7.70	7.71	0.59	0.60	4.31	4.31	5.55
		WMS-2N				B		2	9.15		28.71		29.0		104.6		7.71		0.60		6.79	6.79	
	Mid-Ebb	WMS3	RAINY	11:45	2.8	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.5	1	9.16	9.16	28.49	28.49	29.2	29.2	105.2	105.2	7.71	7.72	0.66	0.67	4.45	4.45	4.07
		WMS3				M		2	9.16		28.49		29.2		105.1		7.72		0.67		3.69	3.69	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	RAINY	11:00	4	S	1	1	9.19	9.19	28.33	28.33	29.0	29.0	113.0	113.1	7.95	7.96	0.07	0.08	4.50	4.50	4.00
		WMS4				S		2	9.19		28.33		29.0		113.1		7.96		0.08		3.49	3.49	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	9.18	9.18	28.71	28.71	28.7	28.7	106.5	106.6	7.76	7.77	0.29	0.30	3.27	3.27	2.61
		WMS4				B		2	9.18		28.71		28.7		106.6		7.77		0.30		1.95	1.95	
	Mid-Ebb	WMS5	RAINY	11:15	4	S	1	1	9.20	9.20	28.30	28.30	29.1	29.1	111.4	111.5	7.91	7.92	0.12	0.13	2.91	2.91	4.36
		WMS5				S		2	9.20		28.30		29.1		111.5		7.92		0.13		5.80	5.80	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	9.17	9.17	28.75	28.75	28.8	28.8	105.4	105.5	7.73	7.74	0.15	0.16	7.15	7.15	5.10
		WMS5				B		2	9.17		28.75		28.8		105.5		7.74		0.16		3.05	3.05	
	Mid-Ebb	WMS6	RAINY	11:30	4	S	1	1	9.20	9.20	28.30	28.30	29.1	29.1	110.2	110.3	7.87	7.88	0.17	0.18	4.55	4.55	3.69
		WMS6				S		2	9.20		28.30		29.1		110.3		7.88		0.18		2.82	2.82	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	9.18	9.18	28.75	28.75	28.8	28.8	104.1	104.2	7.70	7.70	0.21	0.22	8.57	8.57	5.98
		WMS6				B		2	9.18		28.75		28.8		104.2		7.69		0.22		3.38	3.38	
	Mid-Ebb	I2	RAINY	10:30	16	S	1	1	9.12	9.12	28.26	28.26	29.1	29.1	111.9	112.0	7.91	7.92	0.10	0.11	3.30	3.30	3.63
		I2				S		2	9.12		28.26		29.1		112.0		7.92		0.11		3.95	3.95	
		I2				M	7	1	9.04	9.04	30.99	30.99	27.0	27.0	107.7	107.8	7.78	7.79	0.20	0.21	3.99	3.99	3.87
		I2				M		2	9.04		30.99		27.0		107.8		7.79		0.21		3.74	3.74	
		I2				B	15	1	8.95	8.95	33.98	33.98	23.8	23.8	103.6	103.7	7.66	7.67	1.08	1.09	3.94	3.94	5.62
		I2				B		2	8.95		33.98		23.8		103.7		7.67		1.09		7.30	7.30	
	Mid-Ebb	C2	RAINY	12:30	4	S	1	1	9.17	9.17	28.32	28.32	29.2	29.2	110.2	110.3	7.87	7.88	0.18	0.19	3.72	3.72	4.28
		C2				S		2	9.17		28.32		29.2		110.3		7.88		0.20		4.83	4.83	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	9.15	9.15	28.71	28.71	29.0	29.0	104.0	104.1	7.68	7.69	0.57	0.58	4.93	4.93	4.09
		C2				B		2	9.15		28.71		29.0		104.1		7.69		0.58		3.25	3.25	

Mid-Ebb	C3	RAINY	10:45	13	S	1	1	9.16	9.16	28.28	28.28	29.2	29.2	110.5	110.6	7.86	7.87	0.05	0.06	3.51	3.51	4.22
	C3				S		2	9.16		28.28		29.2		110.6		7.87		0.06		4.92	4.92	
	C3				M	3	1	9.13	9.13	29.88	29.88	27.4	27.4	106.3	106.4	7.73	7.74	0.08	0.09	5.14	5.14	4.07
	C3				M		2	9.13		29.88		27.4		106.4		7.74		0.09		2.99	2.99	
	C3				B	12	1	9.08	9.08	32.67	32.67	25.8	25.8	102.2	102.3	7.61	7.62	0.13	0.14	3.93	3.93	4.29
	C3				B		2	9.08		32.67		25.8		102.3		7.62		0.14		4.65	4.65	
Mid-Flood	WMS-1N	RAINY	18:45	7	S	1	1	9.11	9.11	28.22	28.22	29.4	29.4	110.0	110.0	7.85	7.86	0.47	0.48	6.37	6.37	7.00
	WMS-1N				S		2	9.11		28.22		29.4		109.9		7.86		0.48		7.63	7.63	
	WMS-1N				M	3	1	9.02	9.02	28.95	28.95	28.7	28.7	105.7	105.8	7.73	7.74	0.91	0.92	7.64	7.64	7.56
	WMS-1N				M		2	9.02		28.95		28.7		105.8		7.74		0.92		7.47	7.47	
	WMS-1N				B	6	1	8.96	8.96	29.61	29.61	28.5	28.5	101.7	101.7	7.61	7.62	1.06	1.07	5.97	5.97	6.08
	WMS-1N				B		2	8.96		29.61		28.5		101.6		7.62		1.07		6.19	6.19	
Mid-Flood	WMS-2N	RAINY	18:30	4	S	1	1	9.12	9.12	28.63	28.63	29.3	29.3	109.7	109.8	7.86	7.87	0.19	0.20	3.71	3.71	3.31
	WMS-2N				S		2	9.12		28.63		29.3		109.8		7.87		0.20		2.90	2.90	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	9.10	9.10	29.06	29.06	29.1	29.1	103.9	104.0	7.68	7.69	0.63	0.64	3.55	3.55	3.23
	WMS-2N				B		2	9.10		29.06		29.1		104.0		7.69		0.64		2.91	2.91	
Mid-Flood	WMS3	RAINY	18:15	3	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.5	1	9.10	9.10	28.83	28.83	29.3	29.3	104.5	104.6	7.69	7.70	0.71	0.72	2.04	2.04	4.08
	WMS3				M		2	9.10		28.83		29.3		104.6		7.70		0.72		6.11	6.11	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	RAINY	17:30	4.2	S	1	1	9.12	9.12	28.68	28.68	29.1	29.1	112.2	112.2	7.92	7.93	0.10	0.11	9.38	9.38	6.59
	WMS4				S		2	9.12		28.68		29.1		112.1		7.93		0.11		3.80	3.80	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	4	1	9.12	9.12	29.05	29.05	28.8	28.8	106.0	106.0	7.74	7.75	0.32	0.33	8.28	8.28	5.58
	WMS4				B		2	9.12		29.05		28.8		105.9		7.75		0.33		2.87	2.87	
Mid-Flood	WMS5	RAINY	17:45	4.2	S	1	1	9.13	9.13	28.63	28.63	29.2	29.2	110.7	110.8	7.89	7.90	0.15	0.16	2.34	2.34	3.65
	WMS5				S		2	9.13		28.63		29.2		110.8		7.90		0.16		4.95	4.95	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	4	1	9.11	9.11	29.09	29.09	28.8	28.8	104.8	104.9	7.71	7.72	0.19	0.20	5.68	5.68	4.20
	WMS5				B		2	9.11		29.09		28.8		104.9		7.72		0.20		2.71	2.71	
Mid-Flood	WMS6	RAINY	18:00	4.2	S	1	1	9.13	9.13	28.63	28.63	29.2	29.2	109.7	109.7	7.85	7.86	0.15	0.15	4.04	4.04	3.49
	WMS6				S		2	9.13		28.63		29.2		109.6		7.86		0.14		2.93	2.93	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	4	1	9.11	9.11	29.10	29.10	28.8	28.8	103.5	103.6	7.68	7.68	0.23	0.24	3.21	3.21	2.96
	WMS6				B		2	9.11		29.10		28.8		103.6		7.67		0.24		2.71	2.71	
Mid-Flood	I1	RAINY	17:00	17	S	1	1	9.10	9.10	28.63	28.63	29.3	29.3	110.0	110.0	7.84	7.85	0.09	0.10	5.83	5.83	7.88
	I1				S		2	9.10		28.63		29.3		109.9		7.85		0.10		9.92	9.92	
	I1				M	7	1	9.06	9.06	30.24	30.24	27.5	27.5	105.7	105.8	7.71	7.72	0.13	0.14	3.60	3.60	3.68
	I1				M		2	9.06		30.24		27.5		105.8		7.72		0.14		3.76	3.76	
	I1				B	16	1	9.01	9.01	33.03	33.03	26.0	26.0	101.7	101.7	7.59	7.60	0.18	0.19	7.25	7.25	5.74
	I1				B		2	9.01		33.03		26.0		101.6		7.60		0.19		4.23	4.23	
Mid-Flood	C1	RAINY	17:15	14	S	1	1	9.05	9.05	28.60	28.60	29.2	29.2	111.3	111.4	7.90	7.90	0.16	0.17	2.33	2.33	3.28
	C1				S		2	9.05		28.60		29.2		111.4		7.89		0.17		4.23	4.23	
	C1				M	7	1	8.97	8.97	31.33	31.33	27.1	27.1	107.0	107.1	7.76	7.77	0.24	0.25	4.71	4.71	3.60
	C1				M		2	8.97		31.33		27.1		107.1		7.77		0.25		2.48	2.48	
	C1				B	13	1	8.88	8.88	34.30	34.30	24.0	24.0	103.0	103.1	7.64	7.65	1.10	1.11	5.09	5.09	6.66
	C1				B		2	8.88		34.30		24.0		103.1		7.65		1.11		8.22	8.22	

Date	Tidal Mode	Monitoring Location	Weather	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis		
									pH		Salinity (ppt)		Temperature (°C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total suspended solids dried at 103 - 105 (°C), mg/L		
									Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value		Ave.
7/31/2026	Mid-Ebb	WMS-1N	RAINY	13:45	6.8	S	1	1	8.55	8.55	33.60	33.60	25.6	25.6	103.8	103.9	7.71	7.72	0.62	0.63	2.25	2.25	2.76
		WMS-1N				S		2	8.55		33.60		25.6		103.9		7.72		0.63		3.26	3.26	
		WMS-1N				M	3	1	8.56	8.56	33.92	33.92	25.4	25.4	102.5	102.6	7.64	7.65	0.47	0.48	3.28	3.28	2.84
		WMS-1N				M		2	8.56		33.92		25.4		102.6		7.65		0.48		2.40	2.40	
		WMS-1N				B	6	1	8.56	8.56	33.95	33.95	25.3	25.3	102.0	102.0	7.62	7.62	0.99	0.99	2.68	2.68	3.15
		WMS-1N				B		2	8.56		33.95		25.3		101.9		7.61		0.98		3.61	3.61	
	Mid-Ebb	WMS-2N	RAINY	13:30	3.9	S	1	1	8.60	8.60	33.83	33.83	25.5	25.5	103.1	103.2	7.68	7.68	0.70	0.71	1.60	1.60	3.84
		WMS-2N				S		2	8.60		33.83		25.5		103.2		7.67		0.71		6.07	6.07	
		WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS-2N				B	3	1	8.62	8.62	33.95	33.95	25.3	25.3	102.3	102.4	7.63	7.64	0.96	0.96	3.08	3.08	3.97
		WMS-2N				B		2	8.62		33.95		25.3		102.4		7.64		0.95		4.85	4.85	
	Mid-Ebb	WMS3	RAINY	13:15	2.8	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS3				M	1.5	1	8.62	8.62	33.82	33.82	25.5	25.5	103.3	103.4	7.69	7.69	0.72	0.72	4.12	4.12	4.15
		WMS3				M		2	8.62		33.82		25.5		103.4		7.68		0.71		4.18	4.18	
		WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
	Mid-Ebb	WMS4	RAINY	12:30	4	S	1	1	8.62	8.62	33.58	33.58	25.7	25.7	105.1	105.2	7.78	7.79	0.26	0.27	2.10	2.10	2.57
		WMS4				S		2	8.62		33.58		25.7		105.2		7.79		0.27		3.04	3.04	
		WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS4				B	3	1	8.62	8.62	33.95	33.95	25.4	25.4	104.3	104.3	7.75	7.76	0.35	0.36	2.40	2.40	4.19
		WMS4				B		2	8.62		33.95		25.4		104.2		7.76		0.36		5.98	5.98	
	Mid-Ebb	WMS5	RAINY	12:45	4	S	1	1	8.61	8.61	33.45	33.45	25.7	25.7	104.1	104.2	7.73	7.74	0.65	0.66	4.33	4.33	3.55
		WMS5				S		2	8.61		33.45		25.7		104.2		7.74		0.66		2.76	2.76	
		WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS5				B	3	1	8.60	8.60	33.98	33.98	25.3	25.3	103.6	103.7	7.70	7.71	0.39	0.40	4.11	4.11	3.39
		WMS5				B		2	8.60		33.98		25.3		103.7		7.71		0.41		2.67	2.67	
	Mid-Ebb	WMS6	RAINY	13:00	4	S	1	1	8.61	8.61	33.45	33.45	25.7	25.7	104.4	104.5	7.74	7.75	0.58	0.59	2.82	2.82	3.12
		WMS6				S		2	8.61		33.45		25.7		104.5		7.75		0.59		3.41	3.41	
		WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		WMS6				B	3	1	8.60	8.60	33.98	33.98	25.3	25.3	103.0	103.0	7.67	7.68	0.42	0.43	2.32	2.32	3.23
		WMS6				B		2	8.60		33.98		25.3		102.9		7.68		0.43		4.13	4.13	
	Mid-Ebb	I2	RAINY	12:00	17	S	1	1	8.67	8.67	32.85	32.85	25.4	25.4	105.3	105.4	7.78	7.78	0.36	0.37	2.87	2.87	2.61
		I2				S		2	8.67		32.85		25.4		105.4		7.77		0.37		2.35	2.35	
		I2				M	7	1	8.65	8.65	33.34	33.34	24.9	24.9	103.6	103.7	7.71	7.72	0.33	0.33	3.68	3.68	3.29
		I2				M		2	8.65		33.34		24.9		103.7		7.72		0.32		2.89	2.89	
		I2				B	16	1	8.72	8.72	33.55	33.55	24.8	24.8	102.8	102.9	7.70	7.70	1.07	1.08	2.82	2.82	2.45
		I2				B		2	8.72		33.55		24.8		102.9		7.69		1.08		2.08	2.08	
	Mid-Ebb	C2	RAINY	19:45	3.9	S	1	1	8.72	8.72	33.00	33.00	25.3	25.3	104.1	104.2	7.70	7.71	0.59	0.60	2.61	2.61	2.79
		C2				S		2	8.72		33.00		25.3		104.2		7.71		0.60		2.97	2.97	
		C2				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		C2				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
		C2				B	3	1	8.72	8.72	32.22	32.22	25.1	25.1	103.6	103.6	7.66	7.66	0.55	0.56	3.31	3.31	2.93
		C2				B		2	8.72		32.22		25.1		103.5		7.65		0.56		2.55	2.55	

Mid-Ebb	C3	RAINY	12:15	13	S	1	1	8.70	8.70	33.01	33.01	25.3	25.3	105.7	105.8	7.78	7.79	0.41	0.42	2.75	2.75	3.29
	C3				S		2	8.70		33.01		25.3		105.8		7.79		0.42		3.82	3.82	
	C3				M	6	1	8.69	8.69	33.68	33.68	24.7	24.7	104.4	104.5	7.74	7.75	0.16	0.17	2.29	2.29	2.94
	C3				M		2	8.69		33.68		24.7		104.5		7.75		0.17		3.59	3.59	
	C3				B	12	1	8.68	8.68	33.54	33.54	24.8	24.8	103.3	103.4	7.70	7.71	1.39	1.40	2.75	2.75	2.36
	C3				B		2	8.68		33.54		24.8		103.4		7.71		1.40		1.97	1.97	
Mid-Flood	WMS-1N	RAINY	20:00	7.3	S	1	1	8.75	8.75	32.90	32.90	25.4	25.4	105.5	105.6	7.76	7.77	0.21	0.22	1.97	1.97	2.48
	WMS-1N				S		2	8.75		32.90		25.4		105.6		7.77		0.22		2.99	2.99	
	WMS-1N				M	3	1	8.74	8.74	33.25	33.25	25.2	25.2	104.2	104.3	7.72	7.73	0.49	0.50	4.15	4.15	3.17
	WMS-1N				M		2	8.74		33.25		25.2		104.3		7.73		0.50		2.18	2.18	
	WMS-1N				B	6	1	8.73	8.73	33.34	33.34	25.1	25.1	103.7	103.8	7.68	7.69	1.09	1.10	4.49	4.49	3.94
	WMS-1N				B		2	8.73		33.34		25.1		103.8		7.69		1.10		3.38	3.38	
Mid-Flood	WMS-2N	RAINY	19:30	4.4	S	1	1	8.80	8.80	33.10	33.10	25.4	25.4	104.9	104.9	7.73	7.74	0.66	0.66	2.76	2.76	2.98
	WMS-2N				S		2	8.80		33.10		25.4		104.8		7.74		0.65		3.19	3.19	
	WMS-2N				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS-2N				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS-2N				B	3	1	8.82	8.82	33.30	33.30	25.2	25.2	104.0	104.1	7.69	7.69	0.53	0.54	2.40	2.40	2.28
	WMS-2N				B		2	8.82		33.30		25.2		104.1		7.68		0.54		2.15	2.15	
Mid-Flood	WMS3	RAINY	19:15	3	S	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				S		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS3				M	1.5	1	8.82	8.82	33.11	33.11	25.4	25.4	104.8	104.8	7.82	7.83	0.80	0.81	1.62	1.62	2.19
	WMS3				M		2	8.82		33.11		25.4		104.7		7.83		0.81		2.75	2.75	
	WMS3				B	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS3				B		2	NA		NA		NA		NA		NA		NA		NA	NA	
Mid-Flood	WMS4	RAINY	18:30	4.3	S	1	1	8.79	8.79	33.90	33.90	25.5	25.5	106.2	106.3	7.81	7.82	0.09	0.10	3.26	3.26	2.89
	WMS4				S		2	8.79		33.90		25.5		106.3		7.82		0.10		2.52	2.52	
	WMS4				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS4				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS4				B	3	1	8.78	8.78	33.30	33.30	25.2	25.2	105.4	105.4	7.77	7.78	0.14	0.15	1.79	1.79	1.82
	WMS4				B		2	8.78		33.30		25.2		105.3		7.78		0.15		1.85	1.85	
Mid-Flood	WMS5	RAINY	18:45	4.5	S	1	1	8.78	8.78	32.76	32.76	25.5	25.5	105.7	105.8	7.78	7.79	0.16	0.17	3.31	3.31	3.36
	WMS5				S		2	8.78		32.76		25.5		105.8		7.79		0.17		3.41	3.41	
	WMS5				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS5				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS5				B	4	1	8.78	8.78	33.35	33.35	25.1	25.1	105.2	105.3	7.76	7.77	0.22	0.23	2.64	2.64	3.60
	WMS5				B		2	8.78		33.35		25.1		105.3		7.77		0.24		4.55	4.55	
Mid-Flood	WMS6	RAINY	19:00	4.5	S	1	1	8.78	8.78	32.76	32.76	25.5	25.5	105.4	105.5	7.77	7.78	0.15	0.15	3.08	3.08	3.06
	WMS6				S		2	8.78		32.76		25.5		105.5		7.78		0.14		3.03	3.03	
	WMS6				M	NA	1	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	WMS6				M		2	NA		NA		NA		NA		NA		NA		NA	NA	
	WMS6				B	4	1	8.78	8.78	33.35	33.35	25.1	25.1	104.3	104.4	7.72	7.72	0.24	0.25	3.08	3.08	3.15
	WMS6				B		2	8.78		33.35		25.1		104.4		7.71		0.25		3.21	3.21	
Mid-Flood	I1	RAINY	18:00	14	S	1	1	8.78	8.78	33.10	33.10	25.4	25.4	106.4	106.5	7.82	7.83	0.47	0.48	2.97	2.97	3.74
	I1				S		2	8.78		33.10		25.4		106.5		7.83		0.48		4.51	4.51	
	I1				M	7	1	8.77	8.77	33.70	33.70	24.8	24.8	105.2	105.3	7.78	7.79	0.24	0.24	3.16	3.16	3.22
	I1				M		2	8.77		33.70		24.8		105.3		7.79		0.23		3.27	3.27	
	I1				B	13	1	8.76	8.76	33.65	33.65	24.9	24.9	104.0	104.1	7.74	7.75	1.47	1.48	4.00	4.00	4.47
	I1				B		2	8.76		33.65		24.9		104.1		7.75		1.48		4.94	4.94	
Mid-Flood	C1	RAINY	18:15	16	S	1	1	8.75	8.75	32.93	32.93	25.5	25.5	106.0	106.1	7.81	7.82	0.40	0.41	4.23	4.23	3.05
	C1				S		2	8.75		32.93		25.5		106.1		7.82		0.41		1.86	1.86	
	C1				M	8	1	8.73	8.73	33.42	33.42	25.0	25.0	104.4	104.4	7.74	7.75	0.37	0.38	5.05	5.05	4.36
	C1				M		2	8.73		33.42		25.0		104.3		7.75		0.39		3.67	3.67	
	C1				B	15	1	8.79	8.79	33.63	33.63	24.9	24.9	103.5	103.6	7.73	7.73	1.11	1.12	3.69	3.69	3.76
	C1				B		2	8.79		33.63		24.9		103.6		7.72		1.12		3.83	3.83	

WMS1N GRAPHICAL RESULTS










Turbidity (Depth-Averaged) during Mid-Ebb
2.00
1.50
1.00
0.50
0.00
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Turbidity (Depth-Averaged) during Mid-Flood
2.00
1.50
1.00
0.50
0.00
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Ebb
14
12
10
8
6
4
2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
12/07/2026
14/07/2026
16/07/2026
18/07/2026
20/07/2026
22/07/2026
24/07/2026
26/07/2026
28/07/2026
30/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Flood
14.00
12.00
10.00
8.00
6.00
4.00
2.00
0.00
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
12/07/2026
14/07/2026
16/07/2026
18/07/2026
20/07/2026
22/07/2026
24/07/2026
26/07/2026
28/07/2026
30/07/2026
Surface
Middle
Bottom
Action Level
Limit Level

WMS2N Graphical Results










Turbidity (Depth-Averaged) during Mid-Ebb
3.00
2.50
2.00
1.50
1.00
0.50
0.00
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Turbidity (Depth-Averaged) during Mid-Flood
3.00
2.50
2.00
1.50
1.00
0.50
0.00
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Ebb
14.00
12.00
10.00
8.00
6.00
4.00
2.00
0.00
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Flood
14.00
12.00
10.00
8.00
6.00
4.00
2.00
0.00
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level

WMS3 Graphical Results






Turbidity (Depth-Averaged) during Mid-Ebb
1.6
1.4
1.2
1
0.8
0.6
0.4
0.2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Middle
Action Level
Limit Level


Turbidity (Depth-Averaged) during Mid-Flood
1.6
1.4
1.2
1
0.8
0.6
0.4
0.2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Middle
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Ebb
14
12
10
8
6
4
2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Middle
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Flood
14
12
10
8
6
4
2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Middle
Action Level
Limit Level

WMS4 Graphical Results










Turbidity (Depth-Averaged) during Mid-Ebb
2.00
1.50
1.00
0.50
0.00
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Turbidity (Depth-Averaged) during Mid-Flood
1.60
1.40
1.20
1.00
0.80
0.60
0.40
0.20
0.00
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Ebb
12
10
8
6
4
2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Flood
12
10
8
6
4
2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level

WMS5 Graphical Results










Turbidity (Depth-Averaged) during Mid-Ebb
2
1.5
1
0.5
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Turbidity (Depth-Averaged) during Mid-Flood
2
1.5
1
0.5
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Ebb
14
12
10
8
6
4
2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Flood
14
12
10
8
6
4
2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level

WMS6 Graphical Results










Turbidity (Depth-Averaged) during Mid-Ebb
2
1.5
1
0.5
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Turbidity (Depth-Averaged) during Mid-Flood
2
1.5
1
0.5
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Ebb
12
10
8
6
4
2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level


Suspended Solids (Depth Average) during Mid-Flood
12
10
8
6
4
2
0
02/07/2026
04/07/2026
06/07/2026
08/07/2026
10/07/2026
13/07/2026
15/07/2026
17/07/2026
20/07/2026
22/07/2026
24/07/2026
27/07/2026
29/07/2026
31/07/2026
Surface
Middle
Bottom
Action Level
Limit Level

I1 Graphical Results









I2 Graphical Results









APPENDIX M – CALIBRATION CERTIFICATE OF WATER QUALITY MONITORING EQUIPMENT

SGS

Performance Check / Calibration of Multiparameter Water Quality Meter

Equipment Ref. No.:	EV-W-094-01	Manufacturer:	Aquaread
Model No.:	AP-5000		
Date of Calibration:	20-May-26	Next Calibration Date:	20-Aug-26

Results

1. Temperature

(Method Reference: In-house calibration procedure THERMO.CMP)

Reading of Reference Thermometer (℃)	Displayed Reading (℃)	Tolerance (℃)	Result
16.0	16.23	0.23	Acceptable
25.1	25.23	0.13	Acceptable
39.6	39.61	0.0	Acceptable

Tolerance Limit (℃): ±2.0

2. pH

(Method Reference: APHA 23rd ed. 4500 H^+ B)

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)	Result
3.639	3.64	0.001	Acceptable
6.864	6.98	0.116	Acceptable
9.18	9.23	0.050	Acceptable

Tolerance Limit (pH unit): ±0.20

3. Salinity

(Method Reference: APHA 23rd ed. 2520 B)

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)	Result
15	15.65	4.33	Acceptable
25	26.43	5.72	Acceptable
35	35.98	2.80	Acceptable

Tolerance Limit (%): ±10.0

4. Dissolved Oxygen

(Method Reference: APHA 23rd ed. 4500-O G)

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)	Result
3.59	3.65	0.06	Acceptable
5.79	5.91	0.12	Acceptable
7.39	7.43	0.04	Acceptable

Tolerance Limit (mg/L): ±0.50

5. Turbidity

(Method Reference: APHA 23rd ed. 2130 B)

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)	Result
0	0	--	Acceptable
10	10.5	5.00	Acceptable
200	213	6.50	Acceptable
1000	1076	7.60	Acceptable

Tolerance Limit (%): ±10.0

The equipment is deemed acceptable ~~/ unacceptable~~ * for use. (* Delete as appropriate).

Calibrated by: Michael Approved by Tiffany

APPENDIX N – MONTHLY SUMMARY OF WASTE FLOW

Monthly Summary Waste Flow Table for 2026 Year

Month		Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (see note 3)	Chemical Waste	Other, e.g. general refuse
	(in '000m^3)	(in '000m^3)	(in '000m^3)	(in '000m^3)	(in '000m^3)	(in '000m^3)	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in Tonne]
Jan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Mar	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Apr	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
May	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jun	0.000	0.000	0.000	0.000	0.0085	0.000	0.000	0.000	0.000	0.000	0.000
Sub-Total	0.000	0.000	0.000	0.000	0.0085	0.000	0.000	0.000	0.000	0.000	0.000
Jul	0.000	0.000	0.000	0.000	0.0258	0.000	0.000	0.000	0.000	0.000	0.000
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0.000	0.000	0.000	0.000	0.0343	0.000	0.000	0.000	0.000	0.000	0.000

Note:

1) The performance targets are given in the Environmental Management Plan.
(2) The waste flow table shall also include C&D materials to be imported for use at the Site.
(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

APPENDIX O - IMPLEMENTATION SCHEDULE OF RECOMMENDED MITIGATION MEASURES

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Air Quality impact								
Project Specific Measures								
3.8	A1	Deodourizer should have at least 99.5% hydrogen sulfide removal efficiency.	To minimize odour nuisance to sensitive receivers	DSD	Sewage Treatment Plant	Throughout operational phase	Operational phase	EIAO-TM
3.8	A2	Odourous materials (sludge, screenings and grits, worn filter) should be stored and removed in sealed tankers and containers.	To minimize odour nuisance to sensitive receivers	DSD	Sewage Treatment Plant	Throughout operational phase	Operational phase	EIAO-TM
3.8	A3	Sludge should be transferred to sludge tanker by coupling method.	To minimize odour nuisance to sensitive receivers	DSD	Sewage Treatment Plant	Throughout operational phase	Operational phase	EIAO-TM
3.8	A4	During release of pressure from the tanker, the odourous gas should be discharged into the sludge storage room for extraction to deodourization unit.	To minimize odour nuisance to sensitive receivers	DSD	Sewage Treatment Plant	Throughout operational phase	Operational phase	EIAO-TM
3.8	A5	Regular inspection should be conducted to check for leakage of odourous gas.	To minimize odour nuisance to sensitive receivers	DSD	Sewage Treatment Plant	Throughout operational phase	Operational phase	EIAO-TM
3.8	A6	Maintain the removal efficiency of screenings and grits by flushing the screens and grit sump regularly to prevent buildup of solids	To maintain the removal efficiency of screenings and grits	DSD	Sewage Treatment Plant	Throughout operational phase	Operational phase	EIAO-TM
3.8	A7	Maintain the efficiency of MBR membrane by removing organic and inorganic debris regularly	To maintain the efficiency of MBR membrane	DSD	Sewage Treatment Plant	Throughout operational phase	Operational phase	EIAO-TM
3.8	A8	Replace worn filter to maintain the odour removal efficiency at 99.5%	To minimize odour nuisance to sensitive receivers	DSD	Sewage Treatment Plant	Throughout operational phase	Operational phase	EIAO-TM
3.8	A9	Clean all the tanks with water regularly	To minimize odour nuisance to sensitive receivers	DSD	Sewage Treatment Plant	Throughout operational phase	Operational phase	EIAO-TM
General/Standard Measures								
3.8	A10	Good housekeeping to minimize dust generation, e.g. by properly handling and storing dusty materials	To minimize dust generation	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	EIAO-TM, APCO
3.8	A11	Adopt dust control measures, such as dust suppression using water spray on exposed soil (at least 4 times per day), in areas with dusty construction activities and during material handling	To minimize dust generation due to erosion	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
3.8	A12	Store cement bags in shelter with 3 sides and the top covered by impervious materials if the stack exceeds 20 bags	To prevent leakage of cement	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A13	Maintain a reasonable height when dropping excavated materials to limit dust generation	To minimize dust generation during movement of excavated materials	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A14	Limit vehicle speed within construction site and in Po Toi O to 10km/hr and confine vehicle movement in haul road	To minimize dust generation due to traffic movement	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A15	Minimize exposed earth after completion of work in a certain area by hydroseeding, vegetating, soil compacting or covering with bitumen	To minimize dust generation due to erosion	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A16	Provide wheel washing at construction site exit to clean the vehicle body and wheel	To prevent dust from being brought offsite	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A17	Cover materials on trucks before leaving the construction site to prevent debris from dropping during traffic movement or being blown away by wind	To prevent falling of debris during traffic movement and by wind	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A18	Regular maintenance of plant equipment to prevent black smoke emission	To minimize black smoke emission	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A19	Throttle down or switch off unused machines or machine in intermittent use	To minimize unnecessary emission	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A20	Minimize excavation area as far as possible	To minimize dust emission and potential release of odour from exposed ground	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
3.8	A21	Store odourous excavated materials in covered containers and remove off-site as soon as possible within 24 hours	To minimize odour nuisance to sensitive receivers	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A22	Cover open stockpiles of construction materials (e.g. aggregates, sand and fill materials) with impermeable materials such as tarpaulin during rainstorms	To prevent soil erosion under rainstorm	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A23	Hoarding of not less than 2.4 m high shall be erected from ground level to surround the construction site for sewage treatment plant along Po Toi O Chuen Road except for a construction site entrance or exit	To minimize dust emission	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
3.8	A24	Carry out air quality monitoring throughout the construction period	To monitor construction dust level	DSD's Contractor	At representative ASRs	Prior to and throughout construction phase	Construction phase	EIAO-TM
3.8	A25	Carry out regular site inspection to audit the implementation of mitigation measures	To check the implementation status and effectiveness of mitigation measures	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Noise Impact								
Project Specific Measures								
4.7	N1	Use hand-held plant equipment or manual equipment within village area	To minimize construction noise level	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	NCO, EIAO-TM
4.7	N2	For HDD, enclose the stationary plant equipment on three sides with cover. Only the side facing the sea shall be opened for heat exhaustion.	To lower noise transmission	DSD's Contractor	HDD work site	Throughout construction phase	Construction Phase	NCO, EIAO-TM
4.7	N3	Generator should be placed at a fixed location at least 5-6m away from the NSRs and screened by noise barrier whenever excavation work has to be carried out at their front doors	To lower noise transmission	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	NCO, EIAO-TM
4.7	N4	Avoid carrying out noisy activities at the same time. The work front of village sewer installation near NSRs PTO_N1 and PTO_N3 shall not be conducted concurrently with installation of Po Toi O Chuen Road sewer and horizontal directional drilling respectively.	To minimize noise production	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	NCO, EIAO-TM
4.7	N5	Vibratory poker shall only be operated 4m away from NSR and with noise barrier properly erected. Surfacing work within 4m from NSR shall be carried out by manual method	To minimize noise production	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	NCO, EIAO-TM
Generic/Standard Measures								
4.7	N6	Schedule noisy activities to minimise exposure of nearby NSRs to high levels of construction noise	To minimize construction noise level	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	NCO, EIAO-TM
4.7	N7	Use Quality Powered Mechanical Equipment (QPME) which produces lower noise level	To minimize construction noise level	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	NCO, EIAO-TM
4.7	N8	Erect 3m high mobile barriers with skid footing and a small cantilevered upper portion within a few metres of stationary plants and within about 5m of more mobile plant.	To lower noise transmission	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	NCO, EIAO-TM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
4.7	N9	Hand-held breaker shall be fitted with mufflers. A movable enclosure made up of plywood is proposed to surround both worker and breaker during breaking process. The internal wall of the enclosure should be laid with sound absorbent such as mineral wool.	To lower noise transmission	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
4.7	N10	Regular maintenance of plant equipment to prevent noise emission due to impair	To prevent noise emission due to impair	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
4.7	N11	Position mobile noisy equipment in location and direction away from NSR	To minimize noise transmission to NSR	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
4.7	N12	Use silencer or muffler on plant equipment and should be properly maintained	To minimize noise transmission	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
4.7	N13	Throttle down or switch off unused machines or machine in Intermittent use between work	To minimize noise production	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
4.7	N14	Make good use of stockpiles or other structures for noise screening	To minimize noise transmission	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
4.7	N15	Mobile plant should be sited as far away from NSRs as possible	To minimize noise transmission	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
4.7	N16	Reduce the percentage on-time for some noisy PMEs	To mimize noise production	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
4.7	N17	Carry out noise monitoring	To monitor construction noise level	DSD's Contractor	At representative NSRs	Prior to and throughout construction phase	Construction phase	EIAO-TM, APCO

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Water Quality Impact								
Project Specific Measures								
5.8	W1	Divert the water from outfall of W3 (stream near Fairway Vista) during open cut excavation for laying of gravity sewer nearby	To prevent the excavated materials from falling into the water and being carried into the sea	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAOTM
5.8	W2	Place sandbag along the upstream section of the stream near Fairway Vista and along rocky shore during open cut excavation for laying of gravity sewers/rising mains nearby.	To prevent the excavated materials from falling into the water and being carried into the sea	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	ProPECC PN 1/94, EIAOTM
5.8	W3	Intercept the water from u-channel at the foot of the slope where the STP will be built	To prevent water from entering the construction site	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	EIAO-TM
5.8	W4	Install cofferdam around the proposed excavation area for entry pit of HDD work to prevent falling of debris into the sea	To prevent debris from entering the waterbodies	DSD's Contractor	HDD work site	Throughout construction phase	Construction Phase	EIAO-TM
5.8	W5	Install sheet piles in marine waters by vibratory action.	To minimize dispersion of marine sediment	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM
5.8	W6	Marine works (dredging, construction and installation works at diffuser location, backfilling) shall be carried out inside the watertight cofferdam. The cofferdam can only be removed after completion of work	To minimize dispersion of marine sediment	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	EIAO-TM
5.8	W7	Dredging should be carried out by grab dredgers anchored outside the cofferdam. The marine sediment should be placed in sealed compartment of the marine barge.	To minimize dispersion of marine sediment	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	EIAO-TM
5.8	W8	Water removed from the cofferdam should be desilted before discharge back into the sea.	To prevent discharge of silty water into the sea	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
5.8	W9	Carry out water quality monitoring at water sensitive receivers before and during cofferdam installation works, throughout dredging works, and during cofferdam extraction works	To identify any water quality impact due to construction works	DSD's Contractor	Water Monitoirng Stations	Before and throughout installation and extraction works of cofferdam	Construction phase	EIAO-TM
5.8	W10	The following summarizes the precautionary measures for minimizing chance of emergency discharge: • Provision of dual power by CLP; • Equipped with Supervisory control and data acquisition system (SCADA), which signals to the operation and maintenance personnel for emergency attendance in case of plant failure; • Provision of standby pump and screen at the PTOSTW. • Provision of emergency generator within 4 hours by DSD's future term contractor. • Provision of emergency storage with capacity of 4-hr sewage retention time. • Arrangement of tankers for removing incoming sewage to other sewage treatment plants for treatment.	To prevent emergency discharge	DSD	Sewage Treatment Plant	Operational phase	Operational phase	EIAO-TM
5.8	W11	Carry out water quality monitoring at water sensitive receivers during normal operation	To identify any water quality impact due to the normal operation of the Sewage Treatment Plant (STP)	DSD	At representative WSRs	6 months before and in 1st year of operation	Operational phase	WPCO, EIAO-TM
Generic/Standard Measures								
5.8	W12	Set up sedimentation tank for settling suspended solids in wastewater before discharge into storm drains. Sand/silt removal facilities such as sand traps, silt traps and sedimentation basin should be provided with adequate capacity.	To reduce the amount of suspended solid in wastewater	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W13	Follow ProPECC PN 1/94 "Construction Site Drainage" as far as practicable	To minimize surface runoff and chance of erosion	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W14	Construct catchpits and perimeter channels prior to commencement of site formation works and earthworks.	To stop runoff from flowing across the construction site	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W15	Maintain silt removal facilities, channels, manholes before and after rainstorm.	To prevent failure that may lead to flooding	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
5.8	W16	Remove silt and grit from silt trap at regular interval.	To prevent blockage the may lead to flooding	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W17	Well design works program to minimize the work areas to minimize the soil exposure and site runoff.	To minimize surface runoff and chance of erosion	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W18	Arrange soil excavation works outside rainy seasons (202 to September) as far as possible. If this cannot be achieved, the following measures should be implemented: - Cover temporary exposed slope surfaces with impermeable materials, e.g. tarpaulin - Protect temporary access roads by crushed stone or gravel - Provide intercepting channels along crest/edge of excavation - Carry out adequate surface protection measures well before the arrival of a rainstorm	To minimize surface runoff and chance of erosion	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W19	Minimize exposed earth after completion of work in a certain area by hydroseeding, vegetating, soil compacting or covering with bitumen	To prevent soil erosion under Rainstorm	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W20	Prevent rainwater from entering trenches. Excavation of trenches should be dug and backfilled in short sections during rainy seasons. Remove silt in rainwater collected from the trenches or foundation excavations prior to discharge to storm drains.	To prevent soil erosion under Rainstorm	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W21	Cover open stockpiles of construction materials (e.g. aggregates, sand and fill materials) with impermeable materials such as tarpaulin during rainstorms.	To prevent soil erosion under rainstorm	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W22	Cover and temporary seal manholes to prevent silt, construction materials or debris and surface runoff from entering foul sewers.	To prevent overloading of foul sewers	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAO-TM
5.8	W23	Remove waste from the construction site regularly.	To prevent waste accumulation	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
5.8	W24	Apply discharge license for effluent discharge. Treat the discharge to comply with the requirement in TM-DSS.	To ensure compliance with effluent discharge requirement	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	WPCO, TM-DSS, EIAOTM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
5.8	W25	Reuse treated effluent onsite, e.g. dust suppression, wheel washing and general cleaning.	To minimize wastewater generation	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
5.8	W26	Monitor effluent water quality	To ensure compliance with effluent discharge requirement	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	WPCO, EIAO-TM
5.8	W27	Register as chemical waste producer if chemical waste will be generated.	To control chemical waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation, EIAO-TM
5.8	W28	Perform maintenance of vehicles and equipment that have oil leakage and spillage potential on hard standings within a bunded area with sumps and oil interceptors.	To prevent oil leakage or spillage	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation, EIAO-TM
5.8	W29	Dispose chemical waste in accordance to Waste Disposal Ordinance. Follow the *Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes,* examples as follows: - Store chemical wastes with suitable containers to avoid leakage or spillage during storage, handling and transport - Label chemical waste containers according to the CoP to notify and warn the waste handlers - Store chemical wastes at designated safe location with adequate space	To avoid accident in waste storage and handling	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
5.8	W30	Provide sufficient chemical toilets with regular maintenance by registered waste collector where necessary	To proper collection of tasks force waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
5.8	W31	Provide a drip tray/container underneath the bentonite recycling system	To prevent any leaked bentonite from entering the watercourse or sea	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM
5.8	W32	Carry out regular site inspection to audit the implementation of mitigation measures	To check the implementation status and effectiveness of mitigation measures	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM, APCO
5.8	W33	Carry out effluent quality monitoring at location specified in the discharge licence	To ensure compliance with effluent discharge requirement	DSD	Effluent outlet	Operational phase	Operational phase	WPCO, EIAO-TM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Terrestrial Ecology								
Project Specific Measures								
6.12	E1	Erect bright color fencing along the boundary of the undisturbed region of the shrubland and woodland, and around *Diospyros vaccinioides* , a plant species of conservation importance, near the work boundary to remind workers not to trespass or occupy the area, and to be careful during operation of equipment.	To protect the shrub from being Damaged	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM
6.12	E2	Reinstate the disturbed rocky shore with the rocks temporarily removed	To restore the rocky shore habitat	DSD's Contractor	HDD work site	After completion of works near the rocky shore	Construction Phase	EIAO-TM
6.12	E3	Place sandbag around the section of W3 next to Fairway Vista and along the shore during open cut excavation for laying of gravity sewer nearby.	To prevent the excavated materials from falling into the water and being carried into the sea	DSD's Contractor	Whole construction site	When construction work is carried out in the vicinity of W3	Construction Phase	EIAO-TM
6.12	E4	Temporarily divert the water from outfall of W3 away from excavation area.	To prevent the excavated materials from falling into the water and being carried into the sea	DSD's Contractor	Whole construction site	When construction work is carried out in the vicinity of W3	Construction Phase	EIAO-TM
6.12	E5	Inspect the condition of the *Diospyros vaccinioides* near the work boundary as part of weekly site audit	To inspect the condition of the *Diospyros vaccinioides*	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM
Generic/Standard Measures								
6.12	E6	Erection of hoarding, fencing or provision of clear demarcation of work zones	To remind workers not to damage area outside the work boundary	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	EIAO-TM
6.12	E7	Designate areas for placement of equipment, building materials and wastes away from the natural environment	To prevent damage on the natural environment	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	EIAO-TM
6.12	E8	Carry out tree preservation and compensatory tree planting will be carried out in accordance with DEVB TCW No. 7/2015.	To reinstated woodland habitat	DSD's Contractor	Whole construction site	After completion of works near woodland	Construction phase	EIAO-TM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Terrestrial Ecology								
Project Specific Measures								
9.8	WM1	Sludge will be delivered by sealed sludge tanker for treatment at Sludge Treatment Facilities	To prevent odour nuisance	DSD	STP	Throughout construction phase	Operational phase	Waste Disposal (Chemical Waste) (General) Regulation, EIAO-TM
9.8	WM2	Debris from screening process and general refuse should be stored within the STP in sealed container and be disposed of at landfill regularly.	To prevent odour nuisance	DSD	STP	Throughout construction phase	Operational phase	Waste Disposal (Chemical Waste) (General) Regulation, EIAO-TM
9.8	WM3	Worn filters and MBR membrane shall be stored and labelled as in construction phase. Chemical wastes shall be treated at chemical treatment facility by licensed contractor	To prevent odour nuisance	DSD	STP	Throughout construction phase	Operational phase	Waste Disposal Ordinance, EIAO-TM
Generic/Standard Measures								
9.8	WM4	Allocate an area for waste sorting and storage of C&D materials into the following categories for reuse, recycle or disposal if possible. Remove waste from the construction site for sorting once generated if no suitable space can be identified. - excavated materials suitable for reuse - inert C&D materials (or public fill) for disposal offsite - non-inert C&D materials (or C&D waste) for disposal at landfills - chemical waste - bentonite slurry for reconditioning and reuse - general refuse	To minimize waste generation	DSD's Contractor	Whole construction site	Throughout construction phase	Construction Phase	Waste Disposal Ordinance, EIAO-TM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
9.8	WM5	Adopt good site practice as follows: - Provide training to workers on site cleanliness, waste management (waste reduction, reuse and recycle) and chemical handling procedures - Provide sufficient waste collection points and regular removal - Cover waste materials with tarpaulin or in enclosure during transportation - Maintain drainage systems, sumps and oil interceptors - Sort out chemical waste for proper handling and treatment onsite or offsite	To proper handling of waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
9.8	WM6	Adopt waste reduction measures as follows: - Allocate area/containers for sorting, recovering and storing waste for reuse, recycle or disposal (e.g. demolition debris and excavated materials, general refuse like aluminium cans.) Remove waste from the construction site for sorting once generated if no suitable space can be identified. - Allocate area for proper storage of construction materials to prevent contamination - Minimize wastage through careful planning and avoiding overpurchase of construction materials	To minimize waste generation	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
9.8	WM7	Prepare and implement a site-specific Waste Management Plan (WMP) as part of Environmental Management Plan (EMP) in accordance with ETWB TCW No. 19/2005. Detail waste management method in the form of avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal according to the recommendations on the EIA and EM&A Manual. It should be approved by the ER and regularly reviewed.	To provide guidance to waste management	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ETWB TCW No. 19/2005, EIAO-TM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
9.8	WM8	Store waste materials properly as follows: - Avoid contamination by proper handling and storing waste - Prevent erosion by covering waste - Apply water spray on excavated materials - Maintain and clean storage area regularly - Sort and stockpile different materials at designated location to enhance reuse	To properly store waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAOTM
9.8	WM9	Apply for relevant waste disposal permits in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28), Dumping at Sea Ordinance (Cap. 466).	To properly dispose waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28), Dumping at Sea Ordinance (Cap. 466), EIAO-TM
9.8	WM10	Hire licensed waste disposal contractors for waste collection and removal. Dispose waste at licensed waste disposal facilities	To properly dispose waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
9.8	WM11	Implement trip-ticket system for recording the amount of waste generated, recycled and disposed, including chemical wastes	To monitor movement of waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation, Waste Disposal Ordinance, EIAO-TM
9.8	WM12	Provide wheel washing at construction site exit to clean the vehicle body and wheel	To prevent dust from being brought offsite	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	ProPECC PN 1/94, EIAOTM
9.8	WM13	Reduce water content in wet spoil generated from piling work by mixing with dry materials. Only dispose treated spoil with less than 25% dry density to Public Fill Reception Facilities	To minimize load to reception facilities	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
9.8	WM14	Dispose dry waste or waste with less than 70% water content by weight to landfill	To minimize load to reception facilities	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
9.8	WM15	Follow the *Code of Practice on the Packaging, Labelling and Storage of Chemical Waste* as follows: - Store chemical wastes with suitable containers. Seal and maintain the container to avoid leakage or spillage during storage, handling and transport - Label chemical waste containers in both English and Chinese with instructions in accordance to Schedule 2 of the Waste Disposal (Chemical Waste) (General) Regulation - The container capacity should be smaller than 450 litres unless agreed by the EPD	To avoid accident in waste storage and handling	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
9.8	WM16	Comply with the requirement of the chemical storage area: - Store only chemical waste and label clearly the chemical characters of the waste - Have at least 3 sides enclosed and protected from rainfall with cover - Provide sufficient ventilation - Have impermeable floor and has bunds to contain 110% of the capacity of the largest container or 20% of the total volume of the stored waste in the area, whichever is larger - Adequately spaced incompatible materials	To ensure proper storage of chemical waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
9.8	WM17	Transfer used lubricants, waste oils and other chemicals to oil recycling companies, if possible, and empty oil drums for reuse or refill. No direct or indirect discharge is permitted	To ensure proper disposal of chemical waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation, EIAO-TM
9.8	WM18	Hire licensed chemical waste disposal contractors for waste collection and removal. Dispose chemical waste at the approved Chemical Waste Treatment Centre at Tsing Yi or other licensed facility	To ensure proper disposal of chemical waste	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation, EIAO-TM
9.8	WM19	Hire reputable waste collector to Separately collect and dispose general refuse from other wastes. Cover the waste to prevent being blown away	To ensure proper disposal of general refuse	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation, EIAO-TM

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
9.8	WM20	Provide recycling bins for sorting out recyclables for collection by recycling companies. Non-recyclables should be removed to designated landfills every day by licensed collectors to prevent environmental and health nuisance.	To ensure proper recycling and disposal of general refuse	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	Waste Disposal Ordinance, EIAO-TM
9.8	WM21	Organize training and reminders to site staff on waste minimization through avoidance and reduction, reusing and recycling	To ensure proper management of general refuse	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM
9.8	WM22	Used bentonite shall be reconditioned onsite and reused as far as practical to minimize wastage. If this is deemed not viable, the used bentonite shall be delivered offsite for reconditioning.	To minimize wastage of bentonite	DSD's Contractor	Whole construction site	Throughout construction phase	Construction phase	EIAO-TM
9.8	WM23	Characterize the sediment quality of the marine sediment to be dredged and submit a Sediment Quality Report for EPD's approval. Dispose the dredged marine sediment in accordance with ETWB TC(W) No. 34/2002	To verify the categories of sediment to be disposed in accordance with ETWB TC(W) No. 34/2002	DSD's Contractor	To be allocated by CEDD	Before dredging works	Construction phase	ETWB TC(W) No. 34/2002

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Project Specific Measures								
Table 10-6	CM8	Protective materials to be provided to natural rocky coastline to prevent damage to existing landform from plant and machinery during temporary drilling operations. Reinstatement following removal of plant & equipment to original or improved condition shall be undertaken.	To protect landscape resources	DSD's contractor	Temporary drilling site for submarine outfall	Construction planning and during construction period	Construction phase	Particular Specification
Table 10-7	OM1	Sensitive design of sewage treatment plant in terms of scale, height and bulk (visual weight) to integrate the building into the existing topography.	To mitigate visual impacts	DSD's Design Architect/ Engineer	STP	Design Phase	Design Phase	Detailed Design Drawings and Specifications
Table 10-7	OM2	Use of appropriate building materials and colors for Sewage Treatment Plant to complement surroundings	To mitigate visual impacts	DSD's Design Architect/ Engineer DSD's contractor Building Operator/DSD	STP	Design Phase Construction Phase & first year in Operational Phase Operational phase	Design, Construction and Operational Phases	Detailed Design Drawings and Specifications
Generic/Standard Measures								
Table 10-6	CM1	The construction area and contractor's temporary works areas should be minimized to avoid impacts on adjacent landscape. All slope excavation shall take place from within the work boundary to minimize impacts on adjacent slopes.	To avoid impact on adjacent landscape areas	DSD's Contractor	STP, along gravity sewers and rising mains construction route and at temporary drilling site for submarine outfall	Construction planning and during construction period	Construction Phase	Detailed Design drawings and particular specifications
Table 10-6	CM2	Reduction of construction period to practical minimum	To minimize duration of impact	DSD's contractor	N/A	Construction planning and during construction period	Construction phase	N/A

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Table 10-6	CM3	Construction traffic (land and sea) including construction plant, construction vessels and barges to be kept to a practical minimum.	To minimize visual impacts to local residents and surrounding VSRs	DSD's Contractor	STP, along gravity sewers and rising mains construction route at temporary drilling and dredging sites for submarine outfall	Construction planning and during construction period	Construction phase	As per the Particular Specification
Table 10-6	CM4	Erection of decorative mesh screens or construction hoardings and/or temporary noise barriers around works areas in visually unobtrusive colors.	To screen construction works from local residents and surrounding VSRs	DSD's Contractor	STP, along gravity sewers and rising mains construction route and at temporary drilling site for submarine outfall	Construction planning and during construction period	Construction phase	As per the Particular Specification
Table 10-6	CM5	Avoidance of excessive height and bulk of site buildings and structures.	To reduce visual impact	DSD's Contractor	STP, and at temporary drilling site for submarine outfall	Construction planning and during construction period	Construction phase	As per the Particular Specification
Table 10-6	CM6	Control of night-time lighting by hooding all lights and through minimization of night working periods.	To maximize screening of the works	DSD's Contractor	STP and at temporary drilling and dredging site for submarine outfall	Construction planning and during construction period	Construction phase	As per the Particular Specification

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Table 10-6	CM7	All existing trees shall be carefully protected during construction. A Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. Tree risk assessment shall be undertaken to all existing trees within the project site as per "Guidelines for Tree Risk Assessment and Management Arrangement"	To maximize protection of existing trees	DSD's Contractor	STP and all other construction areas	Construction planning and during construction period	Construction phase	As per Tree Protection Particular Specification, DEVB TC (W) No.10/2013 and Guidelines for Tree Risk Assessment and Management Arrangement
Table 10-7	OM3	Lighting units to be directional and minimize unnecessary light spill and glare.	To mitigate visual impacts	DSD's Design Architect/ Engineer DSD's contractor Building Operator/DSD	STP	Design Phase Construction Phase & first year in Operational Phase Operational phase	Design, Construction and Operational Phases	Detailed Design Drawings and Specifications
Table 10-7	OM4	Greening measures to reinstate the landscape which are appropriate to the context, including tree and shrub planting and vertical greening, shall be implemented.	To mitigate visual impacts	DSD's Design Landscape Architect DSD's contractor Building Operator/DSD	STP	Design Phase Construction Phase & first year in Operational Phase Operational phase	Design, Construction and Operational Phases	Detailed Design Drawings and Specifications

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Table 10-7	OM5	Compensatory tree planting for all felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed Separately with Government during the Tree Felling Application process under the relevant technical circulars. Tree risk assessment shall be undertaken to all existing trees within the project site as per "Guidelines for Tree Risk Assessment and Management Arrangement"	To mitigate landscape and visual impacts of tree loss	DSD's Landscape Architect Contractor's Landscape Architect Building Operator/DSD	STP and at temporary drilling site for submarine outfall	Design Phase Construction Phase & first year in Operational Phase Operational phase	Design, Construction and Operational Phases	As per approved Tree Removal Application, Detailed Design Drawings, Tree Protection Particular Specification and Guidelines for Tree Risk Assessment and Management Arrangement

EIA Ref.	EM & A Ref.	Recommended Mitigation Measures *	Objectives of the Recommended Measure & Main Concerns to address	Implementation Agent	Location of the measure	Duration of the measure	Implementation stages	Relevant Legislation & Guidelines
Built Heritage								
Project Specific Measures								
11.6	BH1	Undertake condition survey by professional qualified building surveyor or engineer to record the existing condition of the built heritage resources.	To record the condition of the built heritage resources before the commencement of construction works	DSD's Contractor	GB01, BH02, LF04	Before commencement of construction works	Construction Phase	EIAO-TM and Guidelines for CHIA
11.6	BH2	Carry out vibration and settlement monitoring to built heritage resources. A maximum vibration level 7.5mm/s shall be adopted for the Grade 3 Hung Shing Temple and settlement check points in the Alert/Alarm/Action limit levels at 6mm/8mm/10mm shall be adopted.	To minimize the potential impact by mechanical vibration and settlement of built heritage resources	DSD's Contractor	GB01, BH02, LF04	During construction works	Construction phase	EIAO-TM and Guidelines for CHIA
11.6	BH3	Provision of protective covering or protective screen to built heritage resources which are close to the works area	To prevent direct impact from the machine and damages by construction tools or waste	DSD's Contractor	GB01, BH02, LF01, LF04	During construction works	Construction phase	EIAO-TM and Guidelines for CHIA
11.6	BH4	Maintain public access to the cultural landscape features as far as possible	To avoid the proposed works affecting the worshippers	DSD's Contractor	LF01, LF04, LF05	During construction works	Construction phase	EIAO-TM and Guidelines for CHIA
11.6	BH5	Provision of buffer zone of at least 1m from the proposed works as far as possible	To avoid the proposed works affecting the worshippers	DSD's Contractor	BH02, LF01, LF04	During construction works	Construction phase	EIAO-TM and Guidelines for CHIA

* All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed pro

APPENDIX P - RECOMMENDED MITIGATION MEASURES AND PROACTIVE ENVIRONMENTAL PROTECTION PROFORMA

Construction Works Area: PTO-SW-03, PTO-Trenchless -01& STP

Anticipated Impacts: Dust, Noise, Water Quality, Terrestrial Ecology, Marine Ecology, Fisheries, Waste Management, Landscape and Visual and Build Heritage Impact

Item	EIA Ref.	EM&A Ref.	**Environmental Aspect**	**Corresponding Mitigation Measures**	**EM&A Manual Recommended Mitigation/ Actions**	**Action By**	**Measurement Procedures/Methods**
Air Quality Impact	3.8	A10 - A25	a) Major air quality impact in construction phase would arise from excavation of slope at the proposed sewage treatment plant. b) Excavation, Gas welding, slope cutting, Rock dowel, fencing, flexible barrier installation Loading & Unloading Dusty Materials storage, Dusty Waste Sorting, Temporary Site Traffic Control	a) All construction plants / machineries will be checked / serviced on a regular basis during the courses of construction to minimize the emission of noise generation and eliminate dark smoke emission. b) All dump trucks will be equipped with mechanical covers to prevent the dust emission during transportation when necessary. c) Dust control measures, such as water spraying, will be provided during demolition works when necessary. d) Maintaining of wet surface on access road and keep slow speed in the site. e) Conditions in the Environmental Permit and Discharge License should be followed. f) Predict required quantity of concrete accurately and collect the unused fresh concrete at designated locations in the site for subsequent disposal. g) Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.	(a) Hoarding of not less than 2.4 m high shall be erected from ground level to surround the work area along Po Toi O Chuen Road except for a site entrance or exit. (b) Good housekeeping to minimize dust generation, e.g. by properly handling and storing dusty materials. (c) Adopt dust control measures, such as dust suppression using water spray on exposed soil at least 4 times a day, in areas with dusty construction activities and during material handling. d) Minimize exposed earth after completion of work in a certain area by hydroseeding, vegetating, soil compacting or covering with bitumen. (e) Provide wheel washing at site exit to prevent carrying dust outside of the site. (f) Cover materials on trucks before leaving the site. (g) Limit vehicle speed of construction trucks within the construction site and in Po Toi O, maximum at 10km/hr, and confine vehicle movement in haul road. (h) As there is limited space in Po Toi O, stockpiling should be avoided. However, if found necessary, the materials should be covered by impervious materials such as tarpaulin.	Contractor	a) 1-hour and 24-hour TSP levels will be measured in accordance to the standard high-volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix A. b) Due to objection from the residents of Po Toi O village of the use of high-volume sampler (HVS) in conducting 24-hours TSP measurement, 24-hour TSP measures for impact monitoring is to be measured by portable dust meters during construction phase of the project. This is to be approved and verified by ER and IEC. c) Other than using high volume sampler, 1-hour TSP levels can be measured alternatively by direct reading from portable dust meters upon approval from ER. The meters should be capable of producing comparable results as that by the high-volume sampling method, to indicate short event impacts. d) -The ET shall agree with the IEC on the monitoring position and the corrections adopted. e) -The agreed position shall be chosen in subsequent baseline and impact monitoring.

Item	EIA Ref.	EM&A Ref.	**Environmental Aspect**	**Corresponding Mitigation Measures**	**EM&A Manual Recommended Mitigation/ Actions**	**Action By**	**Measurement Procedures/Methods**
Noise Impact Control	4.7	N1 - N175	a) The Project comprises three main works including the construction of sewage treatment plant (STP), underground sewers and rising main, and the submarine outfall. b) The major noise impact will arise from the use of powered mechanical equipment. c) Excavation, Gas welding, slope cutting, Rock dowel, fencing, flexible barrier installation Loading & Unloading Dusty Materials storage, Temporary Site Traffic Control.	a) Conditions in the Environmental Permit and Discharge License should be followed. b) Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.		Contractor	a) Noise measurement shall normally be at a point 1 m from the exterior of the sensitive receiver building façade and be at a position 1.2 m above the ground. If the normal monitoring position cannot be accessed, an alternative position may be chosen, and a correction to the measurements shall be made. For reference, a correction of +3 dB(A) shall be made to the free field measurements. b) The ET shall agree with the IEC on the monitoring position and the corrections adopted. c) The agreed position shall be chosen in subsequent baseline and impact monitoring.

Item	EIA Ref.	EM&A Ref.	**Environmental Aspect**	**Corresponding Mitigation Measures**	**EM&A Manual Recommended Mitigation/ Actions**	**Action By**	**Measurement Procedures/Methods**
Water Quality impact	5.8	W1-W33	a) Major Water quality impact will be originated from minor displacement of suspended solids during installation, testing pipe and extraction of cofferdam around the proposed diffuser.	a) Wastewater to be treated by wastewater treatment facilities before discharge. b) Conditions in the Environmental Permit and Discharge License should be followed.	a) Well manage construction materials, chemicals, sewage for proper storage and usage and to prevent accumulation onsite. (b) Immediately clean up contaminated soil upon chemical and oil leakage. (c) Label chemical waste containers according to the Code of Practice to notify and warn the waste handlers. Store fuels, chemicals and chemical waste at designated area with locks and bunds. (d) Register as chemical waste producer. (e) Set up sedimentation tank for settling suspended solids in wastewater before discharge into storm drains. Sand/silt removal facilities such as sand traps, silt traps and sedimentation basin should be provided with adequate capacity. (f) Provide sufficient number of chemical toilets if necessary and employ licensed contractor for regular clean-up and maintenance. (g) Provide wheel washing at site exit to prevent dust and silty water from leaving the construction site. (h) Cover slope and loose materials with tarpaulin before rainstorm and inspect the area afterwards. (i) Cover manhole to prevent silt, construction materials or debris and surface runoff from entering the foul sewer. (j) Install fully enclosed cofferdam around the proposed diffuser and deploy a dredger barge outside the cofferdam for dredging and filling works.	Contractor	a) Weekly site audit to monitor the implementation of the proposed water quality mitigation measures and check the Contractor's work practice on water pollution prevention during construction phase. b) Should water pollution is observed (e.g. discharge of silty water into storm drains), the ET should record the environmental deficiency for investigation. c) The Contractor should be notified and responsible for carrying out rectification work immediately. d) The ET shall re-inspect the Project Site and review the effectiveness of the remedial measure performed until satisfaction. e) The Contractor shall implement preventive measure to avoid causing the same problem.

Item	EIA Ref.	EM&A Ref.	**Environmental Aspect**	**Corresponding Mitigation Measures**	**EM&A Manual Recommended Mitigation/ Actions**	**Action By**	**Measurement Procedures/Methods**
Terrestrial Ecology	6.12	E1-E8	a) The proposed Project will cause minor habitat loss of shrubland, temporary habitat loss of woodland, developed area and rocky shore, and removal of one individual climber species of conservation importance that is common within the Study Area and Hong Kong. Indirect water quality impact may arise from surface runoff or accidental spillage of chemicals in construction Phase. b) Use of powered plant equipment may bring noise disturbance on wildlife	a) Conditions in the Environmental Permit and Discharge License should be followed. b) Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.	a) Construction noise and water quality mitigation measures proposed in the previous sections will be applicable to terrestrial ecology.	Contractor	(a) Bright colour fencing shall be erected along the boundary of the undisturbed region of the shrubland and woodland, and around *Diospyros vaccinioides*, a plant species of conservation importance, near the work boundary to remind workers not to trespass or occupy the area, and to be careful during operation of equipment. (b)Inspect the condition of *Diospyros vaccinioides* as part of weekly site audit. (c) Reinstate the disturbed rocky shore with the rocks temporarily removed. (d) Carry out compensatory tree planting in accordance with DEVB TCW No. 7/2015 to reinstate the affected woodland.

Item	EIA Ref.	EM&A Ref.	**Environmental Aspect**	**Corresponding Mitigation Measures**	**EM&A Manual Recommended Mitigation/ Actions**	**Action By**	**Measurement Procedures/Methods**
Marine Ecology	7	7	a) The proposed Project will cause minor habitat loss of muddy seabed. b) Indirect water quality impact may arise from installation and extraction of sheet pile of cofferdam in construction phase. c) Dredging and backfilling for installation of diffuser will be conducted inside fully enclosed cofferdam. No marine sediment loss to water column is expected.	a) Conditions in the Environmental Permit and Discharge License should be followed	a) The variation in water quality at coral and amphioxus habitats during cofferdam installation and extraction works will be overseen by water quality monitoring mentioned.	Contractor	(a) No specific monitoring and audit programme is required. With proper implementation of water quality mitigation measures, residual impact is expected to be acceptable.

Item	EIA Ref.	EM&A Ref.	**Environmental Aspect**	**Corresponding Mitigation Measures**	**EM&A Manual Recommended Mitigation/ Actions**	**Action By**	**Measurement Procedures/Methods**
Fisheries	8	8	a) No direct encroachment on Fish Culture Zone and Artificial Reefs in the Study Area is expected. b) About 1,920 m2 of fishing ground and 500 m2 of benthic spawning ground will be affected. Except the 5 m2 benthic spawning ground will be lost permanently, other impacted area will only be affected in construction phase temporarily (reversible impact). Indirect impact on fisheries resources by the water quality deterioration will be insignificant with proper implementation of water quality mitigation measures.	a) Conditions in the Environmental Permit and Discharge License should be followed	Water quality at FCZ will be monitored during cofferdam installation and extraction works and dredging works in the construction phase as proposed.	Contractor	(a) No specific monitoring and audit programme are required. With proper implementation of water quality mitigation measures, residual impact is expected to be acceptable.

Item	EIA Ref.	EM&A Ref.	**Environmental Aspect**	**Corresponding Mitigation Measures**	**EM&A Manual Recommended Mitigation/ Actions**	**Action By**	**Measurement Procedures/Methods**
Waste Management	9.8	WM4-WM23	a) Construction of the sewage treatment plant, laying of gravity sewers and rising mains and submarine outfall are expected to generate mainly inert construction and demolition (C&D) materials (or public fill) from excavation, and unused building materials. Other wastes include noninert C&D materials (or C&D waste), plant materials, scaffolding, formwork and packaging, chemical waste from plant maintenance, bentonite slurry from drilling works and general refuse from workers. b) Dredging at the proposed diffuser location will generate marine sediment.	a) All C&D materials generated will be transported and stored at temporary storage area. Cover will be provided during transportation of dusty materials. Suitable materials will be sorted for reuse on-site. Only non-inert C&D material will be disposed offsite to NENT Landfill. b) Conditions in the Environmental Permit and Discharge License should be followed c) Fueling of equipment will be conducted carefully onsite by mobile tanker to avoid storage of fuel and oil spillage. d) Provision of drip trays for equipment likely cause spillage of chemical / fuel and provide routine maintenance.	(a) Reuse C&D materials onsite and dispose excess uncontaminated ones to public fill. (b) Provide sufficient waste collection points for general refuse and regularly maintained to avoid accumulation. Dispose the waste at waste transfer or disposal facilities. (c) Minimize wastage through careful planning and avoiding over purchase of construction materials. (d) Provide training to workers on site cleanliness, waste management (waste reduction, reuse and recycle) and chemical handling procedures. (e) Hire licensed waste disposal contractors for waste collection and removal. Dispose waste at licensed waste disposal facilities. (f) Recondition and reuse bentonite as far as practical. (g) Conduct marine sediment test and dump dredged marine sediment according to *ETWB TCW No. 34/2002 Management of Dredged/Excavated Sediment* and Dumping at Sea Ordinance. (h) Chemical waste shall be handled, stored and disposed properly, according to the relevant guidelines.	Contractor	The Contractor should apply for relevant licenses/permits for waste disposal under different regulations and ordinances as follows: (a) Chemical Waste Permits/licenses under the Waste Disposal Ordinance (Cap 354); (b) Public Dumping License under the Land Miscellaneous Provisions) Ordinance (Cap 28); (c) Marine Dumping Permit under Dumping at Sea Ordinance (Cap 466); and (d) Effluent Discharge License under the Water Pollution Control Ordinance (Cap 358). b) Reference should be made to EPD's booklets on licenses/permits. The Contractor shall also document recycling receipts/ disposal record to keep track of waste movement. The ET shall check with the Contractor that these licenses/permits have been obtained. He should also review the above documentations regularly to ensure compliance with legislations and specifications.

Item	EIA Ref.	EM&A Ref.	**Environmental Aspect**	**Corresponding Mitigation Measures**	**EM&A Manual Recommended Mitigation/ Actions**	**Action By**	**Measurement Procedures/Methods**
Landscape and Visual impact	Table 10-6 & 10-7	CM1-CM8 & OM1-OM5	a) Minor landscape and visual impact is expected due to dredging work in open sea, construction of the STP and pipelines on land and the loss of existing trees and vegetation at the sewage treatment plant site in the construction phase.	a) Conditions in the Environmental Permit and Discharge License should be followed. b) Implement the recommended mitigation proposed in EM&A manual.	a) The contractor shall employ a professionally qualified Registered Landscape Architect (RLA) on the Environmental Team to supervise and monitor the implementation of construction phase landscape and visual mitigation measures. This is necessary to ensure that all the recommended landscape and visual mitigation measures under Chapter 10 of the EIA are effectively implemented including minimization of the works footprint, ensuring that those existing trees earmarked for retention on site or transplanting are protected and planting works are correctly implemented.	Contractor	a) Tree risk assessment shall be undertaken by the contractor during construction to all existing trees within the project site as per “Guidelines for Tree Risk Assessment and Management Arrangement”. b) Site inspections by appointed RLA shall be undertaken at monthly intervals to closely monitor all these aspects of work. Inspection findings shall be logged in a site monitoring report with any discrepancies or concerns regarding the implementation and effectiveness of mitigation measures highlighted.

Item	EIA Ref.	EM&A Ref.	**Environmental Aspect**	**Corresponding Mitigation Measures**	**EM&A Manual Recommended Mitigation/ Actions**	**Action By**	**Measurement Procedures/Methods**
Build Heritage	11.6	BH1 - BH5	a) As the proposed work is close to some of the identified built heritage resources, condition survey, vibration and settlement monitoring is recommended to identified built heritage to prevent indirect damage by mechanical vibration and settlement.	a) Conditions in the Environmental Permit and Discharge License should be followed. b) Implement the recommended mitigation proposed in EM&A manual.	a) Provision of protective covering or protective screen is recommended to identified built heritage to prevent damages by construction tools or waste. b) Maintenance of public access is suggested for identified built heritage. Besides, buffer zone of at least 1m from the works boundary should be provided for identified built heritage as far as possible. c) Condition survey, vibration and settlement monitoring to identified built heritage.	Contractor	a) A maximum vibration level of 7.5mm/s shall be adopted for the Grade 3 Hung Shing Temple and settlement check points in the Alert/Alarm/Action limit levels at 6mm/8mm/10mm shall be adopted.

APPENDIX Q - CUMULATIVE STATISTICS ON COMPLAINTS, NOTIFICATIONS OF SUMMONS

Environmental Complaints Logss

Complaint Log No.	Date of Complaint	Received From	Received By	Nature of Environmental Complaint	Relevant to the Construction Work of Project Site? (Y/N)	Investigation/ Mitigation Action	Status
001	28 January 2021	EPD	ET	Waste Management	N	The investigation reports was submitted on 7 January 2022	Closed
002	23 September 2024	EPD	ET	Waste Management	N	The investigation reports was submitted on 27 September 2024	Closed
003	25 March 2025	EPD	ET	Wastewater Management / Air & Noise	N	The investigation reports was submitted on 5 March 2025	Closed
004	30 July 2026	EPD	ET	Wastewater Management	N	The investigation report to be submitted on 12 August 2026	On-going

Remark:

** No Notifications of Summons, or Successful Prosecutions were received in the reporting period.*

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions and Public Engagement Activities

Reporting Period	Complaints	Notifications of Summons and Prosecutions	Public Engagement Activities
This Month	1	0	0
Cumulative Project-to-Date	4	0	0